REQUEST FOR INFORMATION: VA261-14-R-0192 FREVAMC Parking Lot Restriping

VA Responses

- 1. Barrier post in Lot A, no specs. Specifications being provided through "Herrera RFI 016".
- 2. Coordination in Lot A (Soltek & Stripping A)? to happen at the same time or? The VA will schedule a meeting with the awarded contractor.
- Can you use black out? This is clearly expressed in the drawing notes as "NOT ACCEPTABLE".
- 4. Access to parking lot A? in regards to traffic/Soltek, etc. All work will be happening on the same weekend and access to parking lot A will be shared between the two contractors.
- 5. Will there be a pre-construction meeting? What is the award timeline? We will have a preconstruction meeting that will incorporate the coordination efforts of the awarding contractor and Soltek.
- 6. Sign posts letter standards? Specifications being provided through "Herrera RFI 018".
- Core drill for signs in Lot A? Specifications being provided through "Herrera RFI 016".
- 8. Burn out stripping seal coat over areas? No.
- 9. Conex boxes empty in Lot C? How long been on site? Is crane needed to move? Conex boxes can be moved with a fork type lift. No crane is required.
- 10. Confirm no bid bond? No Bid Bonds are required.
- 11. We will be grinding off the existing striping. Will we be required to seal the area with slurry seal or leave it grinded? Grinding off of existing striping will not require slurry seal. There will be an expected level of quality "best construction and quality practices", but no slurry seal will be required just grind and paint.
- 12. Can you confirm that the we are only relocating waterwall barriers and will not need to provide any new barriers. This is confirmed the contractor will only be required to relocate, and the VA will be responsible for additional procurement of waterwall barriers as needed.