



GENERAL NOTES

- 1 REMOVE CARPET AND ABATE ASBESTOS MASTIC THROUGHOUT SUITE & ROOMS. INSTALL NEW CARPET.
- 2 REMOVE MINI BLINDS FROM ALL ROOMS. INSTALL NEW BLINDS.
- 3 REMOVE VINYL COVE BASE THROUGHOUT SUITE & ROOMS. INSTALL NEW VINYL COVE BASE.
- 4 REMOVE CEILING TILE LEAVE GRID IN PLACE THROUGHOUT SUITE & ROOMS. INSTALL NEW CEILING TILE.
- 5 REMOVE SIGNS FROM WALLS THROUGHOUT SUITE & ROOMS. INSTALL NEW SIGNS.
- 6 INSTALL VCT TILE IN BREAK AREA.
- 7 REMOVE EXISTING FAN COIL UNIT. INSTALL GOVERNMENT FURNISHED FAN COIL UNIT.

Measures one inch
or not to scale!



CUSTOM VA FORM 08-6231B
MAY 2010

Approved: VHSO Associate Director

Approved: Engineering Service Chief

Drawing Title

Bldg 4, 3rd Floor Renovate for
Dir. of Patient Care Service

Location

Fayetteville, Arkansas

Drawn

JCH

Scale:

1/8" = 1'-0"

Date

13-SEP-12

Project Number

564-12-129

Building Number

FOUR (04)

Drawing Number

AP301

Sheet

1 of 1

Engineering
Service

