

PROPOSAL REQUEST FOR INFORMATION (RFI) FORM

SOLICITATION: VA261-14-R-0197

NOTE: ALL PRE-PROPOSAL INQUIRIES SHALL BE SUBMITTED VIA EMAIL TO parvinder.brar@va.gov and/or denise.groves@va.gov BY AN EDITABLE USE OF THIS FORM. Please identify, in numerical sequence, each set of inquiries that you send.

Question(s) is/are on the solicitation []

Question(s) is/are on the drawings, specifications, technical data [] RFI-3; Sheet A200 & A400

Company Name and Offeror: SF&A

From (person submitting question): Rick Gomez, PM

Date of Proposal Inquiry: 03-13-14

Phone Number: 559-213-0050

Proposal Inquiry: (Type inquiry below)

Proposal RFI # 3. A question was asked about the 9" concrete walls bearing. answer was no. Please confirm that 9" concrete walls are not bearing. Also, will existing structural drawings be made available for the awarded contractor to properly engineer the temporary Shoring?

Engineers Response:

1. The 9" concrete walls shown as being removed are not seismic walls, but they ARE load bearing walls to the above structure. Please note the following sequence of demolition:
 1. The existing concrete roof shown to be demolished is to be removed prior to removing the existing parapet and wall below.
 2. The existing concrete parapet wall is to be removed prior to removing the existing concrete wall.
2. Original structural and 1981 seismic upgrade documents will be made available by owner. File searches have not turned up structural calculations for either project.

Jon Schlundt PE, TETER A&E, 3/18/14