

PROPOSAL REQUEST FOR INFORMATION (RFI) FORM

SOLICITATION: VA261-14-R-0197 ***(Note: Revision indicated in Highlight Italic Bold font)**

NOTE: ALL PRE-PROPOSAL INQUIRIES SHALL BE SUBMITTED VIA EMAIL TO parvinder.brar@va.gov and/or denise.groves@va.gov BY AN EDITABLE USE OF THIS FORM. Please identify, in numerical sequence, each set of inquiries that you send.

Question(s) is/are on the solicitation [☐]

Question(s) is/are on the drawings, specifications, technical data [☒]

Company Name and Offeror: _____SF and Associates_____

From (person submitting question): _____Bill Payne_____

Date of Proposal Inquiry: _____March 17, 2014_____

Phone Number: _____209-752-9213_____

Proposal Inquiry: (Type inquiry below)

Proposal RFI #1 – Can VA provide the Fire Alarm panel location with make and model number for all fire alarm repair/modifications?

- Panel for B-200 is located at the ground floor central hallway across from the E&A Reception and Waiting GA-3A.
- Panel for B-203 is located at Basement Switch Gear Room BA-19.
- Both systems are Johnson Controls FACP NFS-3030. See attached “SFVA Fire Alarm system 2014”
- Fire alarm system as-built drawings no longer available and if available will not reflect the remodeling of the past 20 years.

Proposal RFI #2 – Reference Attachment G, is the chute to be capped off to the ground floor?

- ***No. This “chute” is only limited to the first floor and does not penetrate the floor slab onto the floor below or the floor above. The term “chute” is to be readdressed as “box section” in the revised Statement of Work.***

Proposal RFI #3 - Reference Attachment H, how wide is the new walkway to be constructed?

- Thirty six inches.

ADDITIONAL NOTE:

- For Attachment C1, which is the Pull Station at B-200 front entrance, all conduits must be hidden. Exposed conduit will not be acceptable.