



Rebuild Notes

Annotation	Demolish	Replace
1	Build Chase With Access Door For Water Valve	Route Water Lines Through Drop Ceiling
2	Remove Garage Door And Opening Hardware	Frame In Opening, Sheet Rock Interior, And Panel Exterior With FRP
3	Abate Asbestos Flooring	
4	Remove Drinking Fountain	
5	Remove Heater	Replace With 6 l.f. Of Baseboard Heat Per 100 s.f. Of Room Space
6	Lift Server Box To Provide Head Clearance	
7	Delete Outlets & Drop Power In Walls	
8	Remove Doors	
9	Remove Floor Drains	Float Concrete Floor To Level Surface Before Installing Carpet
10	Delete Water Drop	
11	Remove Air Blower	
12		Re-Use Breakers For Garage Door Opener And Air Blower to Power A/C Unit In 2 Ton Range
13		Framing will Stop Short of Ceiling As Rooms Have Drop Ceiling Installed
14		New Framing From Floor To Hard Ceiling
15		Extend Fire Sprinkler Across Wall and Add Head in New Room
16	Move Light to Other Side of New Wall	Maintain One Switch for Both Light
17		AC Unit in 2 Ton Range