

Title: RFI

Project: VA Batavia Ward C

Cannon Project Number: 03526.00

To: All Contractors

Initiated: 8/11/2014

Completed: 8/12/2014

Required: 8/18/2014

Attn.: Interested Bidders

REQUEST:

- 1) On sheet A103 - they call out for WPS-1, WPS-2 & WPS-3, which must be Wall Protection System, but these aren't listed on sheet IN-601, as to what they are. Also, they aren't shown on the elevations, so you don't know how high they are. Please specify the WPS and also how high they are to be installed.
- 2) On sheet IN-101, they show WWP, for the Wet Wall Panels, near the drinking fountains & mop sinks, but when you go to drawing IN-601, they show WWP for the Toilet Shower Rooms, which drawing is correct as to the areas? Also, on the interior elevations A401, they do not show the WWP's for the Toilet / Shower Room and which walls receive the panels?
- 3) Due to the complexity of this project, can the bid date be extended?

ANSWER:

1. WPS-1, WPS-2 & WPS-3 locations are indicated on Drawings A103 & A104. Reference drawing A506 for the composition of these walls systems. Refer to Drawing 1N601 for the Color legend of the the Rigid Vinyl and the the Room finish Schedule for the color location of the the Rigid Vinyl in WPS-1, WPS-2 & WPS-3 Wall Protectio Systems.
2. Drawing IN101 indicates the location of Wet Wall Panels that are Accent walls only. Rooms such as Resident Toilet/Shower rooms have all walls covered with the Wet Wall Panels as indicated on Drawing IN601, Room Finish Schedule, where the wall finish is indicated as Wet Wall Panels with an Accent wall. Reference to the detail on Drawing IN101 for rooms there are the Wet Wall Panel and Accent Wall Panels are required.
3. No bid date extension is being entertained at this time.

Answered By: Cannon Design

Signed: _____

Ed Muck

Date: 8/12/2014