

**Title:** RFI's \_\_\_\_\_

**Project:** VA Batavia Ward C

**Cannon Project Number:** 03526.00

**To:** VA WNY Healthcare System  
222 Richmond Ave  
Batavia, NY 14020

**Initiated:** 8/11/2014  
**Completed:** 8/12/2014  
**Required:** 8/18/2014

**Attn.:** Interested Bidders

## REQUEST:

1. Per the drawing HM101, asbestos abatement note A-2, instructs abatement contractor to remove and despose of approximately 1000lf of duct work. Mechanical drawing MD101 shows approximately 800lf of ductwork to be demolished. Based upon the MD101 quantity of duct and the abatement drawing HM101 note, it would appear that all duct will be demolished by the abatement contractor, please advice

## ANSWER:

1. HM101 only indicates the materials that require abatement and removal. The remainder of the demolition of non-hazardous materials are indicated on Drawings AD101, AD 102, AD103, AD104, ED101, FD101 MD101, PD101 & PD 102. The contractor shall determine if these ductwork removals indicated on drawing HM101 is inclusive of all ductwork.

**Answered By:** Cannon Design

**Signed:** \_\_\_\_\_

Ed Muck

**Date:** 8/12/2014