

**REQUEST FOR INFORMATION (RFI)**  
**VA-251-14-B-0054**

PROJECT NUMBER:	553-303a	Please ensure that before submitting questions or requests for clarification that you thoroughly read the solicitation, specifications, drawings and other pertinent documents. When submitting questions on this project the Government requires contractors to specifically identify the specification and/or solicitation section(s) or drawing number(s) in reference to the question or request for clarification submitted. No question or request for clarification will be answered by the Government unless the above requirements are met. Failure to comply may prevent the Government from responding in a timely manner.	
PROJECT TITLE:	Expand Emergency Center		
PROJECT LOCATION:	Department of Veterans Affairs VA Medical Center 4646 John R. Street Detroit, MI 48201		
SUBMITTED BY:	DBC	City/State:	
PHONE NO.:			

**TO:**

Aleda E. Lutz VAMC  
Department of Veterans Affairs  
Attn: Contracting Office, 90CSC  
1500 Weiss Street  
Saginaw, MI 48602

RFI NO.:	DATE: 8/8/14	SPEC/DWG. REFERENCE:
REPLY NEEDED BY:		

**INFORMATION NEEDED:**

- ① ARE SMOKE DAMPERS IN SUPPLY/RETURN DUCTS IN MECH. ROOM? MENTIONED ON CONTROLS DRAWING BUT NOT SHOWN.
- ② DOES FINNTUBE RADIATION NO. 11-FT-6 & 11-FT-7 STAY IN BLDG IF ALT #1 IS ACCEPTED
- ③ SCHEDULE SHOWS 3 AIR FLOW CONTROL VALVES BUT ONLY (2) ARE ON THE DRAWING. PLEASE CLARIFY.

**REPLY:**

1. There are no smoke dampers in the supply/return ducts in the mechanical room. The note refers to any smoke dampers in the entire system of 11-AHU-01.
2. Fintube 11-ft-6 and 11-ft-7 are not part of alt. #1 and shall be installed regardless of whether alt. #1 is accepted or not.
3. Air flow control valve 11-AFCV-3 was deleted from project. Only 11-AFCV-1 and 11-AFCV-2 are to be included.

*Warren Brown*

Digitally signed by Warren J. Brown  
DN: c=US, cn=Warren J. Brown, o=VAMC  
Detroit, ou=Facility Engineering  
Date: 2014.08.13 15:20:09 -04'00'

REPLY FROM:	DATE:
James Watson, PE, C2AE	August 13, 2014
ATTACHMENTS:	COPY TO: