

SITE VISIT
REPLACE CORRIDOR FAN COIL UNITS
FEBRUARY 10, 2015

Joists will not be cut into.

Can corridor be closed at night/after hours? COR will advise during construction period if the need arises.

No temporary heating or cooling.

Access of concrete truck: Will be a tight fit but can be done safely.

Contractors warned of buried utilities on the “even” side of the facility.

Refer to specs and drawings for load weights on sidewalks.

New 9ft ceiling but not in all areas – check specs and drawings.

Lighting & vent grills will go back in the same place.

Sensors: Photocells to be reinstalled.

Voltage no bigger than 480.

February 18, 2015: NO RFIs RECEIVED.