

# R.F.I.

(REQUEST FOR INFORMATION)

<b>Project #:</b>	691-15-104WL	<b>RFI #:</b>	1
<b>Project Name:</b>	Create MRI Patient Zones, B500	<b>Date Requested:</b>	1/7/16
<b>Solicitation No.:</b>	VA262-16-B-0187	<b>Reference:</b>	Plumbing Service Line Cap / Safe-Off
<b>Drawing:</b>	P-201	<b>Specification Section:</b>	22 00 00

## DESCRIPTION OF PROBLEM OR INFORMATION REQUESTED

(Please be specific.)

- ② REMOVE EXISTING MED GAS OUTLETS AND CAP ALL ASSOCIATED PIPING IN WALL AND ABOVE CEILING.
- ③ CAP EXISTING MED GAS PIPING ABOVE CEILING AND REMOVE CROSS-HATCH PIPING AS SHOWN.
- ④ CAP EXISTING HOT AND COLD WATER PIPING ABOVE CEILING AND REMOVE CROSS-HATCHED PIPING AS SHOWN.

- 1. Has the VA located the isolation valves in the ceiling or will the subcontractor be required to locate them prior to demo?
- 2. Are the ISO valves in working order?

## OWNER RESPONSE

- 1. Gas zone valves, as marked on the attached partial drawing P-201, don't exist below ceiling. Contractor to verify any existing associated gas piping above ceiling leftover from previous remodel and remove if interferes with present remodel work.
- 2. See response to # 1

**OWNER TRACKING No.:**

**AMEND No.:**

**VA Project Engineer/Manager:**

**Date:**

