

Contractor questions are shown in normal text. VA responses are bold and italicized and immediately follow the questions.

1. Areas are called out with a note to provide a new automatic sprinkler system. The same areas have conflicting keynote 1 calling for minimal modifications as required to accommodate new work. Which is correct?

Modify existing sprinkle piping and provide new piping as required to accommodate new work.

2. The basis of design is a LAKOS TCX-0410-EFS. The EFS is an Electronic Fail Safe valve for purging the separator. The notes on the print's schedule describe the purge cycle setup and list the components for what would come with the TCX-0410-EFS, with the exception of the end of note 2 (indicator for full collection basket), which would line up with a Solids Recovery Vessel (SRV). In the job specs (sheet 23 25 00-3), the Side Stream Water Filter for Closed Loop Systems seems to be describing the SRV only, or some other kind of cartridge filter system. Which purging option is desired?

Electronic Fail Safe (EFS) is desired.