

- 1) Thermal/Acoustical Insulation 07 21 13 (Am2) Para. 2.3 A.4. requires an insulation with a Smoke Developed Rating of 450. This is not typical. Please confirm this is correct or provide correct SDR. **Smoke developed less than 50.**
- 2) Drawing sheet 3, note A & B state to install sound attenuation batts but no R value is provided. Please confirm. **NRC at 125 Hz, sound absorption coefficient of .22.**
- 3) Wood doors – confirm B rated (1 ½ hour) fire rated doors are required **“B” labeled.**
- 4) Wood Doors – section 08 14 00 states related sections as
  - a. 01 81 13 Sustainable Construction Requirements – that section was not provided – confirm n/a **NA**
  - b. 09 06 00 Schedule for Finish – that section was not included, confirm factory finish as shown on Drawing Sheet 3. **Factory finished, natural**
- 5) Wood Doors – section 08 14 00
  - a. confirm STC 35 is required (para. 2.2G) **Confirmed STC 35**
- 6) Door Hardware 08 71 00 states related sections as
  - a. Caulking – 07 92 00 Joint Sealants – that section was not provided – confirm N/a **NA**
  - b. Card Readers – 28 13 11 – that section was not provided – confirm N/a **NA**
- 7) Door Hardware 08 71 00 1.8 states Hardware Consultant and HW Manufacturer’s Rep shall attend a pre-installation meeting – confirm n/a **NA**
- 8) Door Hardware 08 71 00 2.10 Push Button Combination Locks conflicts with HW Schedule in 3.5 Classroom lock F08 and drawing indicates 7-Pin RC Classroom lockset – clarify what type of lock is required. **Delete 08 71 00-2.10. Provide BEST 7KC37R14DSTK626 or approved equal.**
- 9) During Pre-con there was mention of VCT however specifications and scope state carpet – clarify which finish is desired. If VCT is preferred provide specifications **Carpet**
- 10) 09 51 00 Acoustical Ceilings, 1.2A refers to Schedule for Finishes 09 06 00 which is not included. Confirm ceiling tiles can be similar to those currently installed or provide finish schedule.  
**24 X 48, square lay-in, fine fissured, white**
- 11) General Conditions 01 00 00, para. 1.1 Safety Requirements - refers to Safety Requirements 01 35 26, however this section is not found. Please provide or verify n/a.  
**01 35 26 Safety Requirements Edited**

- 12) Section 26 05 26-7 3.14 A resistance or grounding electrode system shall be measured using a four-terminal fall-of- potential method - is it the intent of this contract to upgrade the existing grounding system? **NA**
- 13) Drawing sheet 7 gives a Lithonia light number #2GGT141P835. Confirm this is a correct number as the Lithonia supplier is unable to locate it. **METALUX 2ALNG-LD1-45-UNV-L840-CD1-PAF or approved equal.**
- 14) Duct Air Leakage Testing is required for the entire system according to specification 23 31 00. The mechanical plan provided displays the addition only.
- a. Please clarify existing system information necessary to provide TAB- source of supply and exhaust and what is upstream of the addition.
- b. Is it within TAB's scope of work to balance the systems as a whole?
- The Contractor is expected to determine existing air flow from the existing mixing box prior to any demolition of the ductwork. The air flow as balanced in the new spaces is not expected to exceed the total air flow of the existing layout. The TAB is for the contract construction area only.**
- 15) Plan sheet 3 shows metal stud walls framed to the structure above with sound bat insulation in small sections of wall in each room, however, my understanding from the walk through was that full height walls with sound bats was typical of all walls for privacy purposes. Are all walls to be framed to the structure above or just the sections shown on the plan? Notes indicate "Typ" meaning all walls have sound batting. **All wall extend to structure above**
- 16) Plan sheet 3 shows a new wall intersecting with an existing exterior window. Will the VA please provide a detail as to how they would like to accomplish this? **See revised sheet 3 posted with amendment 4**
- 17) During the walk through Mr. Bartman stated that the flooring was to be VCT, however, the plans show carpet. What flooring will be installed? **Floors to be carpet.**