

Jefferson Barracks Cemetery Sewer Project

St. Louis County, MO

Drilled with TL-150 on 12/4/2013

Boring Number	Elevation	Depth where rock fragments/weathered rock encountered (ft)	Refusal Depth(ft)	Offset due to utilities or obstacles
4	513.04	16.5 clay/weathered rock/18 weathered rock	18.5	-
5	514.42	16	17	5' towards 1003
6	516.31	14.5	15.5	10' towards 1003
7	516.73	19	20	-
8	516.12	16.5 trace rock fragments/17.5 weathered rock	20.5	5' southwest
9	514.55	17.5	18.5	2' southwest
10	508.97	17 with rock fragments/18 weathered rock	18.5	9' south
11	506.18	17	18	5' west
12	502.90	25	28.5	1.5' south/southwest

All borings dry at time of drilling.