

 Department of
Veterans Affairs

1. CONTRACTOR MUST MAINTAIN 2 (10' MIN.) LANE WIDTHS OF VEHICLE ACCESS TO CEMETERY AT ALL TIMES DURING OPERATING HOURS. AFTER HOURS CLOSURES MUST BE APPROVED BY CONTRACTING OFFICER & COORDINATED WITH CEMETERY DIRECTOR. CONTRACTOR SHALL STAGE CONSTRUCTION APPROPRIATELY TO MEET THESE REQUIREMENTS.
2. TURN LANE CLOSURE AND ALL CONSTRUCTION WITHIN SHERIDAN ROAD RIGHT OF WAY MUST BE COORDINATED WITH ST. LOUIS COUNTY HIGHWAY AND TRAFFIC DEPARTMENT.
3. TRAFFIC CONTROL SHALL BE PLACED IN ACCORDANCE WITH THE MODOT MUTCD FOR ACTUAL WORK CONDITIONS. THESE PLANS ARE INTENDED TO PROVIDE CONTRACTOR WITH GENERAL REQUIREMENTS OF CONSTRUCTION AND SHOW INTENT.
4. LANES ON JEFFERSON DRIVE MAY BE NARROWED TO 10' WIDTH (MIN.) TO ACCOMMODATE CONSTRUCTION. LANES CLOSURES AND TRAFFIC REROUTING OTHER THAN THOSE SHOWN ON THESE PLANS MUST BE APPROVED BY CONTRACTING OFFICER AND CEMETERY DIRECTOR.
5. CONTRACTOR TO PROVIDE & INSTALL UP TO 12 - 24" x 36" TEMPORARY CUSTOM DIRECTIONAL SIGNS TO ASSIST VISITOR DIRECTION. COORDINATE WORDING & PLACEMENT WITH VA STAFF. SIGN PANELS SHALL BE CONSTRUCTED OF A COMMERCIAL VINYL SIGN ADHERED TO A PAINTED PLYWOOD SUBSTRATE (FOR STABILITY) AND MOUNTED ON A TYPICAL STEEL CHANNEL SIGN POST.