

RFI FORM
Contractor Name:
Address:
Phone/Fax:

Send to: harry.seballos@va.gov

REQUEST FOR INFORMATION (RFI)

PROJECT NUMBER:		RFI NUMBER:	001
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	05/31/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Hazmat
DRAWING:	GC-001	SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

1.Scope of Work, Part 1.2 – Statement of Bid Items, 1st Paragraph states “Required Abatement of the hazardous containing asbestos floor tiles/mastic will be required to be addressed in the design”. Drawing Sheet GC-001, Hazardous Materials notes state that the A/E team shall have no responsibility for the discovery or presences of hazardous materials of any form for this project. There were no specifications or drawings provided for Hazardous Material Testing or Abatement, so this appears to have NOT BEEN DEALT WITH DURING DESIGN. That leaves us with the following questions:
a.Are hazardous materials known or suspected to be present in materials scheduled for disturbance in this project?
b.If so, since abatement was not covered by the VA Architect, does that make this a Design-Build project regarding asbestos abatement?
c.If not, will the VA modify the Statement of Bid Items to remove the language regarding any hazardous material abatement?
d.Whether this is a Design-Build or not, will the VA provide the Hazardous Material Surveys for the areas involved with this project?
e.If this is a Design-Build regarding abatement, will the VA provide a modified Period of Performance and a schedule of A/E deliverables to accommodate the A/E submittals or will the VA provide modified drawings and specifications that fully address the scope of work, locations and quantities of ACM to be abated?

PROJECT MANAGER’S RESPONSE

VA to respond.

See attached asbestos report for B161.

- b. No this is not a DB project for Asbestos abatement will be due to different site conditions
- c. No
- c..

TRACKING NUMBER:

AMENDMENT NUMBER:

VA PROJECT ENGINEER/MANAGER:
MELEK KULKARNI

DATE:

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	002
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	05/31/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	TB Testing
DRAWING:		SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Will TB testing and written certification be required for all persons performing work for this project?

PROJECT MANAGER'S RESPONSE

- a. TB testing and written certification will be required for all persons performing work for this project. No exceptions.

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	003
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	06/08/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Sprinkler Heads
DRAWING:	150-AD-103 & 161-AD-103, 150-AE-105 & 161-AE-105	SPECIFICATION SECTION:	N/A

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Sheets 150-AD-103 & 161-AD-103 (Demolition Ceiling Plans) Keynotes #5 & #4 instructs us to remove all sprinkler heads. Sheets 150-AE-105 & 161-AE-105 (Reflected Ceiling Plans) instructs us to replace all sprinkler heads. Will the VA provide a Specification Section for the Fire Suppression scope of work?

PROJECT MANAGER'S RESPONSE

The scope of work is to replace the existing fire sprinkler heads with new type per ceiling notes #3 in 150-AE-105 and 161-AE-105. Adjust sprinkler pipes as necessary to accommodate the requirements of the new ceiling system.

SRD Architects Inc.

6/20/2016

TRACKING NUMBER:**AMENDMENT NUMBER:**

VA PROJECT ENGINEER/MANAGER:
MELEK KULKARNI

DATE:

RFI FORM**Contractor Name:****Address:****Phone/Fax: !****Send to: harry.seballos@va.gov****REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	004
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	06/08/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Drawing Quality
DRAWING:	sheets 50-55	SPECIFICATION SECTION:	N/A

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

1.The Record Drawings, Sheets 50 of 62 thru 55 of 62 are very poor reproductions and are not legible enough to read. Will the VA provide properly reproduced Drawings Sheets 50 – 55?

PROJECT MANAGER'S RESPONSE

VA to respond:
Yes drawings will be provided.

TRACKING NUMBER:	AMENDMENT NUMBER:
VA PROJECT ENGINEER/MANAGER: MELEK KULKARNI	DATE:

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	005
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	06/08/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Coiling Door
DRAWING:	n/a	SPECIFICATION SECTION:	08 33 00 / 09 06 00

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

The Project Manual contains Specification Section 08 33 00 – Coiling Grille. This Coiling Counter Door is also mentioned in Section 09 06 00 – Schedule of Finishes and indicates the coiling door belongs in B161 Reception. We do not find a Room B161 for this project and do not find a coiling counter door anywhere on the Drawings. Will the VA please clarify if a coiling counter door is required for this project, and if so, please provide a drawing and associated details to support the installation of same?

PROJECT MANAGER'S RESPONSE

The new coiling door is located in Building 161, room #101A Reception. It is shown in Contract Documents.

SRD Architects Inc.

6/20/2016

TRACKING NUMBER:**AMENDMENT NUMBER:**

VA PROJECT ENGINEER/MANAGER:
MELEK KULKARNI

DATE:

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	006
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	06/08/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Resinous Coatings
DRAWING:	150-AF-601	SPECIFICATION SECTION:	09 97 33.10

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Specification Section 09 97 33.10 – Resinous Coating Systems for Walls and Ceilings, Part 2.1 – System Description calls for vinyl chip broadcast aggregates. This seems like an unusual system to specify for storage rooms, utility rooms, etc. Will the VA confirm this is the system requested for these applications? Additionally, Sheet 150-AF-601, Finish Schedule, Material Legend has an abbreviation "RES-W" for Resinous Epoxy Paint to be applied on designated walls. Will the VA issue a separate specification for the wall treatment that likely will not specify vinyl chip broadcast?

PROJECT MANAGER'S RESPONSE

Resinous epoxy Paint without vinyl chip broadcast aggregates is acceptable.

SRD Architects Inc.

6/20/2016

TRACKING NUMBER:**AMENDMENT NUMBER:**

VA PROJECT ENGINEER/MANAGER:
MELEK KULKARNI

DATE:

RFI FORM

Contractor Name: _____

Send to: harry.seballos@va.gov

REQUEST FOR INFORMATION (RFI)			
PROJECT NUMBER:		RFI NUMBER:	RFI 007
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6/17/2016
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	ALL DWG SHEETS
DRAWING:		SPECIFICATION SECTION:	
DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED			
<p>Please be specific as possible:</p> <p>The electronic drawings included in the RFP are originally set to 8.5" x 11" (verified by checking the Properties tab for each sheet) and therefore, when printing larger sets, the scale may not be correct. Are there design documents available that are formatted to 11" x 17" or even 22" x 34" so more precise takeoffs can be done?</p>			
PROJECT MANAGER'S RESPONSE			
<p>VA to respond. Full size (30"x42") PDF files were provided to VA. SRD Architects Inc. 6/20/2016 Full size drawings will be reposted. (COR)</p>			
TRACKING NUMBER:		AMENDMENT NUMBER:	
VA PROJECT ENGINEER/MANAGER: MELEK KULKARNI		DATE:	

RFI FORM**Contractor Name:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	008
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6/17/2016
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	
DRAWING:	150-GC-102	SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Are Room CORRIDOR 1C-113g in contract? Legend on Sheets (for instance Sheet 15-AE-105) seems to conflict by showing CORRIDOR 1C-113g in contract but Sheet 150-GC-102 calls out that the same room is N.I.C. (Not in Contract).

PROJECT MANAGER'S RESPONSE

Corridor 1C-113g is does not require flooring replacement per 150-AE-101;
but it is in contract for ceiling repaint per 150-AE-105.

SRD Architects Inc.

6/20/2016

TRACKING NUMBER:**AMENDMENT NUMBER:**

VA PROJECT ENGINEER/MANAGER:
MELEK KULKARNI

DATE:

RFI FORM**Contractor Name:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	009
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6/17/2016
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Rooms 115 & 116
DRAWING:	161-AD-101	SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Please confirm that these rooms are Not in Contract as shown on the plans. They were presented during the job walk on 6/15/2016.

PROJECT MANAGER'S RESPONSE

They are not in contract, except for the work indicated on the outside of these two rooms.

SRD Architects Inc.

6/20/2016

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:	600-13-116	RFI NUMBER:	X 010
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6-8-16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	
DRAWING:	150-AE-402	SPECIFICATION SECTION:	Key Note #6

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Key Note #6

Please provide existing wall tile manufacture, model # and color. There is a very slim possibility that we will be able to match existing without this info.

Key Note # 5:

Provide water closet manufacture and model.

PROJECT MANAGER'S RESPONSE

1. See detail F4/AE-502 for existing wall tile manufacture information.
2. The existing water closet is American Standard, verify model no. at site.

TRACKING NUMBER:	AMENDMENT NUMBER:
VA PROJECT ENGINEER/MANAGER: MELEK KULKARNI	DATE:

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:	600-13-116	RFI NUMBER:	X 011
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6-8-16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	
DRAWING:	150-GC-102	SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Can the contractor work simultaneously in Building 150 and 160?

PROJECT MANAGER'S RESPONSE

Yes the contractor can work simultaneously depending on availability of the space with using service/ end users.

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:	600-13-116	RFI NUMBER:	X 012
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6-13-16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	161-RA-104
DRAWING:	161-RA-104	SPECIFICATION SECTION:	Door Schedule

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Do you have a clear copy 161-RA-104? When I use the zoom feature characters are not legible. This also applies to pages 50-54.

Are there electronic copies of full size plans available? The down loaded plans are all 8.5"x11".

PROJECT MANAGER'S RESPONSE

VA to respond.

Drawings will be available

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:	VA262-16-B-0451	RFI NUMBER:	X 013
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6-16-16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	
DRAWING:		SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Will every room or hallway location require sealing with plastic and negative air? If not, which rooms or hallways are so required? In the case of hallway sealing, which will require shutting down the entire affected unit, will the hospital vacate the space(s) of all hospital equipment and furnishings?

Will the hospital remove all equipment and furnishings from any affected space?

Will there be restrictions as to what routes can be used to transport materials? If so, please identify routes allowed and staging area locations on a site map to enable contractor to determine time to transport materials on a daily basis.

Have all asbestos hot zones been noted on the plans? Meaning that there are none other than as noted.

If further phasing of the work is necessary to accommodate the hospital will contractor be compensated for added costs per standard direct/indirect overhead calculation methods for delay?

Contractors do not know the hospital systems configuration. Will the hospital perform isolation and safe off of their systems such as electrical and fire sprinklers for work by contractor?

Can work be performed in both buildings at the same time?

PROJECT MANAGER'S RESPONSE

1. The construction will be done by different phases per sheet 150-GC-102 and 160-GC-102. It's contractor's means and method
2. It will be the responsibility of the contractor to move the furniture.
3. After Award at time of NTP discuss restriction as what rout can be used to transport materials and staging area will be discussed to several projects
4. Please see attached report for asbestos for B161.
5. Depending upon given site conditions and time / further phasing will be discussed.
6. VA will assist the contractor for all electrical and fire sprinkler shut down for modifications. The contractor to provide 2 - 3 weeks advance notice to the VA for all shut down and inspections.
7. Depending on patient work load the using service will determine when and what buildings will be available for construction.

TRACKING NUMBER:	AMENDMENT NUMBER:
VA PROJECT ENGINEER/MANAGER: MELEK KULKARNI	DATE:

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:	600-13-116	RFI NUMBER:	X 014
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6-16-16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	
DRAWING:	AE-150-203	SPECIFICATION SECTION:	Note 3

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Sheet AE-150-203 note 3 and 2 refer to raising the existing water closet to comply with ADA requirements. In the case of having to perform such a task we will have to remove some of the wall tile and replace it with new tile. There are going to be color and tile type matching issues. Even should we be able to identify the exact manufacturer of the tile due to manufacturing lot numbers there will be visible differences in the tile.

1) Can the government provide the manufacturer and tile type by name?

2) May contractor make a best effort to match the tile but without having to deal with any mismatch on an inspection punch list? If not, will the government accept as a modification to the scope of work for all bidders the replacement of all wall tile in the affected room?

PROJECT MANAGER'S RESPONSE

1. See detail F4/AE-502 for existing wall tile manufacturer's information.

2. Yes the contractor can make a recommendation. Provide cost as a separate line item to replace wall tile as a separate line item in affected areas.

SRD Architects Inc.

6/20/2016

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	X 015
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6/17/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	
DRAWING:	XXXXXX XXXXXX	SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

For the negative air machine in the work areas for dust control, how and where is the exhaust air flexible poly ducting to be routed to the outside? And how is make-up air brought into the work areas?

PROJECT MANAGER'S RESPONSE

It's contractor's means and method to perform the work. Coordinate with VA for phasing and routing requirements.
SRD Architects Inc.
6/20/2016

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	X 016
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6-16-16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	
DRAWING:		SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

1. Info regarding "Comply with infection & dust control requirements"
2. Will GC construct one-hour resistive construction barrier to separate areas of construction from adjacent areas?
3. For demolition/removal negative pressure with manometer, where and how to exhaust to outside?
4. Where do I find Asbestos Survey to determine if floor tile and/or mastic and acoustical ceiling spray contain asbestos?
5. What will be the work hours?

PROJECT MANAGER'S RESPONSE

1. Refer to Drawings GC-003, GC-004 and specifications.
2. Contractor to construct hard barrier
3. The contractor will be responsible for routing of the exhaust and will work closely with the VA COR and Architect.
4. See attached asbestos report for B'61, no asbestos in B150. The contractors responsibility to abate asbestos and third party agency with the help of IH (Industrial Hygienist.)
5. All work shall be done after hours and shall be coordinate with COR and End Users per General note #10 on GC-001
Please note that noisy work will be done per after hours. .

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	X 017
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6/16/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	asbestos report
DRAWING:		SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Can the asbestos survey be added to the specifications? The information provided so far regarding what flooring is asbestos containing is vague. We need to know which floorings are and which are not asbestos containing.

Are there electronic copies of full size plans available? The down loaded plans are all 8.5"x11".

PROJECT MANAGER'S RESPONSE

See attached asbestos survey.

Yes there are electronic copies of full size available.

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	X 018
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	6/17/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	
DRAWING:	161-AD-101 161-GC-102	SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Demolition drawing 161-AD-101 indicates flooring removal in the following rooms:

Rm 125 Mold Room

Rm 111 Equipment Room

Rm 101A Reception

Rm 103A Medical Records

However, drawing 161-GC-102 does not provide which phase the removal is to take place. Please clarify phasing for these rooms.


PROJECT MANAGER'S RESPONSE

They are in Phase - V per Plan Legend on 161-GC-102 and refer to General Note: 3.

SRD Architects Inc.

6/20/2016

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**



BY SRD ARCHITECTS INC.

RFI FORM

Contractor Name:

Address:

Phone/Fax:

Send to: harry.seballos@va.gov

REQUEST FOR INFORMATION (RFI)

PROJECT NUMBER:		RFI NUMBER:	019
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	06/20/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Waterproofing
DRAWING:	150-AF-601/161-AF601	SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Sheet 150-AF601 keynote 2 says "Apply waterproofing materials prior to application of floor finishes." Does this keynote also apply to sheet 161-AF601?

PROJECT MANAGER'S RESPONSE

At Building 161, apply waterproofing material to entire area of Connecting Corridor CC-2, prior to application of flooring material.

SRD Architects Inc.

6/23/2016

TRACKING NUMBER:

AMENDMENT NUMBER:

VA PROJECT ENGINEER/MANAGER:
MELEK KULKARNI

DATE:

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	020
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	06/20/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Work hours
DRAWING:		SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Will the work for this project be able to be performed during normal business hours, or will the majority or all of the work need to be performed during after-hours and/or on the weekend?

PROJECT MANAGER'S RESPONSE

All work shall be done after hours and shall be coordinated with COR and End Users per General Note #10 on GC-001.

SRD Architects Inc.

6/22/2016

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	021
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	06/20/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Sprinkler Drawings
DRAWING:		SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Will the VA provide the fire sprinkler drawings for the areas requiring sprinkler head replacement or piping relocations?

PROJECT MANAGER'S RESPONSE

Contractor to prepare Fire Sprinkler Rework drawings for approval based on contractor verified existing conditions.

See General Note #1 on 150-AE-105 and 161 AE-105.

SRD Architects Inc.

6/23/2016

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**

RFI FORM**Contractor Name:****Address:****Phone/Fax:****Send to:** harry.seballos@va.gov**REQUEST FOR INFORMATION (RFI)**

PROJECT NUMBER:		RFI NUMBER:	022
PROJECT NAME:	Replace Flooring and Finishes, Various Bldgs	DATE REQUESTED:	06/20/16
SOLICITATION NUMBER:	VA-262-16-B-0451	REFERENCE:	Sprinkler Drawings
DRAWING:		SPECIFICATION SECTION:	

DESCRIPTION OF PROBLEM(S) OR INFORMATION BEING REQUESTED

Please be specific as possible:

Will the VA provide building sections that indicate the deck heights for these two buildings?

PROJECT MANAGER'S RESPONSE

Deck height for Bldg 150 is 14'-0" from finish floor to second floor deck.

For Bldg 161, the deck height is 12'-0" from finish floor to roof deck per VA provided as-builts.

SRD Architects Inc.

6/23/2016

TRACKING NUMBER:**AMENDMENT NUMBER:****VA PROJECT ENGINEER/MANAGER:**
MELEK KULKARNI**DATE:**