

The following are responses to the RFIs dated 7/14/16:

1. *Finish Schedule has Rubber treads, drawings 7/ A7.1.1, 13/A7.1.1, 14/A7.1.1 All show an Alum Safety Nosing on the treads is this a conflict or are we to install over the Safety Nosing?*

Response: The Aluminum Safety Nosing is not necessary and should be eliminated from the scope.

2. *There's not specification for the new 500 KVA pad mount transformer. Please provide.*

Response: Attached, please find Section 261219 Pad-Mounted, Liquid-Filled, Medium-Voltage Transformers – added to specifications and TOC.

3. *Table of contents shows "07 42 13 - Metal Wall Panels", but none could be found within the specification for metal wall panels.*

Response: Attached, please find a revised Table of Content that references the proper Section 074243 Composite Metal Panels, that is included within the specification