

**RELOCATE PROSTHETICS AND PODIATRY CLINICS
ADDENDUM NO. 1
HEAPY PROJECT NO. 2014-04034**

August 18, 2016

Division 22 - Plumbing

DRAWINGS

ITEM NO. 1 Drawing No. 330PP102 – Sheet Re-issued.

- A. Extend 4-inch sanitary piping from water closet carriers to cleanout located in wall adjacent to fixtures at approximately 24-inches above finished floor as indicated on revised drawing.

ITEM NO. 2 Drawing No. P902 – Sheet Re-issued.

- A. Extend 4-inch sanitary piping from water closet carriers to cleanout located in wall adjacent to fixtures at approximately 24-inches above finished floor as indicated on revised drawing.

Division 23 - HVAC

DRAWINGS

ITEM NO. 1 Drawing No. 310-MH101.

- A. Revise General Note B to read as follows:

Field verify all **filter** sizes prior to ordering.

ITEM NO. 2 Drawing No. 330MH103.

- A. Add Plan Note 8 to the plan note list. Plan Note 8 to read as follows:

Take air flow readings with fan at full flow prior to any removal work on second floor of B330.
- B. Add Plan Note 8 to the following pieces of equipment:
 - 1) 330-AH-8. – Next to plan note 2.
 - 2) RF-8. – Next to plan note 3.
 - 3) EF-3. – Next to plan note 4.

Division 26 – Electrical

DRAWINGS

ITEM NO. 3 Drawing No. 330EP102.

- A. Down lights located in the corridors are marked with a type “F1”. Use a type “EN1” as listed on sheet E603 for these fixtures.