



4331 Slate Hill Road ■ Marcellus, NY 13108 ■ P: (315) 673-2076 ■ F: (315) 673-3880

To: Sandra Fisher		Of: Veterans Affairs	
Date: 8-30-2016		Project: Syracuse VA – Renovate 6C	
RFI No:		Subject:	
Cost Implications:	Time Implications:		
Refer to spec/drawing sheet/s:			
Information Requested:			
<ol style="list-style-type: none">1. Please advise hardware for Doors 625A & 627.2. Door 615 in hardware set HW-4 is UL rated and requires a closer. Please Advise3. Doors 618 , 628 & 633 in set HW-5 are UL rated and require closers. Please Advise			
Originator:		Of: Kelley Bros	Date: 8/30/2016
Date response requested by contractor:			
CC: File			
RESPONSE:			
Door 615 Provide Closer			
Door 618, 628 & 633 Provide Closers			
Door 625A HW 8			
Door 627 HW 4			
VA concurs with A/E. D.A.			
Variation Request		Architect:	Date:
<input type="checkbox"/> Approved		Consultant:	Date:
<input type="checkbox"/> Disapproved		This is not an authorization to proceed with work involving additional cost and/or time	
<input type="checkbox"/> Pending approval of cost proposal			
Submit cost & time details			

ERIE MECHANICAL CONTRACTORS, INC.

REQUEST FOR INFORMATION

TO: Welch Construction
ATTN: Doug Arnold

DATE: 08/30/16
JOB #: VA528-16-B-0101

REFERENCE: Renovate Ward 6C

SUBJECT: Spec Section 230923
Direct Digital Controls

SPEC REFERENCE: 230923

DWG REF: MG-603

PRIORITY:

CRITICAL

RUSH

ROUTINE

INFORMATION REQUIRED:

Spec section 230923 calls for an extension and compatibility with the existing Siemens Desigo control system. Drawing MG-603, detail 5 describes a Johnson "Metasys" controls system to be extended. Please clarify which controls system will be extended on this project.

VA response - Specifications take precedence over drawings.
D.A.



REQUEST FOR INFORMATION

RFI NO. 1

DATE: 8/30/2016

TO: Welch Construction
4331 Slate Hill Road, P.O. Box 228
Marcellus, NY 13108

FROM: Billitier Electric
760 Brooks Avenue
Rochester, NY 14619

ATTENTION: Matthew Welch

REQUESTED BY: MJ Naberhaus

PROJECT NO. 528A7-14-719

PROJECT NAME: VAMC - Ward 6C Renovation

PROJECT LOCATION: Syracuse, NY

SUBJECT: Telecom / Data Grounding

SPEC SECTION: _____

DRAWING NO: EP-501

REQUEST: The grounding of the Telecomm & Data system is conflicting. Detail #7 shows
bonding of all new telecomm sleeves AND raceways, while Detail #4 - Note #4 says that "all
conduits shall terminate in an accessible ceiling. Furnish with bushed ends". These bushed ends
indicate that each data drop does NOT require grounding. Please clarify the requirement.

DATE RESPONSE REQUIRED: _____

RESPONSE: Detail 4 is correct. Contractor to provide conduit to accessible ceiling with
bushing. T/D wiring will continue in cable tray at that point. Conduit from backbox to accessible
ceiling does not need to be grounded.

VA concurs with A/E
D.A.

BY: Matt Ronca, Miller-Remick

DATE: Sept. 1, 2016



REQUEST FOR INFORMATION

RFI NO. 2

DATE: 8/30/2016

TO: Welch Construction
4331 Slate Hill Road, P.O. Box 228
Marcellus, NY 13108

FROM: Billitier Electric
760 Brooks Avenue
Rochester, NY 14619

ATTENTION: Matthew Welch

REQUESTED BY: MJ Naberhaus

PROJECT NO. 528A7-14-719

PROJECT NAME: VAMC - Ward 6C Renovation

PROJECT LOCATION: Syracuse, NY

SUBJECT: Lighting

SPEC SECTION: 26 51 00

DRAWING NO: EP-602

REQUEST: Fixture schedule only gives descriptions. It doesn't list any manufacturers or part numbers to reference. The Lighting reps can't quote based on this alone. Please provide this pertinent information.

DATE RESPONSE REQUIRED: _____

RESPONSE: Providing specific manufacturers is not allowed by Federal regulations.
Contractor to use the descriptions of the fixtures provided to best match the specified fixtures.

VA concurs with A/E.
DA.

BY: Matt Ronca

DATE: Sept. 1, 2016