

### **RFI FORM**

**Contractor Name:** BVB Construction, Inc.

**Address:** 1650 Palma Drive, Suite 206; Ventura, CA 93003

**Phone/eMail:** 805-620-1705 / [Michael@bvbconstruction.com](mailto:Michael@bvbconstruction.com)

**Send to:** [Karen.smith3@va.gov](mailto:Karen.smith3@va.gov)

<b>RFI (REQUEST FOR INFORMATION)</b>			
<b>PROJECT NO.:</b>	662-621	<b>RFI NO.:</b>	002
<b>PROJECT NAME:</b>	Demo 18 & Create Swing Space	<b>DATE REQUESTED:</b>	09/13/16
<b>SOLICITATION NO.:</b>	VA261-16-B-0845	<b>REFERENCE:</b>	
<b>DRAWING:</b>		<b>SPECIFICATION SECTION:</b>	01 45 00-3

#### **DESCRIPTION OF PROBLEM OR INFORMATION BEING REQUESTED**

1. Can you please confirm that per spec section 01 45 00-3 the QC Manager shall be a full time on site representative during the 280 day construction period.
2. If at a minimum the SSHO completed the OSHA 30-hour Construction Safety class and has five (5) years of construction industry safety experience or three (3) years if he/she possesses a Certified Safety Professional (CSP) or certified Construction Safety and Health Technician (CSHT) certification or have a safety and health degree from an accredited university or college, can the Superintendent and SSHO be the same individual?
3. Can a hazardous material report be made available for Building 18 to determine the amount of lead/asbestos we may encounter during demo?
4. What are the finishes in the existing cold room that is to be demolished?
5. Can you provide the finishes for floors, walls and ceilings required for the new restrooms?
6. What type of doors and hardware are required for the new restrooms?
7. Can the electrical, plumbing and HVAC drawings or requirements needed for the new restrooms be provided?
8. Can all the work in the restrooms take place during normal working hours?

## PROJECT MANAGER'S RESPONSE

1. Can you please confirm that per spec section 01 45 00-3 the QC Manager shall be a full time on site representative during the 280 day construction period.

**VA expectation is yes.**

2. If at a minimum the SSHO completed the OSHA 30-hour Construction Safety class and has five (5) years of construction industry safety experience or three (3) years if he/she possesses a Certified Safety Professional (CSP) or certified Construction Safety and Health Technician (CSHT) certification or have a safety and health degree from an accredited university or college, can the Superintendent and SSHO be the same individual?

**Yes.**

3. Can a hazardous material report be made available for Building 18 to determine the amount of lead/asbestos we may encounter during demo?

**Yes. See attached. Also, it is confirmed that Building 6, 3<sup>rd</sup> floor cold room (room 309) does not contain ACM.**

4. What are the finishes in the existing cold room that is to be demolished?

**Metal.**

5. Can you provide the finishes for floors, walls and ceilings required for the new restrooms?

**See SOW.**

6. What type of doors and hardware are required for the new restrooms?

**Install door to match existing system hardware on site, Interior door specification 08 14 00.**

7. Can the electrical, plumbing and HVAC drawings or requirements needed for the new restrooms be provided?

**No drawings are available. Please site adapt to existing.**

8. Can all the work in the restrooms take place during normal working hours?

**All work for this phase of the contract should be completed during normal working hours. Any exceptions shall be coordinated per Specification 01 00 00.**

**TRACKING NO.:**

**RFI 002**

**AMENDMENT NO.:**

**A00002**

**VA PROJECT ENGINEER/MANAGER:**

**Bill Fotter**

**DATE:**

**9/21/2016**