

SITE VISIT/PRE BID MEEINTG
RENOVATE CANTEEN KITCHEN
PROJECT 460-1-209
SOLICITATION VA244-12-B-0296
NOTES

1. All work shall be conducted during normal daytime working hours. Any deviation shall be approved by the COTR.
2. There is no need for security guards at the construction site. The contractor is to install VA door lock hardware that is currently in use at the VA Wilmington and the VA will supply and install the key core and issue contractor keys. Work area will be locked at all times and in control of the prime contractor.
3. There is a requirement for an ICRA and a construction wall at the construction site as per VA Specifications.
4. BID SCHEDULE – Deductive Alternate 1 - as it reads. No new tile, repair existing damaged tile and any tile damaged during construction.
5. There are existing floor drains and the floor must slope toward theses drains.
6. Flooring as per Drawing AR-101 Demolition Notes #4 Contractor to repair existing slab after removal of quarry tile. And Drawing AR-102 Demolition Notes #2 Remove Existing flooring down to concrete slab, contractor to repair existing slab after removal of quarry tile.
7. Contractor to install ne ansul type of fire suppression system for exhaust hood.
8. Contractor to inspect exhaust hood, duct work and bring to NEPF 96 standards.