

REQUEST FOR INFORMATION (RFI)
VA-251-12-B-0025

PROJECT NUMBER:	655-10-103	Please ensure that before submitting questions or requests for clarification that you thoroughly read the solicitation, specifications, drawings and other pertinent documents. When submitting questions on this project the Government requires contractors to specifically identify the specification and/or solicitation section(s) or drawing number(s) in reference to the question or request for clarification submitted. No question or request for clarification will be answered by the Government unless the above requirements are met. Failure to comply may prevent the Government from responding in a timely manner.	
PROJECT TITLE:	Replace Sprinkler Risers/Standpipes		
PROJECT LOCATION:	Department of Veterans Affairs Saginaw VA Medical Center 1500 Weiss Street Saginaw, MI 48602		
SUBMITTED BY:	Aleda E. Lutz –VAMC Facilities Management Service –Engineering Section	City/State:	Saginaw/MI
PHONE NO.:	Sonny.Earls@va.gov		

TO:

Sonny Earls, Contract Specialist
Department of Veterans Affairs
Aleda E. Lutz VA Medical Center
1500 Weiss St.
Saginaw, MI 48602

RFI NO.: 2	DATE: 04-03-12	SPEC/DWG. REFERENCE:
REPLY NEEDED BY:		

INFORMATION NEEDED:

- A. The Government finds that there could be confusion between the following three requirements stated on the drawings mentioned below. In an effort to remove any confusion the government provides the following clarification. It is the Governments intention that each existing light fixture at each main landing and at each intermediate landing in each stairwell 1-1 through 1-5 be removed and replaced with a new fixture as scheduled in the schedules shown on Contract Drawing AD-200.**
- Note 11 on each Drawing AD100 through AD106 states” Reference stairwell light fixture demolition schedule and specification section 26 51 10. Remove and dispose of all stairwell lighting fixtures that are scheduled for replacement.....”
 - Note 6 on each Drawing A-CP100 through A-CP106, states “Re-install existing light fixture and connect to existing branch circuit.....”
 - Drawing AD200, Shows a schedule entitled 26 51 10 STAIRWELL LIGHT FIXTURE DEMOLITION SCHEDULE and a schedule entitled 26 51 10 STAIRWELL NEW LIGHT FIXTURE SCHEDULE

B. The Government finds that there could be confusion between the following two requirements stated on the drawings mentioned below. In an effort to remove any confusion the government provides the following clarification between note 10 on Contract Drawings AD100 through AD106 and shown in stairwells 1-1 through 1-5 and Keyed Note 2 and as shown in stairwells 1-1 through 1-5 on Contract Drawings A-CP100 through A-CP106 the replacement ceilings shall be completely replaced as noted .

1. It is the Governments intention that the existing ceilings mentioned in demolition keyed note 10 on Contract Drawings AD100 through AD106 and shown in stairwells 1-1 through 1-5 be completely removed within the boundary shown. The replacement ceilings shall be completely replaced as noted in Keyed Note 2 and as shown in stairwells 1-1 through 1-5 on Contract Drawings A-CP100 through A-CP106.

REPLY:

REPLY FROM:
Ernie Graham

DATE: 4-3-2012

ATTACHMENTS:
none

COPY TO: www.fbo.gov