

Questions and Answers

Endo Clean Room Corrections Building 21

VA246-12-B-1153

1. Note 16 on demo plan on sheet 1: Note says to: "prep floor for slope to drains". This would require the floor to be removed and replaced which is not called for on the demo plan or new construction details. Please clarify.
 - **Remove an area around new floor drain so there will be a slope for drainage. This will require removing some of the floor topping with is between 1" to 2" thick.**
2. Note 16 on demo plan on sheet 1: Note calls for 4 inch floor drains. Other parts of plans call for 3 inch floor drains.
 - **This should be 3" diameter floor drain for all areas.**
3. Please clarify the existing hot water piping locations and requirements for the new terminal units.
 - **Attached a PDF file shows the locations of existing piping for Terminal units.**
 - **The intent is to get 6 air changes in room 2B-104 making it positive pressure and the room 2B-101 to have a negative pressure room with at a minimum of 10 -12 air changes.**
4. Is the intent to re-use the existing terminal unit in Room 2B-104 or replace with a new unit?
 - **If the existing unit can be adjusted to meet the requirement then reuse if not then install a new unit as per note "C".**