

UPGRADE AHU4 FOR PHARMACY
PRE-BID WALKTHROUGH QUESTIONS

08Feb2017

- 1) Is a leakage test required for the new ductwork? If so, does it need to be done by a third party, such as the T&B contractor? **Yes and yes**
- 2) What was the basis of design for the AHU? **York**
- 3) It was brought up that some piping from the snow melt system for the loading dock project will be in 2180. Can this piping be added to the MP drawing? **The take-offs are shown on the drawing, yes MEP can add the piping to the MP drawing.**