

QUESTION AND ANSWER #	SPEC	DRAWING / SECTION	Project 578-16-041 Abate Asbestos in Room 129, Building 200
Q1			Where will our exhaust tubing for our negative air machine run from and to?
A1	Restroom C103B is across the corridor from C129 and adjacent to the MRI Waiting/Reception area, and has a ceiling mounted exhaust vent. Exhaust duct shall be run overhead to allow Corridor to remain in use at all times.		
Q2			Where will our power panel be able to be tied into we need a 100 amp single phase power source so our sub panel can be tied into it?
A2	There is no panel available to tie into. There are several wall receptacles available for use.		
Q3			Where will our water source be located at? We will need a single garden house male end hook up. This will be disconnected every day.
A3	Restroom C103B is across the corridor from C129 and adjacent to the MRI Waiting/Reception area. A hand sink is available in that area.		
Q4			Is this work being performed during the day or night ours..
A4	The work may be performed either during daytime or evening hours.		
Q5			Who will be removing the lights in both locations? Rooms C129A, C129B, and C129C?
A5	The removal of the ceiling and lighting fixtures is included in this project.		
Q6			When demolition begins in room 129 are we to remove the studs for the partition walls or leave them for general contractor?
A6	In areas where drywall is being removed from both sides of a wall, the abatement contractor may, at his option, either remove the drywall only, or remove the entire wall, including the studs.		
Q7			In room 129 where are we to build our decontamination station? Is the hallway suitable, we will need a 3'x12' area in the hallway? We will also need to build a plywood wall around the outside of the plastic decontamination station so no unauthorized personal is allowed to enter into our work space.
A7	The hallway is suitable for the decontamination station.		

Q8			Are we using our own air sampling company or does this have to be provided by the Administration?
A8	Contractor shall provide quality control monitoring as required for their operations. The Government will perform quality assurance monitoring via a separate monitoring contract.		
Q9			Are we to use a low odor mastic remover or a no odor mastic remover?
A9	Yes, per specifications, either a low odor or a no odor mastic remover are acceptable.		
Q10			Is there anything that we are to demo that the administration wants us to clean and keep for them?
A10	There are no items to be kept by the VA.		
Q11			
A11			
Q12			
A12			
Q13			
A13			