



March 21, 2017

RE: Update Site for Compliance with VA Barrier Free Guide – Revision #3 Changes Narrative

CS.01

- Added additional callout (Keyed Note #1) to chain link fence for clarity

CG.01

- Relocated leader/callout location for asphalt concrete pavement

CS-02

- Deleted reference to silt fence. Silt fence is not required, as this area is entirely paved. Sediment control shall be through use of inlet sediment control devices.

CD.02

- Removed tree island from hatched area to show tree island to remain untouched. Updated construction quantities accordingly.
- **Changed keyed note #2 from seal coat to “Mill asphalt to 1” depth (omit for bid deduction)”. This change is to reflect the intended base scope of work and bid deduction. Work under the base bid for this area shall be to mill and resurface 1” asphalt. Contractor shall also include a bid deduction option to seal coat this area in lieu of mill and resurface.**

CI.02

- Replaced “seal coated asphalt concrete pavement” with “seal coated asphalt (bid deduction only)” to better reflect that the seal coat option shall only be included in the bid deduction.

CG.02

- Updated keyed notes to show 1” asphalt pavement and seal coat for bid deduction. Updated quantities to remove the tree island from the area of asphalt pavement.

CD.03

- Updated notes to show asphalt to be milled 1" and omitted for bid deduction rather than seal coat. Noted that bid deduction shall include seal coating.

CI.03

- Updated notes to indicate that seal coating is for bid deduction only.

CG.03

- Added 1" asphalt pavement over area to be milled 1". Indicated that placement of this pavement shall be omitted and replaced with seal coat for bid deduction. Updated quantities accordingly.

CI.06

- Noted that concrete ramp shown as keyed note 16 shall be omitted for bid deduction

CG.06

- Provided grading for concrete ramp

CI.08

- Updated notes/callouts at ER entrance

CI.14

- Deleted Type 1 Utility Trench Patch, Trench Drain, and Manhole P-7 details. Added speed bump detail.



March 21, 2017

RE: Update Site for Compliance with VA Barrier Free Guide – Revision #3 Changes Narrative

Drawing ED-101	a. Update general notes and keyed notes to better reflect scope of work.
	b. Update site lighting locations throughout drawing to better reflect existing conditions.
	c. Update site lighting fixtures to be demolished (ETD), to remain (ETM) or to be relocated (ETR).
	d. Update lighting fixtures to include lighting circuits.
Drawing ED-102	a. Update general notes and keyed notes to better reflect scope of work.
	b. Update site lighting locations throughout drawing to better reflect existing conditions.
	c. Update site lighting fixtures to be demolished (ETD), to remain (ETM) or to be relocated (ETR).
	d. Update drawing to include panel ALGB location in electrical room.
Drawing ED-103	a. Update general notes and keyed notes to better reflect scope of work.
	b. Update site lighting locations throughout drawing to better reflect existing conditions.
	c. Update site lighting fixtures to be demolished (ETD), to remain (ETM) or to be relocated (ETR).
	d. Update lighting fixtures to include lighting circuits.
Drawing ED-104	a. Update general notes and keyed notes to better reflect scope of work.
	b. Update site lighting locations throughout drawing to better reflect existing conditions.
	c. Update site lighting fixtures to be demolished (ETD), to remain (ETM) or to be relocated (ETR).
	d. Update lighting fixtures to include lighting circuits.
	e. Update drawing to include site lighting panels located in electrical room J-102.

Drawing E-201	a. Update general notes and keyed notes to better reflect scope of work.
	b. Update site lighting locations throughout drawing to better reflect existing conditions.
	c. Update site lighting fixtures to be demolished (ETD), to remain (ETM) or to be relocated (ETR).
	d. Update lighting fixtures to include lighting circuits.
	e. Update new lighting fixtures to include fixture types.
	f. Update drawing to indicate lighting fixtures being added as "NEW".
	g. Update drawing to include lighting fixture schedule, copper wire and conduit schedule and panel schedule.
Drawing E-202	a. Update general notes and keyed notes to better reflect scope of work.
	b. Update site lighting locations throughout drawing to better reflect existing conditions.
	c. Update site lighting fixtures to be demolished (ETD), to remain (ETM) or to be relocated (ETR).
	d. Update drawing to include panel ALGB location in electrical room.
Drawing E-203	a. Update general notes and keyed notes to better reflect scope of work.
	b. Update site lighting locations throughout drawing to better reflect existing conditions.
	c. Update site lighting fixtures to be demolished (ETD), to remain (ETM) or to be relocated (ETR).
	d. Update lighting fixtures to include lighting circuits.
	e. Update new lighting fixtures to include fixture types.
	f. Update drawing to indicate lighting fixtures being added as "NEW".
	g. Update drawing to include bollard base detail.
Drawing E-204	a. Update general notes and keyed notes to better reflect scope of work.
	b. Update site lighting locations throughout drawing to better reflect existing conditions.
	c. Update site lighting fixtures to be demolished (ETD), to remain (ETM) or to be relocated (ETR).
	d. Update lighting fixtures to include lighting circuits.
	e. Update new lighting fixtures to include fixture types.
	f. Update drawing to include site lighting panels located in electrical room J-102.
	g. Update drawing to indicate lighting fixtures being added as "NEW".