

Upgrade Normal Power Substation System, Bldg 1, Ph 1
Solicitation VA69D-12-B-0400
Amendment #1

RFI Responses (RFI's received on or before the May 11th deadline)

Upgrade Normal and Emergency Power Substations – Jesse Brown #537-11-144 VA69D-12-B-0400

Date: May 4, 2012

1. Fire extinguishers are shown on the various floor plans. Are they furnished and installed by the owner? **To be provided and installed by contractor**
2. Is rubber base to be installed in all rooms? The Room Finish schedule does not indicate base. But Detail 4 on Sheet AS-101 does show base. **Base to be provided at existing first floor corridor to match existing. Detail 4/AS-101 adjusted as no base exists in room 103 per schedule updated drawing AS 101**
3. Who is the manufacturer of the building standard signage? **Meet performance criteria of section 10-14-00**
4. The Room Finish schedule indicates ACT in Corridor 201. Is there a spec for this material? **No ceiling at corridor 201. Painted concrete per spec 09 06 00**
5. There is no mention of the corridor on the first floor on the Room Finish schedule. There are details on Sheet AS-300 that indicate a suspended gyp board ceiling. Please identify what, if any finishes are required for this area. **Finish repair is driven by extent of demolition required by contractor. Plans call for new gypsum ceiling at area of concrete deck/ceiling removed and not reinstalled. No additional details provided**
6. Is there a spec for the Floor Door in Room #103? **See specification section 05-50-00-2.17**
7. There is a specification for Expansion Joint Covers. Where are they located? There is expansion joint material shown on Details 8 & 9 on Sheet AS-102, but no covers. **See details 7 & 8 / AS-102**
8. Please provide manufacturer and catalog numbers for the light fixture types listed under the Light Fixture Schedule. **THE LIGHTING FIXTURE ON DRAWING 537-1C-E0-001 WAS UPDATED WITH ADDITIONAL LIGHTING FIXTURE INFORMATION.**
9. Is the Type F5 light fixture on the Light Fixture Schedule being utilized on this project, as none appears to be shown on the drawings? **THE LIGHTING FIXTURE ON DRAWING 537-1C-E0-001 DELETING TYPE F5 THAT WAS NOT USED.**
10. Please provide a location on the drawings for the item associated with Electrical General Note #10. **REFERENCE TO NOTE 10 WAS ADDED ON DETAIL 1 OF DRAWING 537-1C-EL-101**

Upgrade Normal Power Substation System, Bldg 1, Ph 1

Solicitation VA69D-12-B-0400

Amendment #1

11. Please identify the untagged wall mounted receptacle shown immediately adjacent to the center stairwell and immediately outside of Room #103. TAG WAS ADDED ON
DETAIL 1 OF DRAWING 537-1C-EL-101
12. With respect to the Ground Riser Diagram, please confirm that a ground test well will be required at each ground rod. SPECIFICATION OUTLINES GROUNDING TESTING AS A
SYSTEM.