


RFI FORM**Contractor Name: D2 Construction LLC****Address: 107 W. Sahuaro Street****Phone/Fax: (520) 748-9371 / (888) 543-8500****Send to: cecil.nichols@va.gov**

RFI (REQUEST FOR INFORMATION)			
PROJECT NO.:	600-CSI-101	RFI NO.:	006
PROJECT NAME:	MRI Renovation & Expansion	DATE REQUESTED:	04/05/2017
SOLICITATION NO.:	VA262-17-B-0095	REFERENCE:	Vent Discrepancy
DRAWING:	MH109 / M302	SPECIFICATION SECTION:	
DESCRIPTION OF PROBLEM OR INFORMATION BEING REQUESTED			
Please be specific as possible: Note 6 on drawing MH109 indicate 8" Cryogen Vent for MRI machine. Detail 4 on drawing M302 shows 4" Helium and 2" Nitrogen Vents. Please clarify.			
PROJECT MANAGER'S RESPONSE			
Cryogen Vent is 8" per Note 6 on Drawing MH109. Himansu Shah, PE TTG 4/10/17			
TRACKING NO.:		AMENDMENT NO.:	
VA PROJECT ENGINEER/MANAGER: 		DATE: 4/10/2017	