



June 4th, 2012

Department of Veterans Affairs
10701 East Boulevard
Cleveland, OH 44105

Attention: Kurt Rothermel

Regarding: Renovate Mental Health Clinic
Addendum No. 1 – MEP Items

Dear Mr. Rothermel,

Please incorporate the following item as an addendum for the above referenced project.

Attachments:

Revised Drawings – 1-X1, 1-02, 1-04, 1-05, 1-05A, 1-P2, 1-P4, 1-H4, 1-H7, 1-E3, 1-E5,
1-E6, 1-E7, 1-E8, 1-E9, 1-E10

Architectural Items

Item 1. Drawings 1-X1

1. Update drawing index and Table of Contents in Specifications as indicated.

Item 2. Drawings 1-02, 1-04; Specification Section 09 21 16

1. Maintain a 2-hour shaft wall surround at vertical ducts between Rooms 1-B575 and 1-B578.

Item 3. Drawings 1-05

1. Clarify locations of existing 1st level penetrations that are to be added or infilled.
2. Added new wall type 'K'

Item 4. Drawings 1-05A; Specification Section 07 13 30

1. New sheet.
2. Clarify locations of existing Roof level penetrations that are to be added or infilled.
3. Provide detail and specifications for existing roof system installed in 2012.

Mechanical Items

- Item 1. Drawing 1-P2
1. Add General Notes.
- Item 2. Drawing 1-P4
1. Add General Notes.
- Item 3. Drawing 1-H4
1. Delete work associated with intake hood (coded note 3).
2. Add Roofing Notes.
- Item 4. Drawing 1-H7
1. Add Roofing Notes.
- Item 5. Reference Drawing 1-H3
1. Revise Coded Note 3 to the following:
“EXISTING ABANDONED PIPE WITHIN CHASE TO BE REMOVED COMPLETELY. REMOVE PIPE FROM BASEMENT CEILING TO UNDER ROOF DECK. CAP FLOOR.”

Electrical Items

- Item 1. Drawing 1-E3
1. Revise panel names to LF13 and LF14, as indicated.
- Item 2. Drawing 1-E5
1. Revise coded note #2 to indicate re-fed circuits shall be connected to existing panelboards “RF11CR” and “LF11CR” in Electrical Room 1B-178.
- Item 3. Drawing 1-E6
1. Revise panel names to LF13 and LF14, as indicated.
2. Add double-sided chevron arrows to exit sign in Hall #1B-560B as indicated.
- Item 4. Drawing 1-E7
1. Revise panel names to LF13 and LF14, as indicated.
2. Revise circuit tags on plans to coordinate with new panel names.
3. Revise coded note #2 to indicate re-fed circuits shall be connected to existing panelboards “RF11CR” and “LF11CR” in Electrical Room 1B-178.
- Item 5. Drawing 1-E8
1. Revise panel names to LF13 and LF14, as indicated.

Item 6. Drawing 1-E9

1. Revise panel names to LF13 and LF14, as indicated.

Item 7. Drawing 1-E10

1. Revise "New Source" panelboards as indicated.

Please contact us with any questions.

Sincerely yours,
Fredrick, Fredrick & Heller Engineers, Inc

Christopher Campbell, EI