



1

Coded Notes:

1

TIE INTO EXISTING 6" RHMR PIPE UPSTREAM OF EXISTING HEAT EXCHANGERS.

2

REMOVE AND REPLACE CEILING LIGHTS AND CEILING GRID AS REQUIRED TO FACILITATE THE INSTALLATION OF THE NEW STEAM PIPE.

3

4" SINK DOWN THRU FLOOR TO MECHANICAL ROOM BELOW COORDINATE LOCATION WITH EXISTING SYSTEMS, AND STRUCTURE. CORE DRILL AND FIRE STOP PENETRATIONS.

4

CORE DRILL AND FIRE STOP WALL PENETRATIONS.

5

PROVIDE 6" BALANCE VALVE WITH MEMORY STOP BETWEEN TEES.

GENERAL PIPING NOTE:

A. FOR ADDITIONAL INFORMATION SEE PIPING DETAILS ON SHEETS 2-H10 AND 2-H13

FULLY SPRINKLERED

<div>Revisions:</div> <table><tr><td>FINAL CD SUBMISSION - FOR CONSTRUCTION</td><td>06-18-12</td></tr><tr><td> </td><td> </td></tr><tr><td> </td><td> </td></tr><tr><td> </td><td> </td></tr><tr><td> </td><td> </td></tr><tr><td> </td><td> </td></tr><tr><td> </td><td> </td></tr><tr><td> </td><td> </td></tr><tr><td> </td><td> </td></tr><tr><td> </td><td> </td></tr></table>		FINAL CD SUBMISSION - FOR CONSTRUCTION	06-18-12																			<div>CONSULTANTS:</div> <div><div><div><div><div></div><div>FREDRICK, FREDRICK &amp; HELLER</div><div>ENGINEERS, INC.</div><div>6725 WOODBURN AVE.</div><div>BROADVIEW HTS., OHIO 44147</div><div>TEL: (440) 544-4844</div><div>FAX: (440) 544-4844</div></div></div><div><div>PROFESSIONAL ENGINEER</div><div>BRUN</div><div>W0000001</div><div>E-68623</div><div>11063</div></div></div></div>		<div>ARCHITECT:</div>		<div>Drawing Title</div> <div>CARES TOWER BASEMENT MECHANICAL PLAN</div>		<div>Project Title</div> <div>STEAM CONDENSATE HEAT RECOVERY SYSTEM</div>		<div>Location</div> <div>VAMC - WADE PARK</div>		<div>Project Number</div> <div>541-12-105</div>		<div>Building Number</div> <div>1</div>		<div>Drawing Number</div> <div>2-H5</div>		<div>Office of Facilities Management</div> <div>Department of Veterans Affairs</div>	
FINAL CD SUBMISSION - FOR CONSTRUCTION	06-18-12																																						

VA FORM 08-6231, OCT 1978