

Replace Roofs #693-17-104

Questions & Answers

1. Has a core test been done?
A. The VA did not do a core test, but the contractor may come back to do one prior to close of bid
2. Is there any down spout work?
A. Just clean out
3. Is there crane access to the roof?
A. Yes
4. Will the VA want the handrails on roofs 9 16 and 49 brought up to the OSHA Fall Protection Standard 1910.29 as stated below?
A. Yes

Notes

- On Roof 9 A/B, flashing shall be metal (this was a change from previous indications)
- Railing on east side of roof 9 does not need to come up to OSHA regulations.
- Ensure there are walking pads to the equipment and around the equipment,