

<b>11</b>	<p>Name of person asking question: RBT</p> <p>1. Question: What size of telephone cable and fiber, there was no access to the inside of building?</p> <p>how many pair on the telephone cable and how many stands and what type on the fiber optic cable</p>
<b>A11</b>	<b>8 or 16 strand fiber, how many pair is unknown.</b>
<b>12</b>	<p>Name of person asking question: RBT</p> <p>Question:</p> <p>Section 2605-41-3 Trenching 3.2 B states that ground penetrating radar survey is to be done? Does that need to be done on this project?</p>
<b>A12</b>	<b>Yes if the specs call it out then it needs to be used on this project.</b>
<b>13</b>	<p>Name of person asking question: RBT</p> <p>Question: Can the telephone and fiber cable be routed and terminated in both buildings 12 and 14 instead of being spiced in the new enclosures</p>
<b>A13</b>	<b>If you want to run all new cable from B12 to B71N thats fine if it is one continious run and that will not be paid at an additional cost.</b>
<b>13</b>	<p>Name of person asking question:</p> <p>Question:</p> <p>Need a clarification that the telephone and fiber are to be direct buried or installed in conduit?</p>
<b>A14</b>	<b>If exposed it needs to be in conduit.</b>
<b>15</b>	<p>Name of person asking question: RBT</p> <p>Question: The Specs say to salvage a portion of the wood floors, with missing windows and air flow throughout the Building, Which would spread bat quano and pigeon droppings . will the Floors need to be decontaminated and removed by the Abatement Contractor ?</p>
<b>A15</b>	<b>Yes decontaminated and returned to the VA.</b>