



DEPARTMENT OF VETERANS AFFAIRS

MEMORANDUM #2

File No: CANOPIESPHIL.02
Date: July 9, 2012 5:47P.M.
Project: CONSTRUCT CANOPIES, BUILDING 1 ATRIUM & ER
Contract No: Project No: 570-11-123
From: Patrick Wee, Contracting Officer Representative
To: Ms. Mandy L Aguirre, Contract Specialist
Network Contracting Office 21
855 M St., Ste. 1020
Fresno, CA 93721
Phone: 559-225-6100 X 5561
Subj: RFIs

VA Engineering issues this memo to clarify the following RFI that were brought up during job walk on June 22, 2012.

1. Since we will need to transport equipment and material items through the corridors of Bldg 1 and a concrete drag line, please provide a floor plan from the bldg. entrance to the area of work showing the distance and direction of travel.

VA Engineering: Drawing as attached. 1st Floor plan, Building 1. (For Reference only).

2. Another question about the Canopy Renovation project... What are the structural loads at the canopies?
The second question is vague and cannot be answered as is. Not sure what loads they are referring to... design loads?
And if so why this information would be pertinent to the construction of the canopies... If you decide to request clarification, please have them clarify and provide a brief justification why they need this information.

3. In regards to the structural steel referred to in the drawings and specification for the Canopy Renovations Bid, will all the structural steel need to be zinc coated (galvanized) as noted in section 05 50 00 part F 3a?

VA Engineering: Primer and second coat: MPI 101 or MPI 108 Ameron Amerlock 400 or equal.

(Refer to specs section 09 91 00 - paragraph 3.5. F)

Finish coat: MPI 105 Ameron Amershield tinted to specified approved color or equal

(Refer to specs section 09 91 00 - paragraph 3.6. C)

Should you have any question, Please feel free to give me a call.

Thank you.

Respectfully

Patrick Wee
Project Engineer, COR
Projects Section, Engineering Service

c.c. Denise Groves
c.c. Travis Horn