

RFI-VAMC Fayetteville, Ar 564-17-102 Construct New Gazebo

Responses

Edited 02/13/2018

1. I'm looking for information about the gazebo for the VA in Fayetteville, AR. Can you tell me if it is a pre-fab / spec'd structure? I work with Poligon and have been spec'd on several VA buildings this year. **Yes, this is a spec'd structure. Yes, the Government shall allow, subject to compliance with contract specifications and drawings, a pre-fab structure.**
2. Is there a manufacture for the prefabricated metal, for the above project? **No.**
3. What is the floor elevation for the gazebo? **Finish floor elevation TBD in the field to minimize adjoining sidewalk slopes. For bidding purposes assume existing ground level at Gazebo location to be finished floor elevations.**
4. What elevation do you require for light post base and call box? **Refer to spec sections 26 56 00 and 28 26 00 and install per manufacturers recommendations.**
5. Will a certified patch design from the ready-mix company be sufficient enough instead of using test cylinders for concrete on walkways and gazebo pad? **Refer to Spec Section 32 05 23 Cement and Concrete for Exterior Improvements for all walkways and spec section 03 30 00 Cast-In-Place Concrete for structural concrete (i.e. Gazebo Pad).**
6. Are you requiring joint caulking on the sidewalk? **Refer to spec section 32 05 23 Part 3.8 Expansion Joints.**
7. What model camera do you require? **IES02CFBCWIYA - Illustra Essentials 2MP mini-dome, 3.6mm, outdoor, nonvandal, clear, white, TDN w/IR, WDR or equal.**
8. What is the VMS? **Exacqvision.**
9. Do we need to provide a camera license? **Yes.**
10. Can you please specify the model/type of existing fire alarm? **Fire suppression and alarm is not applicable (N/A) to this project.**