



1511 Route 22, Suite C24, Brewster, NY 10509  
Phone: 845.278.7710 Fax: 845.278.7750

**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

**Project:** Main Building, 3<sup>rd</sup> Floor  
VA Medical Center  
Wilkes-Barre, PA

**Inspector(s):** James Reber  
Thomas Ferro  
**Date(s):** 2/2010-3/2010

LOCATION	MATERIAL	QUANTITY	CONDITION	SAMPLE #	HOMOGENEOUS WITH SAMPLE #	ASBESTOS CONTENT
<b>3<sup>rd</sup> Floor, rooms C3-01A (on plans as C3-72L) and C3-01B</b>						
Floor	12' X 12" floor tile	160 ft <sup>2</sup> /area	N/A	N/A	7-58	<b>15 % Chrysotile</b>
	Floor tile mastic	160 ft <sup>2</sup> /area	N/A	N/A	7-59	<b>10% Chrysotile</b>
Mechanical room	Pipe insulation	12 linear ft	Good	N/A	N/A	<b>Assumed</b>
Univents	Transite panels	16 – 32 ft <sup>2</sup> /area	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, vertical chase East of stair # 1</b>						
Pipe riser	Pipe insulation (mastic over cork)	12 linear ft	Good	N/A	6-96	<b>8% Chrysotile</b>
<b>3<sup>rd</sup> Floor, room C3-2</b>						
Pipes – removed	Pipe insulation -removed	N/A	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-4 (can't find room in field or drawings)</b>						
Floor	Concrete	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	8-16 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, room C3-5</b>						
Floor	12" X 12" floor tile (off-white w/tan & dark tan mottles)	200 ft <sup>2</sup>	N/A	3-167	N/A	None detected
	Floor tile mastic	200 ft <sup>2</sup>	N/A	3-168	N/A	<b>10% Chrysotile</b>
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-6</b>						
Floor	12" X 12" floor tile (tan w/white & dark tan mottles)	150 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	150 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16 -32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-03</b>						
Univents	Transite panels	12-24 ft <sup>2</sup>				<b>Assumed</b>
Floor	Rug over concrete					
<b>3<sup>rd</sup> floor. Corridor C3-09</b>						
Floor	12" X 12" floor tile – green	550 ft <sup>2</sup>	Good			<b>15% Chrysotile</b>
	Mastic	550 ft <sup>2</sup>				<b>10% Chrysotile</b>
Univent -SW Wall		12-24 ft <sup>2</sup>				<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, room C3-7</b>						
Floor	12" X12" floor tile (white w/black streaks)	150 ft <sup>2</sup>	N/A	N/A	8-028	<b>10% Chrysotile</b>
	Floor mastic	150 ft <sup>2</sup>	N/A	N/A	8-029	<b>5 % Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite Panels	16 -32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-8</b>						
Floor	12' X 12" floor tile (white w/black streaks)	200 ft <sup>2</sup>	N/A	N/A	8-028	<b>10% Chrysotile</b>
	Floor mastic	200 ft <sup>2</sup>	N/A	N/A	8-029	<b>5% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile (off-white w/worm marks)	200 ft <sup>2</sup>	N/A	3-169	N/A	None detected
Univents	Transite panels	28-56 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, Room C3-10</b>						
Floor	12" X 12" floor tile (tan w/white and dark tan mottles)	150 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	150 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	56 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, rooms C3-11, C3-12, C3-13</b>						
Floor	12" X 12" floor tile (off-white w/ tan & dark tan mottles)	150 ft <sup>2</sup>	N/A	N/A	3-167	None detected
	Floor tile	150 ft <sup>2</sup>	N/A	N/A	3-168	<b>10% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16 -32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Comments: C3-13 has ACM pipes in N and E wall. 20-30 LF damage.						
<b>3<sup>rd</sup> Floor, room C3-14</b>						
Floor	Terrazzo tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile (off-white w/worm markings)	100 ft <sup>2</sup>	N/A	N/A	3-170	<b>10% Chrysotile</b>
<b>3<sup>rd</sup> Floor room C3-14A</b>						
Floor	Rug over terrazzo tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/ sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile (off-white w/worm markings – similar to Liberty Hall)	150 ft <sup>2</sup>	N/A	30170	N/A	<b>10% Chrysotile</b>
Univents	Transite panels (front panels missing)		N/A	N/A	N/A	Assumed



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, room C3-15</b>						
Floor	12"X 12" floor tile 9off-white w/tan & dark tan mottles)	40 ft <sup>2</sup>	N/A	N/A	3-167	None detected
	Floor tile mastic	40 ft <sup>2</sup>	N/A	N/A	3-168	<b>10% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile (off-white w/worm markings)	40 ft <sup>2</sup>	N/A	N/A	3-170	<b>10% Chrysotile</b>
<b>3<sup>rd</sup> Floor, room C3-16</b>						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Chase at S wall	Pipe insulation	15-20 LF	Damage	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-18</b>						
Floor	12" X 12" floor tile/mastic	300 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32 – 64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, room C3-19 ( 3 rooms)</b>						
Floor	12" X 12 floor tile (tan w/white 7 dark tan mottles)	340 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	340 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32 -64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-20 (3 rooms C3-20, 20A and 20B)</b>						
Floor	12" X 12" floor tile (off-white w/tan & dark tan mottles)	340 ft <sup>2</sup>	N/A	N/A	3-167	None-detected
	Floor tile mastic	340 ft <sup>2</sup>	N/A	N/A	3-168	<b>10% Chrysotile</b>
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile/Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	33-64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, rooms C3-21 and C3-22</b>						
Floor	12" X 12" Floor tile (chocolate w/white & dark brown marble effect)	192 ft <sup>2</sup> C3-21 160 ft <sup>2</sup> C3-22	Good	N/A	7-86	None detected
	Floor tile mastic	192 ft <sup>2</sup> C3-21 160 ft <sup>2</sup> C3-22	N/A	N/A	7-87	<b>5% Chrysotile</b>
Walls	Plaster/tile`	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup> /area	Damaged	N/A	N/A	<b>Assumed</b>
C3-22 bathroom- in E wall	Pipe insulation	>10 linear ft	Good	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, W wing, main hall</b>						
Floor	12" X 12" floor tile (light green w/white & dark green mottle)	1100 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	1100 ft <sup>2</sup>	N/A	N/A	7-59	<b>10 % Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 2' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
	2' X 4' ceiling tile (worm markings)	N/A	N/A	N/A	Previously tested	None detected
<b>3<sup>rd</sup> Floor, rooms C3-23 and C3-24</b>						
Floor	12" X 12" Floor tile (tan w/white and dark tan mottles)	190 ft <sup>2</sup> /area	Good	N/A	8-039	None detected
	Floor tile mastic	190 ft <sup>2</sup> /area	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster (C3-23)	N/A	N/A	N/A	N/A	Non-suspect
	2' X 4' ceiling tiles	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup> /area	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-25 (suite, 3 rooms)</b>						
Floor	12' X 12" floor tile (tan w/white & dark tan mottles)	300 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	300 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Ceilings	2' X 2' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
	2' X 4' ceiling tile (worm markings)	N/A	N/A	N/A		Non-suspect
Univents	Transite panels	28-56 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, Room C3-26</b>						
Floor	Flooring re-done –					Non-suspect
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32- 64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-27</b>						
Floor	Flooring re-done					Non-suspect
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2'X4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32 -64 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-29 – Indeterminate amount of asbestos insulation in S wall. (30-40 LF – some ACM on chase ground damaged)</b>						
<b>3<sup>rd</sup> Floor, room C3-30</b>						
Floor	12' X 12" Floor tile (light green)	40 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	40 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Ceilings	2' X 4' ceiling tile (worm markings) Appear to be same as ones tested 10% Chrysotile (?)	40 ft <sup>2</sup>	N/A	3-164	N/A	<b>&lt;1% Amosite &lt;1% Chrysotile</b>
<b>3<sup>rd</sup> Floor, room C3-31 (Not labled in field)</b>						
Floor	Rug over terrazzo tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
In wall	Pipe insulation	20-30 LF	Damaged	N/A	N/A	<b>Assumed</b>





**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, room C3-31A</b>						
Floor	Terrazzo tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
	Sheetrock/ joint material	N/A	N/A	3-163	N/A	None detected
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	8-16 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Above ceiling tiles in walls	Pipe insulation	20 LF	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C2-32 and C3-33</b>						
Floor of C3-32	Replaced w/ new		N/A	N/A		Non-suspect
Floor of C3-33	Replaced w/new					Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
In wall	Pipe insulation (Assumed in chases)	20-30 LF	Good	N/A	N/A	<b>Assumed</b>
Univents	Transite panels	20 -40 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, rooms C3-34 and C3-35</b>						
Floor	Floor tile removed – carpet C3-34, concrete C3-35)					Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup> /area	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, rooms C3-37</b>						
Floor	Floor tile removed - carpet	150 ft <sup>2</sup> /area	N/A	N/A	N/A	Non-suspect
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 2' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile in wall	Pipe insulation - removed	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels	28 -56 ft <sup>2</sup> /area	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-38</b>						
Floor	Floor tile removed - carpet	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/ sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	8-16 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-40 and C3-39</b>						
Floor	Floor tile removed - carpet	150 ft <sup>2</sup> /area	N/A	N/A	3-167	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup> /area	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-42</b>						
Floor	Rug over concrete	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	8 -16ft ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, room C3-43 (vertical chase)</b>						
Pipes	Pipes/ fitting insulation (mastic) - removed	1 linear ft	Damaged	N/A	6-96	<b>8% Chrysotile - removed</b>
<b>3<sup>rd</sup> Floor, chase W of stair #2</b>						
Pipe riser	Pipe insulation (black mastic on cork)	10 linear ft	Good	N/A	6-96	<b>8% Chrysotile</b>
<b>3<sup>rd</sup> Floor. Room C3-44</b>						
Floor	Replaced w/new 12" X 12" floor tile (tan w/ brown mottles)	150 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	150 ft <sup>2</sup>	N/A	N/A	8-040	Non-suspect
Walls	Sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32 -64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-45 (Cardiology suite – eight rooms and small hall) (C3-45 A,B,C,D,E,F,G,H)</b>						
Floor	All replaced –hall 12" X 12" floor tile Rooms - carpet	800 ft <sup>2</sup>				Non-suspect
	Floor tile mastic	800 ft <sup>2</sup>				Non-suspect
Walls	Tile/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile (except for below)	N/A	N/A	N/A	N/A	Non-suspect
	2' X 4' ceiling tile (rooms C3-45B, C3-45C, C3-45D)	100 ft <sup>2</sup>	N/A	3-162	N/A	<b>15% Chrysotile</b>
Univents	Transite panels	130-260 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, C3-46 and C3-47</b>						
Chase in E & W walls (C3-46)	Pipe insulation	12 LF E wall 6 LF W wall	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, vertical chase N of main elevators in C3-73 electrical closet</b>						
Pipe riser	Pipe insulation (mastic over cork)	10 linear ft	Good	N/A	6-96	<b>8% Chrysotile</b>
Under floor	Pipe/fitting insulation	10 linear ft	Good	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-53</b>						
Floor	<del>12" X 12" floor tile (white w/ black streaks)</del> - Removed	160 ft <sup>2</sup>	N/A	N/A	8-028	<b>10% Chrysotile</b>
	Floor tile mastic - Removed	160 ft <sup>2</sup>	N/A	N/A	8-029	<b>5% Chrysotile</b>
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	N/A			<b>Assumed</b>
<b>Comment: Chase access door has 20 LF of S. damage piping insulation</b>						
<b>3<sup>rd</sup> Floor, rooms C3-55 and C3-54 (same room now)</b>						
Floor	<del>Floor tile</del> - removed					Non-suspect
	<del>Mastic</del> - Removed					
Walls	Plaster/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged			<b>Assumed</b>
In W wall (C3-55)	Pipe insulation – Asbestos pipe insulation can be seen running down in W wall of C3-55 and into E wall and over bathroom ceiling in C3-54	Can't see - assume	Damaged			<b>Assumed</b>
E wall (C3-54)	Pipe insulation	20 linear ft	S. Damage	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-56A and C3-56B (service elevator hall)</b>						
Floor	12" X 12" floor tile(green mottle)	360 ft <sup>2</sup>	Good	N/A	7-58	<b>15% Chrysotile</b>
	Mastic	N/A	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster/ceramic tile/brick	N/A	N/A	N/A	N/A	N/A
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	Previously tested	<b>&lt;1%</b>
(56A)NW Chase Above ceiling tile	Pipe insulation	20 LF	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-57A</b>						
Floor	Pipe insulation	1 LF	Significantly damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, hall be elevators (C3-57)</b>						
Floor	12" X 12" floor tile(light green w/white & dark green mottles)	1000 ft <sup>2</sup>	Good	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	1000 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tiles	N/A	N/A	N/A	N/A	Non-suspect
<b>3<sup>rd</sup> Floor, room C3-58A – no exposed suspect asbestos material observed. C3-58A Door not labeled</b>						



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> floor, room C3-58 (as labeled in field but is C3-059 on drawings)</b>						
Floor	12" X 12" floor tile (tan w/white & dark brown marbling)	120 ft <sup>2</sup>	N/A	N/A	7-86	None detected
	Floor tile mastic	120 ft <sup>2</sup>	N/A	N/A	7-87	<b>5% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Wall between 58 & 59	Pipe insulation	>30 linear ft	Good	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-59 (as labeled in field but is C3-060 on drawings)</b>						
Floor	12" X 12" floor tile (off-white w/tan & dark tan mottles)	N/A	N/A	N/A	3-167	None detected
	Floor tile mastic	N/A	N/A	N/A	3-168	<b>10% Chrysotile</b>
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
E wall	Pipe insulation – can be seen running down into E wall	20-30 LF	Good	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, room C3-61 bathroom (as labeled in field but is C3-61A on drawings) – pipe insulation inside N wall – not accessible 20-30 LF</b>						
<b>3<sup>rd</sup> Floor, rooms C3-60 and C3-62 (C3-60 as labeled in field but is C3-061 on drawings)</b>						
Floor	12"X 12" floor tile (off-white w/tan & dark tan mottles)	150 each room	N/A	N/A	3-167	None detected
	Floor tile mastic	150 each room	N/A	N/A	3-168	<b>10% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
<b>3<sup>rd</sup> Floor, rooms C3-63, C3-64, C3-65 and C3-68 – No exposed suspect asbestos material observed.</b>						
<b>3<sup>rd</sup> Floor, room C3-67 – Tan (with mottles) 12" X 12" floor tile and mastic are suspected asbestos-containing materials. No other suspect asbestos materials observed in this room.</b>						



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, room C3-69</b>						
Floor	Concrete	N/A	N/A	N/A	N/A	Non-suspect
Walls	Brick	N/A	N/A	N/A	N/A	Non-suspect
	Tar paper/flashing	20 LF	Damaged	01-3	N/A	<b>2% Chrysotile</b>
Ceiling	Concrete	N/A	N/A	N/A	N/A	Non-suspect
W wall above access	Pipe insulation	20 LF	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, rooms C3-71</b>						
Floor	12" X 12' floor tile and mastic	50 ft <sup>2</sup>	Good	N/A	N/A	<b>Assumed</b>
West wall	Pipe insulation	12 LF	Good	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, rooms C3-70 and 70A</b>						
Floor	12" X 12" floor tile (off-white w/ tan & dark tan mottles)	200 ft <sup>2</sup>	N/A	N/A	3-167	None detected
	Floor tile mastic	200 ft <sup>2</sup>	N/A	N/A	3-168	<b>10% Chrysotile</b>
Walls	Sheetrock/ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
W wall Chase	Pipe insulation	6 LF	Good			<b>Assumed</b>
Univents	Transite panels (front panels missing)	20 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, room C3-72 Suite</b>						
Floor	12" X 12" floor tile (tan w/white & dark tan mottles)	1500 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	1500 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster/sheetrock	N/A	N/A	v N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
<b>3<sup>rd</sup> Floor, hall to room C3-72</b>						
Floor	12" x12" floor tile (light green w/white & dark green mottles)	1440 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	1440 ft <sup>2</sup>	N/A	N/A	7-59	<b>10 % Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
<b>3<sup>rd</sup> Floor, N wing, N3-69 – no exposed suspect materials, but entire area was not accessible. Possible pipes above plaster</b>						
<b>3<sup>rd</sup> Floor, N wing, N3-74</b>						
Floor	12" X 12" floor tile (chocolate w/white & dark brown marbling)	150 ft <sup>2</sup>	N/A	N/A	7-87	None detected
	Floor tile mastic	N/A	N/A	N/A	7-87T	<b>5% Chrysotile</b>
	Floor tile and mastic	<10 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 2' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	12-24 ft <sup>2</sup>	Damaged	N/A	V	<b>Assumed</b>





**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, N wing, room N3-75</b>						
Floor	12" X 12" floor tile	140 ft <sup>2</sup>	N/A	N/A	3-173T	None detected
	Floor tile mastic	140 ft <sup>2</sup>	N/A	N/A	3-173M	<b>8% Chrysotile</b>
<b>3<sup>rd</sup> Floor, N wing, N3-78, 78A, 79, 79A, 80</b>						
Floor	Ceramic Tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 2' Ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	80 –160 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
Ceiling	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
<b>N3-79 – small piece (2-3 ft<sup>2</sup>) of cork insulation above ceiling and 8-10 ft of mag above ceiling.</b>						
<b>3<sup>rd</sup> Floor, N wing, rooms N3-76 and N3-77A (sterilizer area)</b>						
Floor	12" X 12" floor tile	600 ft <sup>2</sup> (N3-76) 160 ft <sup>2</sup> (N3-77A)	N/A	3-173	N/A	None detected
	Floor tile mastic	600 ft <sup>2</sup> (N3-76) 160 ft <sup>2</sup> (N3-77A)	N/A	3-173	N/A	<b>8% Chrysotile</b>
Walls	Tile (ceramic)	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 2' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32-64 ft <sup>2</sup> /area	N/A	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, N wing, room N3-81</b>						
Floor	Ceramic Tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 2' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile (NW corner -Removed)	Pipe insulation – not found or removed					
<b>3<sup>rd</sup> Floor, N wing, hall from room N2-82 to N3-112</b>						
Floor	12' X 12" floor tile (light green w/white & dk green mottles)	600 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	600 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling	Duct insulation (black Mastic over cork) Not found	60 linear ft	N/A	N/A	6-96	<b>8% Chrysotile</b>
<b>3<sup>rd</sup> Floor, women's room (N3-82)</b>						
Above ceiling tile	Pipe insulation	10-15 linear ft	Good	N/A	N/A	<b>Assumed</b>
	Duct insulation (mastic over cork)	6 linear ft	Good	N/A	6-96	<b>8% Chrysotile</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-83</b>						
Floor	Ceramic tile`	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panel	20-40 ft <sup>2</sup>	Good	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, N wing, room N3-85</b>						
Floor	12" X 12" floor tile (white w/black streaks)	35 ft <sup>2</sup>	N/A	N/A	8-028	<b>10% Chrysotile</b>
	Floor tile mastic	35 ft <sup>2</sup>	N/A	N/A	8-029	<b>5% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Above plaster ceiling	Pipe insulation aircell (cementitious and black mastic on cork)	12 linear ft	Good	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor N wing, room N3-88</b>						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
<b>3<sup>rd</sup> Floor, N wing, room N3-86</b>						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
Wall chase	Pipe insulation	30 – 40 LF	Good and S.Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-91</b>						
Pipe riser	Pipe insulation (black mastic over cork)	12 linear ft	Good	N/A	6-96	<b>8% Chrysotile</b>
Duct	Duct insulation (black mastic over cork)	150 ft <sup>2</sup>	Good	N/A	6-96	<b>8% Chrysotile</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, N wing, room N3-92</b>						
Floor	12' X 12" floor tile (off-white w/white & dark gray mottles)	170 ft <sup>2</sup>	N/A	N/A	6-105	None –detected
	Floor tile mastic	170 ft <sup>2</sup>	N/A	N/A	6-106	<b>5% Chrysotile</b>
Ceilings	2' X 4' Ceiling tile (off-white w/ worm markings)	N/A	N/A	3-172	N/A	None detected
Univents	Transite panels – front panels gone	16-32 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-93</b>						
Floor	12" X 12" floor tile - gray	350 ft <sup>2</sup>	N/A	3-180	N/A	<b>5% Chrysotile</b>
	Floor tile mastic	350 ft <sup>2</sup>	N/A	3-181	N/A	<1% Chrysotile
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile –new	N/A	N/A	N/A	N/A	Non-suspect
Under sink	Pipe insulation– can't see	4 linear ft	Damaged	N/A	N/A	<b>Assumed</b>
Above trap in plaster ceiling – Removed	Pipe insulation - Removed					
Univents	Transite panels	40 – 80 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-94</b>						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	4-12 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, N wing, room N3-95</b>						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
	Duct insulation – removed	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels – front panels removed	24 ft <sup>2</sup>				<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, rooms N3-96 &amp; N3-98</b>						
Floor	12" X 12 Floor tile – new	N/A	N/A	N/A	N/A	N/A
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	N/A
Under W sink	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels (front panels missing)	24 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-97</b>						
Floor	12" X 12' floor tile – new	N/A	N/A	N/A	N/A	N/A
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, N wing, room N3-99 (chemical storage)</b>						
Floor	Terrazzo Tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/a	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile	Pipe insulation – removed (still possibly in chase)	N/A	N/A	N/A	N/A	N/A
	N/A	N/A	N/A	N/A	6-96	N/A
Univents	Transite panels (front panels missing)		N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-103 (lounge)</b>						
Floor	Terrazzo tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	N/A
Above ceiling tile	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
	Duct insulation	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels (front panel missing)	32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, rooms N3-104 and N3-105</b>						
Floor	12" X 12" floor tile – new	N/A	N/A	N/A	N/A	N/A
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

Above ceiling tile	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
	Duct insulation – removed	N/A	N/A	N/A	6-96	N/A
Univents	Transite panels (front panels missing)	24 ft <sup>2</sup> /ea	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-106</b>						
Floor	12" X 12" Floor tile – new	N/A	N/A	N/A	N/A	N/A
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	N/A
Above plaster	Duct insulation – removed	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels (front panels missing)	24 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> floor, N wing, room N3-107</b>						
Floor	Rug over concrete	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels (front panels missing)	16 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-109</b>						
Floor	Rug over concrete	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile – new	150 ft <sup>2</sup>	N/A	3-183	N/A	Non-detected
Univents	Transite panels (front panels missing)	16 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, N wing, room N3-110</b>						
Floor	12" X 12" floor tile – new	N/A	N/A	N/A	N/A	N/A
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
	Duct Insulation – removed	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels –front panels removed	24 ft <sup>2</sup>				<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-111</b>						
Floor	12" X 12" floor tile – new	N/A	N/A	N/A	N/A	N/A
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
In wall under sink	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels	24 - 48 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-112 and small hall</b>						
Floor	12" X 12" floor tile (off-white w/gray & olive stripes) – Replaced – New	740 ft <sup>2</sup>	N/A	N/A		Non-suspect
	Floor tile mastic	740 ft <sup>2</sup>	N/A	N/A		Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect





**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

Ceiling	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
	Duct insulation – removed	N/A	N/A	N/A	N/A	N/A
Univents	Transite panels (front panel missing)	24 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-113</b>						
Floor	Terrazzo Tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' Ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect
Running into S wall	Pipe insulation (wrapped paper) – removed above ceiling	N/A	N/A	N/A	N/A	<b>Assumed</b>
All still running inside of wall	Pipe insulation (black mastic over cork) – removed above ceiling	N/A	N/A	N/A	N/A	<b>Assumed</b>
	Duct insulation (black mastic over cork) – removed above ceiling	N/A	N/A	N/A	N/A	<b>Assumed</b>
Univents	Transite panels (front panels missing)	24 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>3<sup>rd</sup> Floor, N wing, room N3-114 – Asbestos insulation runs into walls</b>						
<b>3<sup>rd</sup> Floor, N wing, room N3-115</b>						
Floor	12" X 12" floor tile – new	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile	Pipe insulation – removed	N/A	N/A	N/A	N/A	N/A
Duct insulation – removed	N/A	N/A	N/A	N/A	N/A	N/A



**Building 1, Floor 3 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>3<sup>rd</sup> Floor, N wing, room N3-116 (corridor) – Newly renovated – no exposed suspect materials observed</b>						
<b>3<sup>rd</sup> Floor, main hall (lab area)</b>						
Floor	12" X 12" floor tile (light green w/white & dark green mottles)	900 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	900 ft <sup>2</sup>	N/A	N/A	7-59	<b>10 % Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile – new	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling tile	Duct insulation – removed	N/A	N/A	N/A	N/A	N/A
<b>3<sup>rd</sup> Floor, room C3-119</b>						
Floor	12" X 12" floor tile (off-white w/sparse light tan marks)	200 ft <sup>2</sup>	N/A	3-165	N/A	None detected
	Floor tile mastic	200 ft <sup>2</sup>	N/A	3-166	N/A	<b>5% Chrysotile</b>
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 2' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect

**NOTE:**

Rooms C3-70 through C3-71 are all new. A chase in the mechanical room contains suspect pipe insulation in NE corner (approximately 12 linear feet). This material, however, is in good condition.

No suspect asbestos containing materials were observed in the following areas: main hall (from C3-53 to C3-45, C3-57B, C3-58, janitor's closet (N of short procedure), men's room (N wing), N3-89, and the chase w of C3-56.