



**Building 1, Floor 6 - Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

1511 Route 22, Suite C24, Brewster, NY 10509  
Phone: 845.278.7710 Fax: 845.278.7750

**Project:** Main Building, 6<sup>th</sup> Floor  
VA Medical Center  
Wilkes-Barre, PA

**Inspector(s):** James Reber  
Thomas Ferro  
**Date(s):** 2/2010-3/2010

LOCATION	MATERIAL	QUANTITY	CONDITION	SAMPLE #	HOMOGENEOUS WITH SAMPLE #	ASBESTOS CONTENT
<b>6<sup>th</sup> Floor HVAC Duct Chase (E of stair #1)</b>						
Pipe riser	Pipe insulation (black mastic over cork)	12 LF	Good	N/A	6-96	<b>8% Chrysotile</b>
<b>6<sup>th</sup> Floor, electrical closet ( E of stair #1) (C6-02 on door)</b>						
Pipe riser - Removed	Pipe insulation (black mastic over cork)	42 LF	Good	N/A	6-96	<b>8% Chrysotile</b>
<b>6<sup>th</sup> Floor, room C6-1</b>						
Floor	12" X 12" floor tile (light green w/white & dark green mottles)	374 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	374 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32-64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-3</b>						
Floor	12 X 12 tile/mastic (lt. green w/white & dark green mottles)	165 ft <sup>2</sup>	Good	N/A	N/A	<b>15% Chrysotile</b> <b>10% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2 X 4 acoustic tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	4-8 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



6 <sup>th</sup> Floor, room C6-4 – Not on print or field						
Floor	12" X 12" floor tile ( light gray w/white & dark green mottles)	144 ft <sup>2</sup>	N/A	N/A	6-105	None detected
	Floor tile mastic	144 ft <sup>2</sup>	N/A	N/A	6-106	<b>5% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	8 -16 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, room C6-5						
Floor	12" x 12" floor tile (white w. brown streaks)	144 ft <sup>2</sup>	N/A	N/A	6-103	<b>5% Chrysotile</b>
	Floor tile mastic	144 ft <sup>2</sup>	N/A	N/A	6-104	<b>5% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, room C6-6						
Floor	12" x 12" floor tile (light green w/white & dark green mottles)	144 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	144 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16 – 33 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, C6-7</b>						
Floor	12" X 12' floor tile (tan w/brown & white mottles)	192 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	192 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Above bathroom Plaster ceiling	Pipe insulation	20 LF	Good	N/A	N/A	<b>Assumed</b>
Univents	Transite panels	16 – 32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-8</b>						
Floor	12" x 12' floor tile (light gray w/white & dark green mottles)	150 ft <sup>2</sup>	Good	6-105	N/A	None detected
	Floor tile mastic	150 ft <sup>2</sup>	N/A	6-106	N/A	<b>5% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32-64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-10</b>						
Floor	12' X 12" floor tile (light tan w/white & dark tan mottles)	165 ft <sup>2</sup>	Good	N/A	8-039	None detected
	Floor tile mastic	165 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32-48 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Above plaster ceiling Bathroom (E wall)	Pipe insulation	20-30 LF	Good	N/A	N/A	<b>Assumed</b>



6 <sup>th</sup> Floor, room C6-11						
Floor	12" X 12" floor tile (light green w/ white & dark green mottles)	187 ft <sup>2</sup>	N/A	N/A	7-58	15% Chrysotile
		187 ft <sup>2</sup>	N/A	N/A	7-59	10% Chrysotile
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	Assumed
6 <sup>th</sup> Floor, room C6-12						
Floor	12" X 12' floor tile (light green w/white & dark green mottles)	192 ft <sup>2</sup>	N/A	N/A	7-58	15% Chrysotile
	Floor tile mastic	192 ft <sup>2</sup>	N/A	N/A	7-59	10% Chrysotile
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	Assumed
6 <sup>th</sup> Floor, room C6-13						
Floor	12" X 12" floor tile (white w/brown streaks)	128 ft <sup>2</sup>	Good	N/A	6-103	5% Chrysotile
	Floor tile mastic	128 ft <sup>2</sup>	N/A	N/A	6-104	5% Chrysotile
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	Assumed



6 <sup>th</sup> Floor, room C6-14A						
Floor	Terrazzo tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	50-60 ft <sup>2</sup>	N/A	N/A	6-102	None detected
Above ceiling tile (NE & NW corners, in wall)	Pipe insulation on pipe risers	40 LF	Good	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, room C6-14						
Floor	Terrazzo tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile (5 different types)	80 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
Univents	Transite panels	8-16 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, room C6-15						
Floor	12" X 12" floor tile (light green w/white & dark green mottles)	60 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	60 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Tile & plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	7-82	None detected
6 <sup>th</sup> Floor, room C6-16						
In chase	Pipe insulation	50-60 LF	Significantly damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, room C6-18</b>						
Floor	12" X 12" floor tile (light green w/white & dark green mottles)	396 ft <sup>2</sup>	Good	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	396 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	33-64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-19</b>						
Floor	12" X 12" floor tile (tan w/white & dark tan mottles)	374 ft <sup>2</sup>	N/A	N/A	Previously tested positive	<b>&gt;1%</b>
	Floor tile mastic	374 ft <sup>2</sup>	N/A	N/A	Previously tested positive	<b>&gt;1%</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32-64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-20</b>						
Floor	12" X 12" floor tile (white w/brown streaks)	352 ft <sup>2</sup>	Good	6-103	N/A	<b>5% Chrysotile</b>
	Floor tile mastic	352 ft <sup>2</sup>	N/A	6-104	N/A	<b>5% Chrysotile</b>
Walls	Plaster / tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' x 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32-64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



Building 1, Floor 6, Specific Survey Findings  
Project No. VAMC:10013.00-IN

6 <sup>th</sup> Floor, room C6-21						
Floor	12" X 12" floor tile (chocolate w/brown/off-white & dark brown marble effect)	432 ft <sup>2</sup>	N/A	6-97	N/A	None detected
	Floor tile mastic	432 ft <sup>2</sup>	N/A	6-109	N/A	<b>5% Chrysotile</b>
Walls	Plaster/ sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
Comments: The front panels of the univents have been removed. The rear panels could not be observed at the time of this inspection and may still be present.						
6 <sup>th</sup> Floor, room C6-22						
Ceiling	2' X 4' ceiling tile	48 ft <sup>2</sup>	N/A	N/A	N/A	Non-suspect
6 <sup>th</sup> Floor, room C6-23						
Floor	Rug over floor tile	N/A	N/A	N/A	N/A	Non-suspect
	12" x 12" floor tile	216 ft <sup>2</sup>	N/A	N/A	7-58	<b>15%Chrysotile</b>
	Floor tile mastic	216 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2" X 4' Ceiling tile	N/A	N/A	N/A	7-82	None detected
Univent	Transite panels	16 ft <sup>2</sup>	Good	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, room C6-24</b>						
Floor	Rug over concrete	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster / sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	216 ft <sup>2</sup>	N/A	N/A	7-82	<b>None detected</b>
Univent	Transite panels	16ft <sup>2</sup>	Good	N/A	N/A	Assumed
<b>6<sup>th</sup> Floor, room C6-25</b>						
Floor	12" X 12" floor tile under carpet (light green w/white & dark green mottles)	400 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	400 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster / tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	28 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
Comments: The front transite panels have been removed. The rear panels could not be observed at the time of this inspection and could be present.						
<b>6<sup>th</sup> Floor, room C6-26 (suite)</b>						
Floor	Rug over floor tile	N/A	N/A	N/A	N/A	Non-suspect
	12" X 12" floor tile (white)	408 ft <sup>2</sup>	N/A	6-98	N/A	None detected
	Floor tile mastic	408 ft <sup>2</sup>	N/A	6-99	N/A	<b>10% Chrysotile</b>
Walls	Plaster/sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32 – 64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



6 <sup>th</sup> Floor, room C6-27						
Floor	12"X12" floor tile (tan w/white & dark tan mottles)	374 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	374 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster /sheetrock	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite Panels	32 – 64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Above ceiling	Pipe insulation	30 LF	Significantly damaged	N/A	N/A	<b>Assumed</b>
<b>Comment: Shouldn't open ceiling hatch without being tented.</b>						
6 <sup>th</sup> Floor, room C6-28 ( Laundry chute) - Now labeled as C6-29 and C6-28 Laundry Chute						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling - Removed	<del>Pipe insulation</del> - Removed	<del>24 LF</del>	<del>Good</del>	<del>N/A</del>	<del>N/A</del>	<b>Assumed</b>
S wall	Pipe insulation	16-30 LF	Damaged	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, main hall (Pharmacy area)						
Floor	12" X 12" floor tile (off-white/light green w/light & dark green mottles)		Good	6-124	N/A	<b>8% Chrysotile</b>
	Floor tile mastic		N/A	6-125	N/A	<b>5% Chrysotile</b>
Walls	Plaster/tile`	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	Good	6-126	N/A	None detected



**Building 1, Floor 6, Specific Survey Findings  
Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, room C6-30</b>						
Floor	12" X 12" floor tile	60 ft <sup>2</sup>	Good	N/A	6-124	<b>8% Chrysotile</b>
	Floor tile mastic	60 ft <sup>2</sup>	N/A	N/A	6-125	<b>5% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	60 ft <sup>2</sup>	N/A	N/A	N/A	Non-suspect
S Wall	Pipe insulation	24 LF	Good	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-31</b>						
Floor	Terrazzo	N/A	N/A	N/A	N/A	Non-suspect
Walls`	Plaster/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	108 LF	N/A	N/A	6-111	None detected
Above SE wall	Pipe insulation	Unknown	N/A	N/A	N/A	<b>Assumed</b>
Univents	Transite panels	4-8 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-31A</b>						
Floor	Terrazzo	N/A	N/A	N/A	N/A	Non-suspect
Walls	Tile and GWB	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile	108 LF	N/A	N/A	6-111	None detected
NW corner wall	Pipe insulation	20-30 LF	Significant damage	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, room C6-32</b>						
Floor	12" X 12" floor tile (tan w/white & dark tan mottles)	144 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	144 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-33</b>						
Floor	12" X 12" floor tile	144 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	144 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-35</b>						
Floor	12" X 12" floor tile (light green w/white & dark green mottles)	166 ft <sup>2</sup> /area	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	166 ft <sup>2</sup> /area	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32-64 ft <sup>2</sup> /area	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 6, Specific Survey Findings  
Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, room C6-36</b>						
Floor	12" X 12' Tile/mastic (same as corridor)	120 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed/Positive</b>
Walls	Plaster and GWB	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-37</b>						
Floor	12" X 12" floor tile (light green w/white & dark green mottles)	160 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	160 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Univents	Transite panels	32 -64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-38</b>						
Floor	12" X 12" floor tile (tan w/white & dark tan mottles)	144 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	144 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	24-48 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-39</b>						
Floor	12" X 12" floor tile (tan w/white & dark tan mottles)	136 ft <sup>2</sup>	N/A	N/A	0-039	None detected
	Floor tile mastic	136 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>



**Building 1, Floor 6, Specific Survey Findings  
Project No. VAMC:10013.00-IN**

Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-40</b>						
Floor	12" X 12" floor tile (tan W/white & dark tan mottles)	148 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	148 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-41</b>						
Floor	12" X 12" floor tile (gray w/white % dark gray mottles)	180 ft <sup>2</sup>	Damaged	N/A	6-105	None detected
	Floor tile mastic	180 ft <sup>2</sup>	N/A	N/A	6-106	<b>5% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	8-16 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, chase C6-43</b>						
Floor	Metal	N/A	N/A	N/A	N/A	Non-suspect
Walls	Block	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Metal	N/A	N/A	N/A	N/A	Non-suspect
Pipes - Removed	<del>Pipe insulation (black tar over cork)</del>	<del>4 LF</del>	<del>Damaged</del>	<del>N/A</del>	<del>6-96</del>	<del><b>8% Chrysotile</b></del>



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, room C6-44</b>						
Floor	12" X12" floor tile (light green w/ white & dark green mottles)	374 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	374 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	32- 64 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-45 (No Access Assume materials still present)</b>						
Floor	12" X 12" floor tile( tan w/white & dark tan mottles)	1600 ft <sup>2</sup>	Good	N/A	8-039	None detected
	Floor tile mastic	1600 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	288 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Above ceiling tile	Transite panels	4 ft <sup>2</sup> /each (2)	N/A	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, men's room - Labeled C6-46</b>						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tiles	180 ft <sup>2</sup>	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
In E & W wall	Pipe insulation	10-20 LF	Significant damage	N/A	N/A	<b>Assumed</b>



6 <sup>th</sup> Floor, chase W of stair #2						
Floor	Metal	N/A	N/A	N/A	N/A	Non-suspect
Walls	Block	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Metal	N/A	N/A	N/A	N/A	Non-suspect
Pipe riser (W corner)	Pipe insulation (tar over cork)	12 LF	Good	N/A	6-96	<b>8% Chrysotile</b>
Pipe riser (E wall)	Pipe insulation residue on pipe and floor. Should be cleaned	12 LF	Significant damage	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, C6-47 and C6-47A (Between C6-46 and C6-49)						
Floor	Ceramic tile and composite	N/A	N/A	N/A	N/A	Non-suspect
Walls	Tile and plaster	N/A	N/A	N/A	N/A	Non-suspect
Walls - Removed	C6-47A Transite panels - Removed	200 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Suspect</b>
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Above ceiling	Pipe insulation. Also lying on top of ceiling	12 LF	Significant damage	N/A	N/A	<b>Assumed</b>
Pipe riser in E chase	Pipe insulation	15-30 LF	Significant damage	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, C6-49 and C6-48 No suspect						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Tile and plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
6 <sup>th</sup> Floor, room C6-50 (C6-47 listed on door and double listed on prints- Between C6-49 and C6-51)						
Floor	Terrazzo tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/sheetrock joint material/tile	N/A	N/A	N/A	N/A	Non-suspect



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Pipe riser (W wall)	Pipe insulation	>24 LF	Good	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-51 and C6-51A</b>						
Floor	12" X 12" floor tile(tan w/white & brown mottles) (C6-51A has ceramic tile)	198 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	198 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	72 ft <sup>2</sup>	N/A	6-102	N/A	None detected
E wall & in chase	Pipe insulation	>24 LF	Good	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-52</b>						
Floor	12" X 12" floor tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2'X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
On plaster ceiling above tiles	Glue pucks	100 ft <sup>2</sup>	N/A	C6-01A	N/A	None detected
<b>6<sup>th</sup> Floor, room C6-53</b>						
Floor	12" X 12" floor tile (white w/ black streaks)	150 ft <sup>2</sup>	Good	N/A	8-028	<b>10% Chrysotile</b>
	Floor tile mastic	150 ft <sup>2</sup>	N/A	N/A	8-029	<b>5% Chrysotile</b>
Walls	Plaster/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



6 <sup>th</sup> Floor, room C6-54						
Floor	12" X 12" floor tile (tan/off-white w/gray & olive mottles)	150 ft <sup>2</sup>	Good	6-100	N/A	None detected
	Floor tile mastic	150 ft <sup>2</sup>	N/A	6-101	N/A	<b>10% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Bathroom Chase	Pipe insulation	24 LF	N/A	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, room C6-55						
Floor	12" X 12" floor tile (tan w/white & dark brown mottles)	150 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	150 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Comment: 30 LF of pipe ACM in W wall of bathroom – Significant damage						
6 <sup>th</sup> Floor, room C6-56 (56A has no suspect material)						
Floor	12" X 12" floor tile/mastic	N/A	N/A	N/A	N/A	Non-suspect <b>Positive</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16 ft <sup>2</sup>	Good	N/A	N/A	<b>Assumed</b>
NW Corner, above ceiling tile	Pipe insulation (removed but still in chase)		N/A	N/A	N/A	<b>Assumed</b>



6 <sup>th</sup> Floor, room C6-57B Corridor near Utility elevator						
Floor	12 X 12 tile	350 ft <sup>2</sup>	N/A	N/A	N/A	<1%Chrysotile
	Floor tile mastic	350 ft <sup>2</sup>	N/A	N/A	N/A	<b>2% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
6 <sup>th</sup> Floor, room C6-58 Mechanical Room						
Floor	Concrete	N/A	N/A	N/A	N/A	Non-suspect
Walls	CMU	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Concrete	N/A	N/A	N/A	N/A	Non-suspect
6 <sup>th</sup> Floor, room C6-59, small entry corridor to C6-76A						
Floor	12" X 12" floor tile (light green w/white & dark green mottles)	48 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	48 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2'X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
6 <sup>th</sup> Floor, room C6-60						
Floor	12" X 12" floor tile (white w/black streaks)	148 ft <sup>2</sup>	N/A	N/A	8-028	<b>10% Chrysotile</b>
	Floor tile mastic	148 ft <sup>2</sup>	N/A	N/A	8-029	<b>5% Chrysotile</b>
Walls	Plaster/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Above ceiling tile	Pipe insulation	20 LF	Significant damage	N/A	N/A	<b>Assumed</b>
Above ceiling tile on plaster			Significant damage			
<b>6<sup>th</sup> Floor, room C6-61</b>						
Floor	12" X 12" floor tile (tan w/white & dark tan mottles)	210 ft <sup>2</sup>	N/A	N/A	8-039	None detected
	Floor tile mastic	210 ft <sup>2</sup>	N/A	N/A	8-040	<b>2% Chrysotile</b>
Walls	Plaster/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
Above ceiling	Pipe insulation	30 LF	Significant damage	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-62</b>						
Floor	12" X 12" floor tile ( white w/brown streaks)	120 ft <sup>2</sup>	N/A	N/A	6-103	<b>5% Chrysotile</b>
	Floor tile mastic	120 ft <sup>2</sup>	N/A	N/A	6-104	<b>5% Chrysotile</b>
Ceilings	2' X 4' ceiling tile/ plaster	N/A	N/A	N/A	N/A	Non-suspect
	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	24-48 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, room C6-63</b>						
Floor	12' X 12" floor tile (white w/dark brown streaks)	173 ft <sup>2</sup>	N/A	N/A	6-103	<b>5% Chrysotile</b>
	Floor tile mastic	173 ft <sup>2</sup>	N/A	N/A	60104	<b>5% Chrysotile</b>
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	Non-suspect
Above plaster ceiling	Pipe insulation	10-15 LF	Good	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-64</b>						
Floor	12" X 12" floor tile (white w/black streaks)	240 ft <sup>2</sup>	N/A	N/A	8-028	<b>10% Chrysotile</b>
	Floor tile mastic	240 ft <sup>2</sup>	N/A	N/A	8-029	<b>5% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	16-32 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-65</b>						
Floor	12" X 12" floor tile ( white w/brown streaks)	160 ft <sup>2</sup>	Good	N/A	6-103	<b>5% Chrysotile</b>
	Floor tile mastic	160 ft <sup>2</sup>	N/A	N/A	6-104	<b>5% Chrysotile</b>
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	12" X 12" ceiling tile	N/A	N/A	6-107	N/A	None detected
	Ceiling tile mastic	N/A	N/A	6-108	N/A	None detected



6 <sup>th</sup> Floor, room C6-66 A and B (area behind nurse station)						
Floor	12' X 12' floor tile (brown mottled)	130 ft <sup>2</sup>	N/A	N/A	N/A	>1% Chrysotile
	Floor tile mastic	130 ft <sup>2</sup>	N/A	N/A	N/A	>1% Chrysotile
Walls	Plaster	N/A	N/A	N/A	N/A	Non-suspect
C6-66A in E wall	Pipe insulation	>20 LF	Good	N/A	N/A	Assumed
Ceilings	2' X 4' acoustic tile	N/A	N/A		N/A	Non-suspect
6 <sup>th</sup> Floor, room C6-67 (West corridor to Center corridor and to Pharmacy Room)						
Floor	12" X 12" floor tile (green mottled)	2000 ft <sup>2</sup>	N/A	N/A		Non-suspect
	Floor tile mastic	2000 ft <sup>2</sup>	N/A	N/A		Assumed
Walls	Ceramic tile and plaster	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2'X 4' acoustic ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
6 <sup>th</sup> Floor, room C6-68						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
Chase	Pipe insulation	10 LF	Good	N/A	N/A	Assumed



6 <sup>th</sup> Floor, room C6-70						
Floor	Tile	N/A	N/A	N/A	N/A	None detected
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Plaster	N/A	N/A	N/A	N/A	Non-suspect
In E & W wall	Pipe insulation/on floor inside wall	20-30 LF	Significant damage	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, room C6-71						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Plaster/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	Plaster	N/A	N/A	N/A	N/A	Non-suspect
In W wall	Pipe insulation	20-30 LF	Damaged	N/A	N/A	<b>Assumed</b>
Univent	Transite panels	8-16 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
6 <sup>th</sup> Floor, room C6-72						
Floor	12" X 12" floor tile (light green w/white & dark green mottles)	1634 ft <sup>2</sup>	N/A	N/A	7-58	<b>15% Chrysotile</b>
	Floor tile mastic	1634 ft <sup>2</sup>	N/A	N/A	7-59	<b>10% Chrysotile</b>
Walls	Plaster/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univents	Transite panels	144-288 ft <sup>2</sup>	Damaged	N/A	N/A	<b>Assumed</b>
In E wall	Pipe insulation	30 LF	<b>Significantly damaged</b>	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 6, Specific Survey Findings  
Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, chase just N of elevator #6 C6-73</b>						
Floor	Metal	N/A	N/A	N/A	N/A	Non-suspect
Walls	Block	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	Metal	N/A	N/A	N/A	N/A	Non-suspect
Pipe riser	Pipe insulation (mastic over cork)	10 LF	Good	N/A	6-96	<b>8% Chrysotile</b>
<b>6<sup>th</sup> Floor, room C6-74</b>						
Floor	12 X 12 floor tile (brown marbled)	150 ft <sup>2</sup>	Good	N/A	7-86	None detected
	Floor tile mastic	150 ft <sup>2</sup>	N/A	N/A	7-86	<b>5% Chrysotile</b>
Walls	Plaster/ sheetrock joint material/tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	112 ft <sup>2</sup>	N/A	N/A	7-82	None detected
Univent	Transite panels (front panel removed)	8 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-75</b>						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile (off-white w/small dot perforations & worm markings)	700 ft <sup>2</sup>	N/A	N/A	7-82	None detected
Univent	Transite Panel (front panel removed)	12 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>
<b>6<sup>th</sup> Floor, room C6-76 and C6-77</b>						
Floor	Composite and ceramic tile	N/A	N/A	N/A	7-86	None detected
Walls	Plaster/sheetrock joint material	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2" X 4' ceiling tile	N/A	N/A	N/A	N/A	Non-suspect
Univent	Transite panels (front panel removed)	88 ft <sup>2</sup>	N/A	N/A	N/A	<b>Assumed</b>



**Building 1, Floor 6, Specific Survey Findings**  
**Project No. VAMC:10013.00-IN**

<b>6<sup>th</sup> Floor, room C6-78</b>						
Floor	Ceramic tile	N/A	N/A	N/A	N/A	Non-suspect
Walls	Tile	N/A	N/A	N/A	N/A	Non-suspect
Ceiling	2' X 4' ceiling tile	60 ft <sup>2</sup>	N/A	N/A	7-82	None detected
<b>6<sup>th</sup> Floor, room C6-79 – Corridor of Silver Elevator</b>						
Floor	12 X 12 floor tile (green marbled)	800 ft <sup>2</sup>	N/A	N/A		<1% Chrysotile
	Floor tile Mastic	800 ft <sup>2</sup>	N/A	N/A		<b>2% Chrysotile</b>
Walls	Plaster and tile	N/A	N/A	N/A	N/A	Non-suspect
Ceilings	2' X 4' ceiling tile	112ft <sup>2</sup>	N/A	N/A	7-82	None detected