

**REQUEST FOR INFORMATION (RFI)**  
**36C25018B0461**

PROJECT NUMBER:	610-16-105	<b>Please ensure that before submitting questions or requests for clarification that you thoroughly read the solicitation, specifications, drawings and other pertinent documents. When submitting questions on this project the Government requires contractors to specifically identify the specification and/or solicitation section(s) or drawing number(s) in reference to the question or request for clarification submitted. No question or request for clarification will be answered by the Government unless the above requirements are met. Failure to comply may prevent the Government from responding in a timely manner.</b>
PROJECT TITLE:	Upgrade Primary Loop	
PROJECT LOCATION:	Department of Veterans Affairs VA Northern Indiana HCS 1700 E. 38 <sup>th</sup> St. Marion, IN 46953	

SUBMITTED BY:	Shambaugh & Son, L.P.	CITY/STATE:	Marion, IN
PHONE:	260-224-5007		

**TO:**

Felecia Beamen, Contracting Officer  
Department of Veterans Affairs  
NCO10 West Contracting Office  
8888 Keystone Crossing, Suite 1100  
Indianapolis, IN 46240  
Felecia.beamen@va.gov

RFI NO.:E-6 <b>RFI 19</b>	DATE:6-11-18	SPEC/DWG. REFERENCE(s): ED001
REPLY NEEDED BY: 6-13-18		

**INFORMATION NEEDED:**

Electrical Plan notes 1, 3, & 4 state to use #1/0 15KV cable. #2 15KV cable is more than adequate for the smaller transformers. #2 15KV cable is rated at 165 Amps in duct bank. The larger transformers (1000KVA) are shown to use #2 15KV cable. Can we change all the 15KV cable to #2?

**REPLY:**

**We are replacing the 15kV cable with the same size as existing at this time.**

REPLY FROM:	DATE:
ATTACHMENTS:	COPY TO: