

**Louis A. Johnson VA Medical Center
Clarksburg, West Virginia**

SAMPLE #	LAB #	MATERIAL	RESULT	%
----------	-------	----------	--------	---

Boiler #3 Burner Replacement Project

Control Room

FT-1.1	112081104-01	Floor Tile-12"x12"-Cream	ND	
FT-1.2	112081104-02	Floor Tile-12"x12"-Cream	ND	
FM-2.1	112081104-03	Floor Mastic-Black	ND	
FM-2.2	112081104-04	Floor Mastic-Black	ND	
BM-3.1	112081104-05	Baseboard Mastic	ND	
BM-3.2	112081104-06	Baseboard Mastic	ND	
WG-4.1	112081104-07	Window Glazing-On Doors	■	5%
WG-4.2	112081104-08	Window Glazing-On Doors	■	5%

Boiler #3 and Affected Equipment

TI-5.1	112081104-09	Tank Insulation-Cond. Storage	ND	
TI-5.2	112081104-10	Tank Insulation-Cond. Storage-Old	ND	
TI-6.1	112081104-11	Tank Insulation-DA Tank	ND	
TI-6.2	112081104-12	Tank Insulation-DA Tank	ND	
TI-6.3	112081104-13	Tank Insulation-DA Tank	ND	
SS-7.1	112081104-14	End Sealer-On FG @ DA Tank	ND	
SS-7.2	112081104-15	End Sealer-On FG @ DA Tank	ND	

ND = NONE DETECTED

NA = NOT ANALYZED

■ = CHRYSOTILE