



DEMOLITION SECOND FLOOR LIGHTING PLAN
1/8" = 1'-0"

- SECOND FLOOR LIGHTING DEMO NOTES:**
- 1 REMOVE EXISTING LIGHTS AND RELATED CONDUITS AND WIRING IN ROOM. VERIFY WORK REQUIRED IN FIELD.
 - 2 EXISTING LIGHT TO BE REPLACED. REMOVE EXISTING LIGHT AND RELATED CONDUITS AND WIRING.
 - 3 EXISTING SWITCHES TO BE REPLACED. REMOVE EXISTING SWITCHES AND WIRING.
 - 4 REMOVE EXISTING SWITCHES AND RELATED OUTLETS, CONDUITS AND WIRING. REMOVE EXISTING CEILING MOUNTED PUBLIC ADDRESS SPEAKER AND RELATED BACKBOX, CONDUITS AND CABLING.
 - 5 EXISTING LIGHTS CONNECTED TO EXISTING 120V EMG PANEL. TYP. 1A, 120V/277V TRANSFORMER. REMOVE EXISTING SIGNS, CONDUITS AND WIRING.
 - 6 EXISTING LIGHTS CONNECTED TO EXISTING 120V EMG PANEL. TYP. 1A, 120V/277V TRANSFORMER. REMOVE EXISTING SIGNS, CONDUITS AND WIRING.
 - 7 EXISTING EMERGENCY LIGHTING CIRCUIT TO EXISTING 120V EMG PANEL. TYP. 1A, 120V/277V TRANSFORMER. REMOVE EXISTING SIGNS, CONDUITS AND WIRING.
 - 8 VERIFY EXISTING LIGHTING HOMERUN IN FIELD. REMOVE EXISTING CONDUITS AND WIRING.
 - 9 EXISTING STAIR LIGHTS CONNECTED ON EXISTING 120V EMG PANEL. TYP. 1A, 120V/277V TRANSFORMER. REMOVE EXISTING SIGNS, CONDUITS AND WIRING.

CONSULTANTS:		ARCHITECT/ENGINEERS:	
Project Title BUILDING 24 SEISMIC CORRECTION AND ADDITION		Project Number 570-215	
Drawing Title DEMOLITION SECOND FLOOR LIGHTING PLAN		Building Number 24	
Approved Project Director		Drawing Number ED201	
Date March 12, 2018		Dwg. Size 19 x 30	
Location VAMC FRESNO, CA		Office of Construction and Facilities Management Department of Veterans Affairs	