Borlie Mechanical Contracting, LLC

Quality Mechanical Construction

Process Piping Plumbing/HVAC Facilities Maintenance

- 1. Will the temporary piping require insulation? If so what Type, Thickness and finish
- 2. 23 0 71 3.1 General Requirements freeze protection. Will the steam and condensate piping require Heat Trace?
- 3. 23 0 71 Part 2 Product. Will Fiberglass, High Temp Foamglass or Mineral Wool pipe coverings be acceptable?
- 4. 23 0 71 3.1 General Requirements O Vapor Barrier. Will the piping in the attic spaces require a vapor barrier? We cannot tell by the drawings if these areas meet that requirement

Responses:

- 1. Temporary piping will need insulation. type, thickness, and finish as specified in Section 23 07 11.
- 2. Steam condensate return and pump condensate, including end of mains and drip legs shall be heat traced.
- 3. No. Only calcium silicate insulation is acceptable.
- 4. Vapor barrier is not required int he attic spaces.