

RFI RECEIVED 3/16/2015  
RENOVATE 13B ACUTE CARE & ICU  
VA247-15-B-0288

1. On room finish schedule, page A-1.2 it shows rigid vinyl sheet for Wayne's coat. We cannot find a Spec for this product. Please advise.

*(D+S) Response: Room Finish Schedule Note #7 applies to all locations where rigid vinyl sheet (RVS) is indicated on the schedule, and this note changes the wainscot material to plywood. Change all instances where RVS is scheduled to read "PLYWD". There is no RVS wall material for wainscots on the project. Plywood finish is as specified under Finish Carpentry. The reference to "P" (paint) on the Room Finish Schedule remains in effect for wall surfaces other than the wainscots where rooms are scheduled to have "P/RVS," or edited to "P/PLYWD". The project has no work in regards to "Wayne's coat."*