

BIDDER QUESTIONS #1:

1. Question pertaining to Case Stone Urns
 - a. Question pertaining to Keynote #9:
 - i. Clarification – Quantity of 14 Cast Stone Urns for Building #1
 - ii. Clarification – The 2 Cast Stone Urns shown on B/A303 would be the urns the keynote #9 is referring to.
 - b. Building 17 Elevation
 - i. Clarification – None provided since there is no apparent question.
 - c. General Note #2
 - i. Clarification – None provided since there is no apparent question.
 - d. Please confirm and/or advise:
 - i. Item 1) – Clarification - None provided since there is no apparent question.
 - ii. Item 2) – Clarification – Assumption is, remove, clean and reinstall = 10 Cast Stone urns (Building 1 =4, Building 17 = 2). See item #3 for assumption of Cast Stone Urns that will need to be replaced.
 - iii. Item 3) – Clarification – Total quantity of Cast Stone Urns to need replaced is 10.
2. Question pertaining to exterior wall decorations other than Cast Stone Urns
 - a. Question pertaining to Keynote #2:
 - i. Clarification – All the upper cornice work and all the band and belt courses are to be cleaned
 - b. Building 17 Elevation
 - i. Clarification – None provided since there is no apparent question.
 - c. Please confirm and/or advise:
 - i. Clarification – Refer to Section 040120, paragraph 2.3 & 2.4
 - ii. Clarification – refer to partial hatched areas of the exterior elevations.
 - iii. Clarification – See c.ii clarification above
3. Question pertaining to exterior wall decorations other than Cast Stone Urns
 - a. Question pertaining to Brick Masonry cleaning
 - i. Clarification – Correct
4. Question pertaining to keynote #5
 - a. Question pertaining to Brick Masonry repoint
 - i. Clarification - Correct
5. Question pertaining to keynote #6
 - a. Question pertaining to Brick Masonry repair
 - i. Clarification – Correct
6. Question pertaining to keynote #4
 - a. Question pertaining to window openings
 - i. Clarification - Correct
 - b. Question pertaining to louvers
 - i. Clarification - Correct
 - c. Question pertaining to door openings
 - i. Clarification – Correct

7. Question pertaining to keynote #3
 - a. Clarification – Damaged masonry should be identified in lieu with keynote #6
8. Question pertaining to section detail A/A301
 - a. Clarification – Mock-up will be used to confirm each profile
9. Question pertaining to section detail A/A301
 - a. Clarification – Flashing is required to be stainless steel

BIDDER QUESTIONS #2:

1. Question pertaining requirements to Asbestos and Lead Paint scope of work
 - a. Clarification – No asbestos or lead paint is assumed to be included as part of the scope of this project. This is a general note to clarify that should the contractor find any asbestos or lead paint during the course of construction, they are to notify the VA and AE immediately.
2. Question pertaining to working hours and notice to proceed
 - a. Clarification – Please adhere to the working hours of the Statement of Work. The intent is to issue the Notice to Proceed immediately following award, however, that date cannot be officially forecast, but will likely be in the summer.
3. Question pertaining to multiple Functional Leads
 - a. Clarification – Contractor may identify multiple functional leads, as appropriate

BIDDER QUESTIONS #3:

1. Question pertaining to detail A/A301
 - a. Clarification – lintels shall be loose
 - b. Clarification – lintels shall be loose
2. Question pertaining to existing window sills
 - a. Clarification – design intent did not include cleaning of window sills
3. Question pertaining to Spec Section 08 90 00
 - a. Clarification – Louvers shall be fixed
 - b. Clarification – Louvers shall be fixed and coated to match existing color per paragraph 2.6
4. Question pertaining extent of field painting
 - a. Clarification – field painting constrained to keynote #12