



DATE: 6 September 2016

RE: Network 15
Department of Veterans Affairs
Vetrans Administration Medical Center, Topeka
Renovate Basement for Specialty Care
Project Number 589A5-16-107

TO: David S. Sterrett
VA Network Contracting Office (NCO) 15
3450 S. 4th Street
Leavenworth, KS. 66048
Phone: 913-946-1146



Clarification #1

On CG1-1-101 at existing sidewalk adjacent to Area Inlet #1155 a handrail has been installed that runs north south along the east side of the sidewalk. If the contractor requires additional access with equipment to modify the Top of the area inlet GC can remove the handrail, protect it and reinstall in same location in same condition at their discretion and cost.

Clarification #2

On AF1-B-101 architectural plan notes 1B note 9. Replace with updated note requiring GC to provide and install signage per VA Standards, VAMC Topeka Standards, and design documents, including specifications.

Which currently reads

9. 9. AT AREAS OF CONSTRUCTION, DOCUMENT EXISTING SIGNAGE PRIOR TO REMOVAL. RETAIN EXISTING SIGNAGE FOR REINSTALLATION AT RELOCATED DOOR. SIGNAGE TO BE REINSTALLED IN THE SAME MANNER IN THE SAME LOCATION RELATIVE TO THE NEW DOOR OPENING WITH REGARD TO HEIGHT AND SIDE OF OPENING. NEW DOOR SIGNAGE WILL BE PROVIDED AND INSTALLED BY VA.

Now reads

9. SIGNAGE TO BE PROVIDED BY GENERAL CONTRACTOR DURING CONSTRUCTION PER SIGNAGE SHEET ASI-B-601.

- End -