

REQUEST FOR INFORMATION (RFI)
VA250-17-B-0049

PROJECT NUMBER:	655-13-113	Please ensure that before submitting questions or requests for clarification that you thoroughly read the solicitation, specifications, drawings and other pertinent documents. When submitting questions on this project the Government requires contractors to specifically identify the specification and/or solicitation section(s) or drawing number(s) in reference to the question or request for clarification submitted. No question or request for clarification will be answered by the Government unless the above requirements are met. Failure to comply may prevent the Government from responding in a timely manner.	
PROJECT TITLE:	Nurse Call System		
PROJECT LOCATION:	Department of Veterans Affairs Aleda E. Lutz Medical Center 1500 Weiss Street Saginaw, MI 48602		
SUBMITTED BY:	American First Contracting	City/State:	
PHONE NO.:	630-327-3512		

TO:

Kyle Lipper, Contracting Officer
Department of Veterans Affairs
Attn: 90 CSC
24 Frank Lloyd Wright Dr.
Lobby M, Suite M2200
Ann Arbor, MI 48105
Kyle.lipper@va.gov

RFI NO.: 1	DATE:12/29/2016	SPEC/DWG. REFERENCE:
REPLY NEEDED BY:		

INFORMATION NEEDED:

Please confirm that it is acceptable to stub up new nurse call system devices?

REPLY:

All wiring and cabling for this project is to be in Conduit. See 26 05 33 and 27 05 33 for conduit sizing and labeling requirements. Also Note the minimum 36" Trapeze required for all runs in 26 05 33-2.1 G (8) and 27 05 33-2.1 F(2) . Also please note minimum box size of 4 11/16" in 26 05 33-2.1 G (8) and 27 05 33- 2.1 G (5).

Also Note 26 05 21-3.2 A requires an equipment grounding conductor in all raceways.

REPLY FROM:	DATE:
Phillip Nicholson	January 05, 2017
ATTACHMENTS:	COPY TO:

REVIEWED

By Tom Belongia at 4:32 pm, Jan 05, 2017