

**RFI FORM**

**Contractor Name:**

**Address:**

**Phone/Fax:**

**Send to:** [cecil.nichols@va.gov](mailto:cecil.nichols@va.gov)

| <b>RFI<br/>(REQUEST FOR INFORMATION)</b>   |  |                                |            |
|--|--|--------------------------------|------------|
| <b>PROJECT NO.:</b>  |  | <b>RFI NO.:</b>                | 005        |
| <b>PROJECT NAME:</b>   | EMERGENCY INSTALL<br>New Wires & Breaker,<br>Bldg 5A | <b>DATE REQUESTED:</b>         | 05/17/2017 |
| <b>SOLICITATION NO.:</b>   | VA262-17-Q-0929                                      | <b>REFERENCE:</b>              |            |
| <b>DRAWING:</b>  |  | <b>SPECIFICATION SECTION:</b>  |            |
| <b>DESCRIPTION OF PROBLEM OR INFORMATION BEING REQUESTED</b>   |  |                                |            |
| Please be specific as possible:<br><ol style="list-style-type: none"><li>1. Please provide breaker(s) size and specifications?</li><li>2. Confirm existing conduit to be used.</li><li>3. Confirm whether neutral is required.</li><li>4. Confirm work hours not limited for emergency work.</li></ol>   |  |                                |            |
| <b>PROJECT MANAGER'S RESPONSE</b>  |  |                                |            |
| <ol style="list-style-type: none"><li>1. General Electric (GE) mag-break motor circuit protector with integral current limiter TBC43400F14G; 400 amps 3-pole 600 VAC max.</li><li>2. Yes, existing conduit can be used if size permits.</li><li>3. No neutral is required.</li><li>4. Work hours will be during Chiller shutdown between 11:00PM to 4:00AM (as coordinated / scheduled for weekdays or weekend).</li></ol> |  |                                |            |
| <b>TRACKING NO.:</b>   |  | <b>AMENDMENT NO.:</b>          |            |
| <b>VA PROJECT ENGINEER/MANAGER:</b><br><br>Julio Bernabe, Facilities Management  |  | <b>DATE:</b><br><br>05/17/2017 |            |