

**REQUEST FOR INFORMATION (RFI)
VA250-17-R-0594**

PROJECT NUMBER:	583-331	Please ensure that before submitting questions or requests for clarification that you thoroughly read the solicitation, specifications, drawings and other pertinent documents. When submitting questions on this project the Government requires contractors to specifically identify the specification and/or solicitation section(s) or drawing number(s) in reference to the question or request for clarification submitted. No question or request for clarification will be answered by the Government unless the above requirements are met. Failure to comply may prevent the Government from responding in a timely manner.
PROJECT TITLE:	Specialty Care Clinic	
PROJECT LOCATION:	Department of Veterans Affairs RLR VA Medical Center 1481 W. 10 th Street Indianapolis, IN 46202	

SUBMITTED BY:	Aly Collings	CITY/STATE:	Louisville Ky
PHONE:	502-939-7871		

TO:
 Felecia Beamen, Contracting Officer
 Department of Veterans Affairs
 Network 10 Contracting Office
 8888 Keystone Crossing, Suite 1100
 Indianapolis, IN 46240
Felecia.Beamen@va.gov

RFI NO.: 5 - 9	DATE: 1-17-18	SPEC/DWG. REFERENCE(s):
REPLY NEEDED BY:		

INFORMATION NEEDED:

5. Will all work on the 6th be done during normal working hours and all work done on the 5th floor be done on 2nd shift?
6. Is there access into the shaft on every floor? Will this work be considered as "confined space"? Will we be able to work in the shaft during normal working hours?
7. Will additional intermediate or support steel be required for roof top units on Bldg #1 serving the 6th floor?
8. On Structural Drawing 5-SS-310 please indicate if the center bar for both the PL16 pile and the PL16LAT pile has a hook at the top (what degree hook, if so), a buttonhead, or hex nut and washer?
9. Drawing 1-AS-601 on the Door Schedule, doors 046 and 047 are listed on the Schedule, however they are not shown/marked on Drawing 1-AS102B going into the Patient Education Rooms. Please confirm that doors 046 and 047 (Type D3) are required for these areas.

REPLY:

RFI's will be answered by amendment(s) posted to fbo.gov.

- 5. All utility shutdowns shall be done after normal working hours (after 5:30 PM).
- 6. There should be access to shafts on all floors; work in shaft is not considered "confined space"; work in shaft can be performed during normal working hours.
- 7. Not as designed
- 8. At contractor's option, it is acceptable to omit the hook for the center bar.
- 9. Confirmed; doors 046 & 047 are the Patient Education doors, Type D3.

REPLY FROM: Fred Fackenthal, American Structurepoint	DATE: 1/18/2018
ATTACHMENTS:	COPY TO: