



1475 N Scottsdale Rd
Scottsdale, AZ 85257

Mailing: PO Box 6898
Goodyear, AZ 85338



SDVOSB AZ LIC 263936 B-01 COMM.

REQUEST FOR INFORMATION	
RFI NO:1	
PROJECT NAME: RELOCATE DEMENTIA UNIT	
PROJECT NO:VA PN 513-107	
CONTRACT NO:	
DATE SUBMITTED: 10/26/2012	
SUBMITTED BY: VANDAHL ENGINEERING	
DRAWING NO: AE171 & 172	
SPEC. SECTION NO:117300	
QUESTION: A note in the ceiling legend on drawing AE-171 & AE-172 states "Recessed Lift track occurs in Rooms 102, 104, 106, 108 110 and 202". This note suggests that this is the extent of the patient lift work required. However, on the same drawings blown up details (3/AE-173) indicates that patient lift work is also required in Rooms 114 and 214. Are Rooms 114 and 214 to have patient lifts installed, too? Response: The note is correct. Patient lifts will not be installed in Rooms 114 or 214. Also, the specifications refer to two different weight capacity lifts. Can you identify which lifts are to have a 450 pound capacity and which, if any, are to have a 625 pound capacity. Response: Bariatric Room 106 gets 625lb capacity lift. All others get 450lb capacity lift.	
RECOMMENDATIONS:	
SIGNATURE:	
PRINTED NAME: JEFF JONES	JEFFERSON@VANDAHL.COM
DATE: 10/26/2012	
GOVERNMENT RESPONSE:	

GOVERNMENT APPROVAL SIGNATURE:	
PRINTED NAME:	
DATE:	