

Questions for Bldg 21 FCA Finishes; VA 246-13-B-0560

1. WILL NEW SWITCHES AND RECEPTACLES BE REQUIRED?
 - a. Remove and replace existing switch and outlet covers prior to painting walls. No switch legs or outlets to be replaced.
2. WILL NEW STAINLESS STEEL COVER PLATES BE REQUIRED?
 - a. Reuse existing cover plates for both switch legs and outlets,
3. WILL EXISTING SOFFIT LIGHTS NEED TO BE CHANGED OUT?
 - a. No the lights do not need to be changed.
4. DURING WALK THROUGH NOTICED EXISTING SOFFIT LIGHTS HAVE DIFFERENT COLORED LAMPS. DO THEY NEED TO BE CHANGED OUT AND IF SO WHAT COLOR?
 - a. The VA will take care of the re-lamping of existing lights.
5. WHAT TYPE LIGHT FIXTURES WILL BE REQUIRED IN SOFFITS AT NEW NURSES STATIONS?
 - a. This is one of the revisions that was left of drawing. The light fixture call out on drawing is a Boyd Oval Ceiling light fixture, Model 10050 with one FC9T5-22W/2GX13 lamp.
6. The plans show vinyl plank to be installed at the ground floor. With the volume of vehicular traffic that this floor is exposed to, would regular VCT be more suitable? Please advise.
 - a. Finish schedule show VCT 1,2,3,4 and 5