Asbestos Inspection Roster								
Building	Floor	Room #	Date of Inspection	Material Description	Approximate Area	ACM Type and Content	Condition	Date of Response Action
37	1st	151	March 25 2014	Cloth wrap on mudded elbows on heater lines	10 lf	22% Chrysotile	Poor	
37	1st	151	March 25 2014	Cloth wrap on compound on heater line pipe runs	50 lf	22% Chrysotile	Poor	
37	1st	151	March 25 2014	Brown carpet over floor tile with black mastic	1,400 sq ft	3% Chrysotile	Fair	
37	1st	150 & 151	March 25 2014	Concrete slab (with residual black mastic)	1,400 sq ft	4% Chrysotile	Fair	
37	1st	150 & 151	March 25 2014	Exterior Door Frame Caulk	8 sq ft	5% Chrysotile	Fair	
37	1st	151	March 25 2014	Plaster walls over wire lath	960 sq ft	NAD	Fair	
37	1st	150	March 25 2014	Sheetrock walls with surfacing	960 sq ft	NAD	Fair	
37	1st	151	March 25 2014	window frame caulk	4 sq ft	NAD	Fair	
37	1st	151	March 25 2014	window putty	8 sq ft	NAD	Fair	
37	1st	150 & 151	March 25 2014	cove base with adhesive	100 sq ft	NAD	Fair	
37	1st	150 & 151	March 25 2014	exterior wall stucco	600 sq ft	NAD	Fair	
37	1st	150 & 151	March 25 2014	red brick and mortar wall	300 sq ft	NAD	Fair	
37	1st	150 & 151	March 25 2014	black mastic vapor barrier on concrete block wall	120 sq ft	NAD	Fair	
22	2nd	throughout most rooms (not in 234-237, 239-242, 244-247, 251-255 and 249)	January 20 2014	suspended ceiling panels	11,400 sq ft	NAD	Fair	
22	2nd	throughout	January 20 2014	sheetrock walls w/skim coat	20,000 sq ft	NAD	Fair	
22	2nd	245	January 20 2014	carpet with glue	130 sq ft	NAD	Fair	

22	2nd	207 & 253	January 20 2014	white mastic and foil wrap on foam glass insulation on chiller pipes	180 sq ft	10% Chrysotile in white mastic	Fair	
22	2nd	throughout	January 20 2014	mastic on fiberglass on hot water piping	700 sq ft	NAD	Fair	
22	2nd	throughout (above suspended ceilings)	January 20 2014	gray mastic on metal ductwork seams	200 sq ft	NAD	Fair	
22	2nd	waiting room and corridors throughout	January 20 2014	12" floor tile (both blue & beige) w/mastic	1,900 sq ft	NAD	Fair	
22	2nd	239-250 & 232-237	January 20 2014	carpet with glue	3,500 sq ft	NAD	Fair	
22	2nd	202, 204, 205, 210-222, 224-227, 233, 234	January 20 2014	12" beige floor tile over black mastic	3,600 sq ft	10% Chrysotile in black mastic	Fair	
22	2nd	210-214 & 215-222	January 20 2014	sink undercoating	50 sq ft	NAD	Fair	
22	2nd	throughout	January 20 2014	cove base with adhesive	1,400 sq ft	NAD	Fair	
22	2nd	228-231	January 20 2014	ceramic wall tile with glue over sheetrock	250 sq ft	NAD	Fair	
22	2nd	throughout	January 20 2014	concrete slab	23,800 sq ft	NAD	Fair	
22	Crawl space	various fittings, valves and hangars on sections of original steam line	March 12 2014	insulation remnants on steam line fittings, valves and hangars	< 1 lf* (< 10 locations)- These quantities reflect the amount of material found on the pipes, not the amount of pipe. These traces of ACM insulation were scattered over approximately 50 locations.	30% Chrysotile & 3% Amosite	Poor	

22	Crawl space	various fittings & valves on sections of original water line	March 12 2014	insulation remnants on water line fittings and valves	< 3 lf* (< 30 locations)- These quantities reflect the amount of material found on the pipes, not the amount of pipe. These traces of ACM insulation were scattered over approximately 50 locations.	30% Chrysotile	Poor	
22	Crawl space	various fittings on water line added at southeast end of crawlspace	March 12 2014	insulation remnants on fittings of added water line	< 1 lf* (< 5 locations)- These quantities reflect the amount of material found on the pipes, not the amount of pipe. These traces of ACM insulation were scattered over approximately 50 locations.	80% Chrysotile	Poor	
22	Crawl space	water line added at southeast end of crawlspace	March 12 2014	black mastic inside hangars of added water line	< 2 lf	NAD	Poor	
22	Crawl space	water line added at southeast end of crawlspace	March 12 2014	insulation remnants on runs of added water line	400 lf of pipe	NAD	Poor	
22	Crawl space	three sections of pipe laying loose in crawlspace	March 12 2014	insulation remnants on sections of abandoned pipes	20 lf of pipe	30% Chrysotile	Poor	

22	Crawl space	water line added at northwest end of crawlspace	March 12 2014	insulation remnants on cold water line extension at northwest end of crawlspace	< 10 lf* (on 120 lf of pipe)-These quantities reflect the amount of material found on the pipes, not the amount of pipe. These traces of ACM insulation were scattered over approximately 50 locations.	30% Chrysotile	Poor	
102	Two Roof Sections	102-Support Facility: roof	March 14 2014	rolled roofing with tar on a tectum deck	23,200 sq ft	NAD	Fair	
102	Two Roof Sections	102-Support Facility: perimeter of roof	March 14 2014	perimeter flashing	1,500 sq ft	NAD	Fair	
102	Two Roof Sections	102-Support Facility: roof	March 14 2014	flashing around vents and parapet walls	80 sq ft	NAD	Fair	
102	Two Roof Sections	102-Support Facility: roof	March 14 2014	foil and tar flashing on solar panels	1,000 sq ft	NAD	Fair	
102	Two Roof Sections	102-Support Facility: roof	March 14 2014	caulk on pitch pans	10 sq ft	NAD	Fair	
102	Two Roof Sections	102-Support Facility: roof	March 14 2014	tar at pipe penetrations	20 sq ft	NAD	Fair	

102	Two Roof Sections	102-Support Facility: roof	March 14 2014	silver paint on tar on roof penetrations	3 sq ft	NAD	Fair	
102	Two Roof Sections	102-B: flat roof	March 14 2014	rolled roofing with tar on a tectum deck	24,400 sq ft	NAD	Fair	
102	Two Roof Sections	102-B: perimeter of roof	March 14 2014	perimeter flashing	1,600 sq ft	NAD	Fair	
102	Two Roof Sections	102-B: roof	March 14 2014	flashing around vents and parapet walls	100 sq ft	NAD	Fair	
102	Two Roof Sections	102-B: roof	March 14 2014	caulk on pitch pans	10 sq ft	NAD	Fair	
100	Portions of Ward 3A	throughout (all except bath 1&2)	March 21 2014	suspended ceiling panels	1,200 sq ft	NAD	Fair	
100	Portions of Ward 3A	Bath 1&2	March 21 2014	2' x 2' ceiling panels with pinholes	425 sq ft	NAD	Fair	
100	Portions of Ward 3A	Shower area of bath 2	March 21 2014	plaster ceilings	120 sq ft	NAD	Fair	
100	Portions of Ward 3A	Portions of hallway 1&2	March 21 2014	sheetrock walls with skim coat	900 sq ft	NAD	Fair	
100	Portions of Ward 3A	throughout	March 21 2014	wallboard	4,000 sq ft	NAD	Fair	

100	Portions of Ward 3A	throughout (all except Rm. 3 and bath 1&2)	March 21 2014	12" floor tile with black mastic	2,000 sq ft	7% Chrysotile in black mastic	Fair	
100	Portions of Ward 3A	bath 1&2 and wet areas of Rm. 2, 3, 5, 7, 140 & 140A	March 21 2014	ceramic wall tile with grout and thinset	400 sq ft	NAD	Fair	
100	Portions of Ward 3A	Rm. 3 and bath 1&2	March 21 2014	ceramic wall tile with grout and thinset	700 sq ft	NAD	Fair	
100	Portions of Ward 3A	throughout	March 21 2014	cove base with adhesive	350 sq ft	NAD	Fair	
100	Portions of Ward 3A	throughout	March 21 2014	concrete slab	1,745 sq ft	NAD	Fair	
100	Portions of Ward 3A	Rm. 1, 2, 4, 6, 7, 140 & 140A	March 21 2014	fire rated door and frame filling	160 sq ft	Assumed	Good	
101	Kitchen & Dining Areas	kitchen, room D-5 and dish wash area	April 4 2014	suspended ceiling panels	1,850 sq ft	NAD	Fair	
101	Kitchen & Dining Areas	above suspended ceilings mostly throughout	April 4 2014	white mastic on foil wrapped fiberglass ducts	130 lf	NAD	Fair	
101	Kitchen & Dining Areas	kitchen and dish wash area	April 4 2014	ceramic wall tile with adhesive (over sheetrock)	850 sq ft	NAD	Fair	

101	Kitchen & Dining Areas	walls throughout	April 4 2014	sheetrock walls with skim coat	3,900 sq ft	NAD	Fair	
101	Kitchen & Dining Areas	Rm. D-5 (electric closet)	April 4 2014	12" beige floor tile over black mastic	100 sq ft	7% Chrysotile in black mastic	Fair	
101	Kitchen & Dining Areas	kitchen and dish wash area	April 4 2014	6" red ceramic floor tile with grout and thinset	1,750 sq ft	NAD	Fair	
101	Kitchen & Dining Areas	dining area and both side corridors	April 4 2014	12" blue floor tile with black mastic	3,200 sq ft	NAD	Fair	
101	Kitchen & Dining Areas	throughout	April 4 2014	cove base with adhesive	350 sq ft	NAD	Fair	
101	Kitchen & Dining Areas	dining area and both side corridors	April 4 2014	2' x 2' suspended ceiling panels with pinholes	3,200 sq ft	NAD	Good	
101	Kitchen & Dining Areas	dish wash area	April 4 2014	"gummy" caulk on metal splash guard and wall	15 sq ft	NAD	Fair	
101	Kitchen & Dining Areas	freezer	April 4 2014	tar wrap on condensate line	5 lf	NAD	Fair	
101	Kitchen & Dining Areas	dish wash area	April 4 2014	white mastic on foil wrap on fiberglass on steam lines	30 lf	NAD	Fair	
1	North Side Exterior Stairwell	exterior North wall	May 16 2014	stucco	100 sq ft	NAD	Fair	

23	141, 143, 150 & Adjacent Hallway	143, 140, and hallway	May 19 2014	12" green & beige floor tile with black mastic	1,380 sq ft	3% Chrysotile in floor tile and 5% Chrysotile in black mastic	Fair	
23	141, 143, 150 & Adjacent Hallway	141	May 19 2014	carpet with glue over 12" green & beige floor tile with black mastic	120 sq ft	3% Chrysotile in floor tile and 5% Chrysotile in black mastic	Fair	
23	141, 143, 150 & Adjacent Hallway	throughout	May 19 2014	cove base with adhesive	200 sq ft	NAD	Fair	
23	141, 143, 150 & Adjacent Hallway	141	May 19 2014	sheetrock wall with skim coat	360 sq ft	NAD	Fair	
23	141, 143, 150 & Adjacent Hallway	141	May 19 2014	suspended ceiling panels	120 sq ft	NAD	Fair	
71	F-10 and F-12	Both sides of wall between F-10 & F-12	May 23 2014	ceramic wall tile and grout over glue on wallboard	50 sq ft* - This quantity reflects the amount of material expected to be impacted during plumbing repairs.	NAD	Fair	
100	107	two adjacent walls	June 20 2014	sheetrock wall with skim coat	120 sq ft	NAD	Fair	
100	107	portion of floor to be impacted during repairs	June 20 2014	12" beige floor tile with black mastic	25 sq ft	3% Chrysotile in black mastic	Fair	
100	107	throughout	June 20 2014	cove base with adhesive	2 sq ft	NAD	Fair	

100	2D-170	2D-170: one wall to be impacted	June 20 2014	sheetrock wall with skim coat	65 sq ft* - These represent the approximate square footages to be impacted, not the total square footage of the HA.	NAD	Fair	
100	2D-170	2D-170: one wall to be impacted	June 20 2014	cove base with adhesive	2 sq ft* - These represent the approximate square footages to be impacted, not the total square footage of the HA.	NAD	Fair	
102	B107 & C148A	throughout both rooms	June 24 2014	suspended ceiling panels with pinholes	640 sq ft	NAD	Good	
102	B107 & C148A	throughout both rooms	June 24 2014	sheetrock wall with skim coat	960 sq ft	NAD	Good	
102	B107 & C148A	both rooms (above suspended ceiling)	June 24 2014	numerous mastics on both metal and flex ductwork	40 sq ft	NAD	Fair	
102	B107 & C148A	both rooms (above suspended ceiling)	June 24 2014	beige mastic on fiberglass insulation of hot water piping	300 lf	NAD	Fair	
71	G-3, G-12A and G-16	throughout all three rooms	June 24 2014	ceramic wall tile and grout over glue on wallboard	1,200 sq ft	NAD	Fair	
71	G-3, G-12A and G-16	G-3	June 24 2014	ceramic floor tile and grout over thinset	140 sq ft	NAD	Fair	
Fire-Rated Door Insulation from Bldg. 2	HA 1	fire door filling homogeneous	June 23 2014	white, powdery insulation		20% Amosite; 5% Chrysotile; 5% Crocidolite		

Fire-Rated Door Insulation from Bldg. 2	HA 2	fire door filling homogeneous	June 23 2014	white, powdery insulation		20% Amosite; 5% Chrysotile; 5% Crocidolite		
1	Crawl space	on ceiling deck and walls	July 1 & 3 2014	gray fireproofing	100 sq ft	NAD	Fair	
1	Crawl space		July 1 & 3 2014	concrete ceiling	50 sq ft	NAD	Fair	
1	Crawl space	West Wing-southwest corner	July 1 & 3 2014	black mastic fire-stops on holes and pipes	5 sq ft	10% Chrysotile in black mastic	Fair	
1	Crawl space		July 1 & 3 2014	concrete block wall with mortar	150 sq ft	NAD	Fair	
1	Crawl space		July 1 & 3 2014	red brick wall with mortar	150 sq ft	NAD	Fair	
1	Crawl space	chiller lines	July 1 & 3 2014	white mastic over foam glass insulation on chiller pipes	400 sq ft	NAD	Fair	
1	Crawl space	hot water lines	July 1 & 3 2014	white mastic over foam glass insulation on hot water pipes	400 sq ft	NAD	Fair	
20	Crawl space		July 1 & 3 2014	concrete ceiling	50 sq ft	NAD	Fair	
20	Crawl space		July 1 & 3 2014	red brick wall with mortar	200 sq ft	NAD	Fair	
20	Crawl space	hot water lines	July 1 & 3 2014	white mastic over foam glass & foil on hot water pipes	400 sq ft	NAD	Fair	
36	Crawl space		July 1 & 3 2014	concrete ceiling	200 sq ft	NAD	Fair	

36	Crawl space		July 1 & 3 2014	concrete block wall with mortar	100 sq ft	NAD	Fair	
36	Crawl space	chiller lines	July 1 & 3 2014	white mastic over foam glass on chiller pipes	200 sq ft	NAD	Fair	
36	Crawl space	hot water lines	July 1 & 3 2014	white mastic on foam glass over foil wrap on hot water pipes	200 sq ft	NAD	Fair	
37	Crawl space		July 1 & 3 2014	concrete ceiling	50 sq ft	NAD	Fair	
37	Crawl space		July 1 & 3 2014	red brick wall with mortar	150 sq ft	NAD	Fair	
37	Crawl space	hot water lines	July 1 & 3 2014	white mastic on foil wrap over foam glass insulation on hot water pipes	200 sq ft	NAD	Fair	
20	Through-out most rooms		July 1 & 3 2014	suspended ceiling panels	800 sq ft	NAD	Fair	
20	Through-out		July 1 & 3 2014	plaster walls	140 sq ft	NAD	Fair	
20	Storage	1 & 2	July 1 & 3 2014	concrete ceiling with skim coat	50 sq ft	NAD	Fair	
20	Storage 2 and auditorium		July 1 & 3 2014	wallboard	100 sq ft	NAD	Fair	
20	Auditorium		July 1 & 3 2014	2' x 2' suspended ceiling panels with straight lines	500 sq ft	NAD	Fair	
20	Hallway		July 1 & 3 2014	12" ceiling tiles with holes	150 sq ft	NAD	Fair	
20	Lobby & adjacent hall		July 1 & 3 2014	12" beige floor tile with adhesive	220 sq ft	3% Chrysotile in floor tile	Fair	
20	Loft		July 1 & 3 2014	gray mastic around metal duct seams	25 sq ft	NAD	Fair	

36	Through-out		July 1 & 3 2014	suspended ceiling panels	1,500 sq ft	NAD	Fair	
36		Rm. 2C, 4C & 8	July 1 & 3 2014	sheetrock wall with surfacing	100 sq ft	NAD	Fair	
36		Rm. 2C & 5	July 1 & 3 2014	9" gray ceramic floor tile with grout and thinset	200 sq ft	NAD	Fair	
36	Through-out	Except Rm. 20	July 1 & 3 2014	sheetrock with skim coat	150 sq ft	NAD	Fair	
36	Through-out		July 1 & 3 2014	brown carpet with adhesive over concrete slab	1,500 sq ft	NAD	Fair	
36		Rm. 20	July 1 & 3 2014	plaster walls	700 sq ft	NAD	Fair	
36		Rm. 20	July 1 & 3 2014	9" green floor tile with adhesive over concrete slab	320 sq ft	3% Chrysotile in floor tile	Fair	
100	Ward 3D	J-19 interstitial space (IS)	July 7 & 14 2014	tan duct mastic	100 sq ft	2% Chrysotile	Good	
100	Ward 3D	3D-122D	July 7 & 14 2014	glue under carpet	800 sq ft	5% Chrysotile	Good	
100	Ward 3D	K-21 IS	July 7 & 14 2014	gold duct mastic	100 sq ft	2% Chrysotile	Good	
100	Ward 3D	C3-37B	July 7 & 14 2014	dark and light brown wood flooring and black mastic	14,650 sq ft	4% Chrysotile - mastic	Good	
100	Ward 3D	Throughout Ward 3D	July 7 & 14 2014	light brown wood flooring with black mastic		5% Chrysotile - mastic	Good	
100	Ward 3D	Throughout Ward 3D	July 7 & 14 2014	12" x 12" green marble floor tile with black mastic		5% Chrysotile - mastic	Good	
100	Ward 3D	Throughout Ward 3D	July 7 & 14 2014	12" x 12" white with gray streaks RFT with black mastic		3% Chrysotile - mastic	Good	
100	Ward 5D	Throughout Ward 5D	July 7 & 14 2014	12" x 12" beige speckled RFT with black mastic	15,275 sq ft (black mastic)	5% Chrysotile - mastic	Good	
100	Ward 5D	Throughout Ward 5D	July 7 & 14 2014	12" x 12" orange RFT with black mastic	15,275 sq ft (black mastic)	5% Chrysotile - mastic	Good	

100	Ward 5D	Interstitial space	July 7 & 14 2014	tan duct mastic	100 sq ft	2% Chrysotile	Good	
100	Ward 5D	Interstitial space	July 7 & 14 2014	gold duct mastic	100 sq ft	4% Chrysotile	Good	
100	Ward 3D	Throughout	July 7 & 14 2014	2' x 4' ceiling tile - Type 1 Dots		NAD		
100	Ward 3D	Throughout 3rd floor	July 7 & 14 2014	drywall joint compound		NAD		
100	Ward 3D	3D-122A	July 7 & 14 2014	yellow carpet mastic		NAD		
100	Ward 3D	K-14 IS	July 7 & 14 2014	white pipe spackle		NAD		
100	Ward 3D	K-16 IS	July 7 & 14 2014	gray duct mastic		NAD		
100	Ward 3D	K-18 IS	July 7 & 14 2014	off white pipe wrap		NAD		
100	Ward 3D	K-17 IS	July 7 & 14 2014	bright white pipe wrap		NAD		
100	Ward 3D	J-19 IS	July 7 & 14 2014	tan duct mastic		2% Chrysotile		
100	Ward 3D	K-21 IS	July 7 & 14 2014	gold duct mastic		2% Chrysotile		
100	Ward 3D	K-19 IS	July 7 & 14 2014	gray wall spackle		NAD		
100	Ward 3D	3D-100	July 7 & 14 2014	green carpet mastic		NAD		
100	Ward 3D	C3-37B	July 7 & 14 2014	dark and light brown wood flooring and black mastic		4% Chrysotile - mastic		
100	Ward 3D	Throughout Ward 3D	July 7 & 14 2014	beige baseboard mastic		NAD		
100	Ward 3D	Throughout Ward 3D	July 7 & 14 2014	light brown wood flooring with black mastic		5% Chrysotile - mastic		
100	Ward 3D	Throughout Ward 3D	July 7 & 14 2014	12" x 12" green marble floor tile with black mastic		5% Chrysotile - mastic		
100	Ward 3D	Rm C3-2 and also located on the 4th and 2nd floors	July 7 & 14 2014	green board		NAD		
100	Ward 3D	Interior walls of Ward 3D	July 7 & 14 2014	painted gypsum wallboard system (GWBS) and joint compound		NAD		

100	Ward 3D	Throughout Ward 3D	July 7 & 14 2014	12" x 12" white with gray streaks RFT with black mastic		3% Chrysotile - mastic		
100	Ward 3D	Cover base throughout 3D-113	July 7 & 14 2014	brown/tan mastic		NAD		
100	Ward 3D	3D-118	July 7 & 14 2014	green glue under carpet		5% Chrysotile		
100	Ward 3D	Throughout Ward 3D	July 7 & 14 2014	brown/tan mastic on cove base		NAD		
100	Ward 5D	Throughout Ward 5D	July 7 & 14 2014	2' x 4' ceiling tile - Type 1 Dots		NAD		
100	Ward 5D	Throughout Ward 5D	July 7 & 14 2014	drywall joint compound		NAD		
100	Ward 5D	Throughout Ward 5D	July 7 & 14 2014	12" x 12" beige speckled RFT with black mastic		5% Chrysotile - mastic		
100	Ward 5D	Throughout Ward 5D	July 7 & 14 2014	12" x 12" orange RFT with black mastic		5% Chrysotile - mastic		
100	Ward 5D	Throughout Ward D	July 7 & 14 2014	brown baseboard mastic		NAD		
100	Ward 5D	Identified on the 1st and 5th floors	July 7 & 14 2014	red fire stop		NAD		
100	Ward 5D	C5-14	July 7 & 14 2014	gray pipe spackle		NAD		
100	Ward 5D	Throughout Ward 5D	July 7 & 14 2014	12" x 12" gray specs RFT tile with black mastic		NAD		
100	Ward 5D	K-19 IS	July 7 & 14 2014	gray duct mastic		NAD		
100	Ward 5D	K-19 IS	July 7 & 14 2014	off white pipe wrap		NAD		
100	Ward 5D	K-19 IS	July 7 & 14 2014	bright white pipe wrap		NAD		
100	Ward 5D	J-18 IS	July 7 & 14 2014	tan duct mastic		2% Chrysotile		
100	Ward 5D	J-19 IS	July 7 & 14 2014	gold duct mastic		2% Chrysotile		
100	Ward 5D	Rm S85-4	July 7 & 14 2014	air handler mastic		Yes		
100	Ward 5D	C5-27	July 7 & 14 2014	red carpet mastic		NAD		

100	Ward 5D	1st floor façade	July 7 & 14 2014	shell in concrete		NAD		
100	Ward 5D	1st floor SE façade	July 7 & 14 2014	spray applied surfacing		NAD		
23	West stairwell	Roof of stairwell and loading dock	July 24 2014	rolled roofing	500 sq ft	NAD	Good	
23	West stairwell	roof of stairwell - along parapet walls	July 24 2014	roof flashing along parapet walls	250 sq ft	NAD	Good	
23	West stairwell	roof of stairwell - on metal caps of parapet walls	July 24 2014	caulking on metal caps of parapet walls	5 sq ft	NAD	Good	
23	West stairwell	roof fascia of loading dock and roof of 1st floor elevator lobby	July 24 2014	barrel tile roofing	650 sq ft	NAD	Good	
23	West stairwell	under barrel tile roof and fascia	July 24 2014	roof tar under barrel tiles	650 sq ft	NAD	Good	

23	West stairwell	along edges of roof above 1st floor elevator lobby	July 24 2014	counter flashing caulk	5 sq ft	NAD	Fair	
23	West stairwell	floors, ceilings & stairs	July 24 2014	concrete slabs and stairs	3,000 sq ft	NAD	Fair	
23	West stairwell	throughout	July 24 2014	concrete block walls	2,400 sq ft	NAD	Fair	
23	West stairwell	all three levels	July 24 2014	concrete columns	1,200 sq ft	NAD	Fair	
23	West stairwell	interior and exterior walls (not inside mechanical room or elevator)	July 24 2014	stucco on interior and exterior walls	4,800 sq ft	NAD	Fair	
23	West stairwell	north and south walls of stairwell & elevator lobbies	July 24 2014	decorative brick and mortar	900 sq ft	NAD	Fair	
23	West stairwell	door to entrance of 1st floor elevator lobby	July 24 2014	exterior door frame caulk	2 sq ft	NAD	Good	
23	West stairwell	elevator	July 24 2014	12" floor tile over black felt on wood	96 sq ft	NAD	Fair	

100	Ward 2C	109, 119D & 119E	July 24 2014	wood laminate flooring over black mastic	900 sq ft	5% Chrysotile in black mastic	Good	
100	Ward 2C	109 & 119D	July 24 2014	drop ceiling panels - solid	700 sq ft	NAD	Good	
100	Ward 2C	119E	July 24 2014	drop ceiling panels - crevices	200 sq ft	NAD	Good	
100	Ward 2C	116	July 24 2014	12" white floor tile with black mastic	160 sq ft	5% Chrysotile in black mastic	Good	
100	Ward 2C	throughout	July 24 2014	vinyl cove base with adhesive	200 sq ft	NAD	Good	
100	Ward 2C	throughout	July 24 2014	wallboard with skim coat	4,000 sq ft	NAD	Good	
100	Ward 2C	104 & 108	July 24 2014	drop ceiling panels - pinholes	640 sq ft	NAD	Good	
100	Ward 2C	104 & 108	July 24 2014	12" white floor tile with black mastic	640 sq ft	3% Chrysotile in black mastic	Good	
100	Ward 2C	109	July 24 2014	adhesive behind fiberglass wall panels	600 sq ft	NAD	Good	
100	Ward 2C	throughout	July 24 2014	concrete slab	1,600 sq ft	NAD	Good	
100	Corridor 5B & Room 5B-115	Sections of Corridor 5B outside Rms. 130 & 130A	July 24 2014	12" floor tile over black mastic	400 sq ft	5% Chrysotile in black mastic	Fair	
100	Corridor 5B & Room 5B-115	Corridor 5B	July 24 2014	wallboard with skim coat	200 sq ft	NAD	Fair	
100	Corridor 5B & Room 5B-115	Corridor 5B	July 24 2014	cove base with glue - in corridor	30 sq ft	NAD	Fair	
100	Corridor 5B & Room 5B-115	Rm. 5B-115	July 24 2014	wallboard with skim coat	120 sq ft	NAD	Fair	

100	Corridor 5B & Room 5B-115	Rm. 5B-115	July 24 2014	cove base with glue - in room	12 sq ft	NAD	Fair	
100	Ultrasound Area, 2nd floor	Rms 2A-176, 2A-221, 2A-226, 2A-227	August 15 2014	12" x 12" Crème Vinyl Floor Tile/Mastic	400 sq ft	NAD		
100	Ultrasound Area, 2nd floor	Rms 2A-176, 2A-221, 2A-226, 2A-227	August 15 2014	2' x 4' Fissured Ceiling Tile	275 sq ft	NAD		
100	Ultrasound Area, 2nd floor	Rms 2A-176, 2A-221, 2A-226, 2A-227	August 15 2014	12" x 12" Blue Vinyl Floor Tile/Mastic	37 sq ft	NAD		
100	Ultrasound Area, 2nd floor	Rms 2A-176, 2A-221, 2A-226, 2A-227	August 15 2014	12" x 12" Tan Vinyl Floor Tile/Mastic	37 sq ft	NAD		
100	Ultrasound Area, 2nd floor	Rms 2A-176, 2A-221, 2A-226, 2A-227	August 15 2014	GWBS	2,200 sq ft	NAD		
100	Ultrasound Area, 2nd floor	Rms 2A-176, 2A-221, 2A-226, 2A-227	August 15 2014	Cove Base Mastic	40 sq ft	NAD		
24	Roofs	peaked roofs of both bldgs.	August 20 2014	red barrel tile roofing	18,000 sq ft	NAD	Fair	
24	Roofs	peaked roofs of both bldgs.	August 20 2014	mortar on small portions of red barrel tile roofing	300 sq ft	NAD	Fair	

24	Roofs	peaked roofs of both bldgs.	August 20 2014	thick felt underlayment under red barrel tile roofing	18,000 sq ft	NAD	Fair	
24	Roofs	flat roof between two bldgs.	August 20 2014	built-up tar & gravel roofing over felt underlayment	1,800 sq ft	NAD	Fair	
24	Roofs	perimeter of flat roofs between two bldgs.	August 20 2014	parapet wall flashing	380 sq ft	NAD	Fair	
24	Roofs	perimeter of flat roofs between two bldgs.	August 20 2014	counter flashing caulk	25 sq ft	NAD	Fair	
24	Roofs	perimeter of flat roofs between two bldgs.	August 20 2014	caulk around concrete caps of parapet walls	15 sq ft	NAD	Fair	
24	Roofs	flat roof between two bldgs.	August 20 2014	black mastic at pipe penetrations	5 sq ft	NAD	Fair	
24	Roofs	exterior walls	August 20 2014	exterior stucco	300 sq ft* This figure represents the approximate amount of material expected to be impacted by re-roofing activities, not the approximate square footage of the exterior walls	NAD	Fair	

24	Roofs	flat roof at north end of small bldg.	August 20 2014	rolled roofing over felt paper	100 sq ft	NAD	Fair	
100	Exam Room 3B-169	Exam Room 3B-169 wall	August 20 2014	ceramic wall tile with grout and thinset over wallboard	50 sq ft	NAD	Good	
100	5	5D	Sept. 17, 2014	floor tile over black mastic	100 sq ft			
100	5	5B-132	Sept. 16, 2014	ceramic wall tile and grout over glue over sheetrock	65 sq ft	NAD	Fair	
71	E-16A	E-16A	Sept. 16, 2014	ceramic wall tile and grout over glue over sheetrock	65 sq ft	NAD	Fair	
1	Canteen	Kitchen	Sept. 16, 2014	ceramic wall tile and grout over glue over sheetrock	160 sq ft	NAD	Fair	
1	Canteen	Kitchen	Sept. 16, 2014	ceramic wall tile and grout over thinset	320 sq ft	NAD	Fair	
100	Main Kitchen	1B-104	Sept. 24, 2014	terra cotta floor tile and grout over thinset	800 sq ft	NAD	Fair	
100	Main Kitchen	Wall that extends from Rm. 115 to 120	Sept. 24, 2014	ceramic wall tile and grout over glue and wallboard	10,000 sq ft.	NAD	Fair	
Lee County	Room 1A-134	1A-134	October 2 2014	joint compound on sheetrock walls	350 sq ft	NAD	Good	
Lee County	Room 1A-134	1A-134	October 2 2014	sheetrock walls with skimcoat	350 sq ft	NAD	Good	
Lee County	Room 1A-134	1A-134	October 2 2014	sheet vinyl flooring with adhesive	120 sq ft	NAD	Fair	
Lee County	Room 1A-134	1A-134	October 2 2014	vinyl cove base with adhesive	10 sq ft	NAD	Fair	
1	Elevator Floors	Elevators P-1, P-2, P-3	October 9 2014	rubber flooring over glue over wood	200 sq ft	NAD	Fair	
100	Lobby	Lobby	October 9 2014	carpet tiles over glue over leveling compound	150 sq ft	NAD	Fair	

102 (DOM)	Rooms C110, C112, C114, C179	Office C110	October 23 2014	carpet glue over floor tile with black mastic	140 sq ft	2% Chrysotile in black mastic	Fair	
102 (DOM)	Rooms C110, C112, C114, C179	House-keeping closet C112	October 23 2014	1" ceramic floor tile with grout & thinset	40 sq ft	NAD	Fair	
102 (DOM)	Rooms C110, C112, C114, C179	Clean Utility Room C114	October 23 2014	12" tan floor tile with black mastic	90 sq ft	4% Chrysotile in black mastic	Fair	
102 (DOM)	Rooms C110, C112, C114, C179	Electrical Closet C179	October 23 2014	12" beige floor tile with black mastic	25 sq ft	7% Chrysotile in black mastic	Fair	
102	Wing B	B-112	October 27 2014	ceramic wall tile and grout over thinset on wallboard	180 sq ft	NAD	Fair	
102	Wing B	B-112	October 27 2014	ceramic floor tile and grout over thinset	65 sq ft	NAD	Fair	
102	Wing B	corridor outside of Rms. B-109 & B-112	October 27 2014	12" floor tile over black mastic	320 sq ft	6% Chrysotile in black mastic	Fair	
102	Wing B	B-109	October 27 2014	carpet glue		NAD	Good	
102	Wing B	B-109 and corridor	October 27 2014	cove base glue		NAD	Good	

71	Conduit Penetrations	throughout (above suspended ceilings)	October 31 2014	sheetrock ceilings	100 sq ft	NAD	Fair	
71	Conduit Penetrations	throughout	October 31 2014	sheetrock walls	100 sq ft	NAD	Fair	
71	Conduit Penetrations	throughout (except Rm G-25)	October 31 2014	suspended ceiling panels	70 sq ft	NAD	Fair	
71	Conduit Penetrations	Rm G-25	October 31 2014	suspended ceiling panels - solid	20 sq ft	NAD	Fair	
71	Conduit Penetrations	throughout (above suspended ceilings)	October 31 2014	foil wrap on fiberglass duct insulation	100 sq ft	NAD	Fair	
71	Conduit Penetrations	screen porch room E-38	October 31 2014	concrete deck	50 sq ft	NAD	Fair	
2	Rms. 222A, 223 & 224	upper walls in Rm 222A and exterior walls	November 3 2014	stucco on interior and exterior walls	<500 sq ft* These quantities reflect the amount of material expected to be impacted during restoration or renovation.	4% Chrysotile in stucco	Fair	
2	Rms. 222A, 223 & 224	throughout	November 3 2014	concrete deck, floor and columns	5,200 sq ft	NAD	Fair	
2	Rms. 222A, 223 & 224	pipe chases and corridor wall in 223 & 224	November 3 2014	plaster walls and pipe chases	600 sq ft	NAD	Poor	

2	Rms. 222A, 223 & 224	exterior walls in 223 & 224	November 3 2014	vapor barrier and plaster remnants on red clay block walls	900 sq ft	NAD	Poor	
2	Rms. 222A, 223 & 224	various pipe chases and mechanical room walls in 223 & 224 and remnants in 222A	November 3 2014	wallboard with surfacing	350 sq ft	NAD	Fair	
2	Rms. 222A, 223 & 224	bottom 3 feet of walls in 222A	November 3 2014	red brick and mortar walls	300 sq ft	NAD	Fair	
2	Rms. 222A, 223 & 224	throughout	November 3 2014	carpet with glue over floor tile over black mastic	2,500 sq ft	NAD	Fair	
2	Rms. 222A, 223 & 224	in pipe chases and along ceiling in 223 & 224	November 3 2014	heater pipe insulation with cloth wrap	180 lf	30% Chrysotile in insulation	Fair	
2	Rms. 222A, 223 & 224	in pipe chases and along ceiling in 223 & 224	November 3 2014	Cloth wrap on mudded elbows on heater pipes	24 lf	30% Chrysotile in gray mud	Fair	

2	Rms. 222A, 223 & 224	base of exterior walls and section of corridor wall in 223 & 224	November 3 2014	ceramic tile cove base with grout and thinset	130 sq ft	NAD	Fair	
2	Rms. 222A, 223 & 224	mechanical room walls and hall doorway in 223	November 3 2014	vinyl cove base with glue	20 sq ft	NAD	Fair	
2	Rms. 222A, 223 & 224	windows in 223 & 224	November 3 2014	window putty	14 sq ft	NAD	Poor	
2	Rms. 222A, 223 & 224	windows and exteriot door in 223 & 224	November 3 2014	door and window frame caulk	18 sq ft	5% Chrysotile in chalky caulk	Fair	
2	Rms. 222A, 223 & 224	below ceiling deck throughout	November 3 2014	gray mastic on seams of metal ducts	160 sq ft	NAD	Good	
2	Rms. 222A, 223 & 224	in wall between corridor and 223 & 224	November 3 2014	wallboard patches in former windows	64 sq ft	NAD	Good	
101	Corridor by Room A33	Corridor by Room A33	November 26 2014	wallpaper glue; white particulate; carpet adhesive		NAD		

101	Corridor by Room A33	Corridor by Room A33	November 26 2014	wallpaper glue; white particulate; carpet adhesive		NAD		
101	Corridor by Room A33	Corridor by Room A33	November 26 2014	wallpaper glue; white particulate; carpet adhesive		NAD		
Flagpole		around flagpole	December 3 2014	concrete walkway	400 sq ft	NAD	Fair	
Flagpole		walkway around flagpole	December 3 2014	black tar expansion joint in walkway	4 sq ft	10% Chrysotile in black tar	Fair	
Flagpole		base of flagpole	December 3 2014	concrete pedestal of flagpole	100 sq ft	NAD	Fair	
Flagpole		flagpole	December 3 2014	silver paint on flagpole	240 sq ft	NAD	Fair	
B22 Stairwell & B31 Fire Doors	B19	Carpenter Shop	December 23 2014	fire door filling (from B31 doors)	100 sq ft	NAD	Fair	
B22 Stairwell & B31 Fire Doors	B22	Stairwell	December 23 2014	stair tread adhesive	250 sq ft	NAD	Fair	
100	1st floor	1D-139	December 26 2014	drop ceiling panels heterogeneous - white paint, beige panel		NAD		
100	1st floor	1D-139	December 26 2014	drop ceiling panels heterogeneous - white paint, beige panel		NAD		

100	1st floor	1D-139	December 26 2014	brown-gray carpet w/glue over concrete heterogeneous - carpet, green adhesive, tan adhesive, white leveling comp.		NAD		
100	1st floor	1D-139	December 26 2014	brown-gray carpet w/glue over concrete heterogeneous - carpet, green adhesive, tan adhesive, white leveling comp.		NAD		
100	1st floor	1D-139	December 26 2014	vinyl covebase w/adhesive heterogeneous - brown vinyl, beige adhesive, dark brown adhesive		NAD		
100	1st floor	1D-139	December 26 2014	vinyl covebase w/adhesive heterogeneous - brown vinyl, beige adhesive, dark brown adhesive		NAD		
1	Canteen	B119 & 121	January 7 2015	carpet squares over adhesives	240 sq ft	NAD	Fair	
1	Canteen	120	January 7 2015	multi-colored carpet over glue	65 sq ft	NAD	Fair	
1	Canteen	B117	January 7 2015	carpet squares over adhesives over floor tile over black mastic	300 sq ft	NAD	Fair	
1	Canteen	B117, B119, 120 & 121	January 7 2015	wall surfacing	< 300 sq ft	NAD	Fair	
1	Canteen	B119 & 121	January 7 2015	cove base with brown mastic	24 sq ft	NAD	Fair	
1	Canteen	B117 & 120	January 7 2015	cove base with glue	180 sq ft	NAD	Fair	

20	behind wall coverings throughout		January 16 2015	fire brick & mortar wall above ceiling	< 2 sq ft	NAD	Fair	
20	ladies restroom	108	January 16 2015	wallboard with surfacing	< 10 sq ft	NAD	Good	
20	ladies restroom @ electric panel	108	January 16 2015	ceramic wall tiles and grout over thinset	< 10 sq ft	NAD	Fair	
20	post office - west wall	100	January 16 2015	surfacing over concrete wall	< 2 sq ft	NAD	Good	
20	post office - wall behind electrical panels	100	January 16 2015	wallboard with surfacing	< 10 sq ft	NAD	Good	
20	hallway	104	January 16 2015	plaster ceiling	< 2 sq ft	NAD	Good	
20	office - wall behind electrical panel	114	January 16 2015	plaster wall	< 10 sq ft	NAD	Good	
20	office	114	January 16 2015	carpet squares with adhesive over floor tile over black felt	< 2 sq ft	4% Chrysotile in floor tile	Fair	
20	electrical room	103A	January 16 2015	plaster ceiling and walls	< 10 sq ft	NAD	Good	

20	electrical room and office	103A and 114	January 16 2015	concrete slab	< 2 sq ft	NAD	Fair	
20	exterior walls west of basement and Room 103		January 16 2015	stucco on exterior walls	< 2 sq ft	NAD	Fair	
20	basement and crawl space		January 16 2015	concrete ceiling beams	< 10 sq ft	NAD	Fair	
20	sections of basement walls		January 16 2015	concrete wall sections	< 10 sq ft	NAD	Fair	
20	basement walls		January 16 2015	fire brick & mortar walls	< 2 sq ft	NAD	Fair	
37	Rm 319B		January 27 2015	tan carpet mastic		NAD	Good	
37	Rm 319B		January 27 2015	cream mastic associated with cream base molding		NAD	Good	
37	Rm 319B		January 27 2015	red flooring under carpet		NAD	Good	
100	Hospice Wing 5C Corridors	Corridors 5C-24, 5C-25, 5C-28	January 28 2015	burgundy carpet with glue	2,650 sq ft	NAD	Fair	
100	Hospice Wing 5C Corridors	Corridors 5C-24, 5C-25, 5C-28	January 28 2015	vinyl cove base with adhesive	200 sq ft	NAD	Fair	
100	Hospice Wing 5C Corridors	Corridors 5C-24, 5C-25, 5C-28	January 28 2015	sheetrock wall with skimcoat	300 sq ft	NAD	Good	

Various Areas in Bldgs. 2, 22, 101	B101, A wing	patient and waiting rooms and Rms. 28, 31, 34, 36, 38, 40, 41, 43, 46, 47, 53, 55	January 30 2015	sheetrock wall with skimcoat	800 sq ft	NAD	Good	
Various Areas in Bldgs. 2, 22, 101	B22	Stairwell S1-2	January 30 2015	stairwell tread with glue	220 sq ft	NAD	Fair	
Various Areas in Bldgs. 2, 22, 101	B101, A wing	patient and waiting rooms and Rms. 28, 31, 34, 36, 38, 40, 41, 43, 46, 47, 53, 55	January 30 2015	vinyl cove base with adhesive	170 sq ft	NAD	Fair	
Various Areas in Bldgs. 2, 22, 101	B22	Stairwell S1-2: door between Rms. 122 & 125	January 30 2015	fire-rated door insulation fill	5 sq ft	NAD	Fair	
100	Rms. 1B-105 & 1B-110	Rm 1B-105	February 4 2015	tan carpet mastic		NAD	Good	
100	Rms. 1B-105 & 1B-110	Rm 1B-110	February 4 2015	tan carpet mastic		NAD	Good	
100	Rms. 1B-105 & 1B-110	Rms. 1B-105 & 1B-110	February 4 2015	brown base molding and mastic		NAD	Good	

B100 Radiology Expansion Temporary Wall	Room 2A-150	Room 2A-150	February 11 2015	white small dot pin hole ceiling tile		NAD	Good	
B100 Radiology Expansion Temporary Wall	hallway near Room 2A-150	throughout hallway	February 11 2015	white fissured ceiling tile		NAD	Good	
B100 Radiology Expansion Temporary Wall	hallway near Room 2A-150	1 4x2 ceiling tile	February 11 2015	white fissured ceiling tile with crevasse		NAD	Good	
B100 Radiology Expansion Temporary Wall	Room 2A-150 and adjacent areas	throughout	February 11 2015	drywall and joint compound		NAD	Good	
B100 Radiology Expansion Temporary Wall	hallway near Room 2A-150	throughout	February 11 2015	gray steak floor tile and associated black mastic		2% Crysotile	Good	

B100 Radiology Expansion Temporary Wall	hallway near Room 2A-150	throughout hallway	February 11 2015	brown base molding and brown mastic		NAD	Good	
B100 Radiology Expansion Temporary Wall	Room 2A-150	Room 2A-150	February 11 2015	cream base molding and brown mastic		NAD	Good	
B100 Radiology Expansion Temporary Wall	Room 2A-150	Room 2A-150	February 11 2015	residual carpet mastic		NAD	Good	
B36, 37, 100	B36	Room 20	February 24 2015	concrete deck ceiling	412 sq ft	NAD	Fair	
B36, 37, 100	B36	Room 20	February 24 2015	plaster walls	740 sq ft	NAD	Fair	
B36, 37, 100	B36	Room 20	February 24 2015	12" green floor tile with adhesive over concrete slab	410 sq ft	3% Chrysotile in floor tile	Fair	
B36, 37, 100	B36	Crawlspace	February 24 2015	concrete deck ceiling	5 sq ft	NAD	Fair	
B36, 37, 100	B37	Generator Room	February 24 2015	pressboard ceiling tiles with adhesive	475 sq ft	NAD	Fair	
B36, 37, 100	B37	Generator Room	February 24 2015	transite wall panels	880 sq ft	25% Chrysotile in transite panel	Fair	
B36, 37, 100	B37	Generator Room	February 24 2015	concrete slab floor	475 sq ft	NAD	Fair	

B36, 37, 100	B100	OR Room	February 24 2015	sheetrock ceiling with skimcoat	250 sq ft	NAD	Good	