## BORING LOG

| Drill Rig: ATV | Date Drilled: Oct 25, 2010 | Logged By: |
|---|---|---|
| Client: Anderson Eng. | Boring Number: B-9 | Robin Warren, PE |

| Sample | Blow Counts | Moisture % | Depth Feet | Lithology | Description |
|---|---|---|---|---|---|
| | | | | | Medium stiff, black clayey SILT; gray below 1 ft. |
| | 32 | | 5 | | Very stiff to hard, brown SILT; trace clay, some sand to sandy, relict sandstone structure. |
| | 42 | | 10 | | |
| | | | 15 | | |
| | | | 20 | | |
| | | | 25 | | |
| | | | 30 | | |
| | | | 35 | | |

Completion Notes:
Undefined

Site:
Eagle Point National Cemetery
Eagle Point, Oregon

Project No.: 3268-10 Page 1

## BORING LOG

| Drill Rig: ATV | Date Drilled: Oct 25, 2010 | Logged By: |
|---|---|---|
| Client: Anderson Eng. | Boring Number: B-10 | Robin Warren, PE |

| Sample | Blow Counts | Moisture % | Depth Feet | Lithology | Description |
|---|---|---|---|---|---|
| | 3 | | 5 | | Medium stiff, black clayey SILT; becomes gray below 1 ft, possible fill to 6.5 ft. |
| | 6 | | 10 | | Medium stiff, brown SILT; trace to some clay. |
| | 42 | | 15 | | Very stiff to hard, brown SILT; trace to some fine sand, trace clay. |
| | | | 20 | | |
| | | | 25 | | |
| | | | 30 | | |
| | | | 35 | | |

Completion Notes:
Undefined

Site:
Eagle Point National Cemetery
Eagle Point, Oregon

Project No.: 3268-10 Page 1

## BORING LOG

| Drill Rig: ATV | Date Drilled: Oct 25, 2010 | Logged By: |
|---|---|---|
| Client: Anderson Eng. | Boring Number: B-11 | Robin Warren, PE |

| Sample | Blow Counts | Moisture % | Depth Feet | Lithology | Description |
|---|---|---|---|---|---|
| | | | | | Medium stiff, black clayey SILT. |
| | | | | | Medium stiff, brown SILT; trace clay, some fine sand. |
| | 9 | | 5 | | Medium stiff, brown clayey SILT; moderately expansive. |
| | 68 | | 10 | | Very stiff to hard, reddish brown SILT; trace clay, trace sand, relict sandstone structure. |
| | | | 15 | | |
| | | | 20 | | |
| | | | 25 | | |
| | | | 30 | | |
| | | | 35 | | |

Completion Notes:
Undefined

Site:
Eagle Point National Cemetery
Eagle Point, Oregon

Project No.: 3268-10 Page 1

## BORING LOG

| Drill Rig: ATV | Date Drilled: Oct 25, 2010 | Logged By: |
|---|---|---|
| Client: Anderson Eng. | Boring Number: B-12 | Robin Warren, PE |

| Sample | Blow Counts | Moisture % | Depth Feet | Lithology | Description |
|---|---|---|---|---|---|
| | | | | | Medium stiff, black clayey SILT. |
| | 10 | | 5 | | Medium stiff, gray clayey SILT; moderately expansive. |
| | 38 | | 10 | | Very stiff to hard, light gray SILT; trace clay, trace sand. |
| | | | 15 | | |
| | | | 20 | | |
| | | | 25 | | |
| | | | 30 | | |
| | | | 35 | | |

Completion Notes:
Undefined

Site:
Eagle Point National Cemetery
Eagle Point, Oregon

Project No.: 3268-10 Page 1

## BORING LOG

| Drill Rig: ATV | Date Drilled: Oct 25, 2010 | Logged By: |
|---|---|---|
| Client: Anderson Eng. | Boring Number: B-13 | Robin Warren, PE |

| Sample | Blow Counts | Moisture % | Depth Feet | Lithology | Description |
|---|---|---|---|---|---|
| | | | | | Medium stiff, black clayey SILT. |
| | | | | | Medium stiff, brown SILT; some clay to clayey. |
| | 28 | | 5 | | Very stiff to hard, brown SILT; trace clay. |
| | 32 | | 10 | | |
| | | | 15 | | |
| | | | 20 | | |
| | | | 25 | | |
| | | | 30 | | |
| | | | 35 | | |

Completion Notes:
Undefined

Site:
Eagle Point National Cemetery
Eagle Point, Oregon

Project No.: 3268-10 Page 1

## BORING LOG

| Drill Rig: ATV | Date Drilled: Oct 25, 2010 | Logged By: |
|---|---|---|
| Client: Anderson Eng. | Boring Number: B-14 | Robin Warren, PE |

| Sample | Blow Counts | Moisture % | Depth Feet | Lithology | Description |
|---|---|---|---|---|---|
| | | | | | FILL: Soft to medium stiff, black clayey SILT; gray below 1 ft. |
| | 4 | | 5 | | |
| | | | | | Medium stiff, gray clayey SILT. |
| | 24 | | 10 | | Very stiff to hard, brown SILT; trace clay, some sand, relict sandstone structure. |
| | | | 15 | | |
| | | | 20 | | |
| | | | 25 | | |
| | | | 30 | | |
| | | | 35 | | |

Completion Notes:
Undefined

Site:
Eagle Point National Cemetery
Eagle Point, Oregon

Project No.: 3268-10 Page 1

## BORING LOG

| Drill Rig: ATV | Date Drilled: Oct 25, 2010 | Logged By: |
|---|---|---|
| Client: Anderson Eng. | Boring Number: B-15 | Robin Warren, PE |

| Sample | Blow Counts | Moisture % | Depth Feet | Lithology | Description |
|---|---|---|---|---|---|
| | | | | | Medium stiff, black clayey SILT. |
| | | | | | Medium stiff, gray clayey SILT. |
| | 42 | | 5 | | Very stiff, reddish-brown SILT; trace clay, relict siltstone structure. |
| | 49 | | 10 | | Hard, dark gray clayey SILT; weathered claystone. |
| | | | 15 | | Hard, gray mottled brown SILT; trace clay and fine sand, relict sandstone structure. |
| | | | 20 | | |
| | | | 25 | | |
| | | | 30 | | |
| | | | 35 | | |

Completion Notes:
Undefined

Site:
Eagle Point National Cemetery
Eagle Point, Oregon

Project No.: 3268-10 Page 1

## BORING LOG

| Drill Rig: ATV | Date Drilled: Oct 25, 2010 | Logged By: |
|---|---|---|
| Client: Anderson Eng. | Boring Number: B-16 | Robin Warren, PE |

| Sample | Blow Counts | Moisture % | Depth Feet | Lithology | Description |
|---|---|---|---|---|---|
| | | | | | Soft to medium stiff, black clayey SILT; gray below 1 ft, scattered angular sandstone cobble and small boulder at the ground surface. |
| | | | | | Medium stiff, brown SILT; trace to some fine sand. |
| | | | 5 | | Medium hard, brown SANDSTONE; practical refusal of drill rig on sandstone. |
| | | | 10 | | |
| | | | 15 | | |
| | | | 20 | | |
| | | | 25 | | |
| | | | 30 | | |
| | | | 35 | | |

Completion Notes:
Undefined

Site:
Eagle Point National Cemetery
Eagle Point, Oregon

Project No.: 3268-10 Page 1

NOTE:

SEE SPECIFICATION APPENDIX FOR COMPLETE GEOTECHNICAL REPORT.

**BID DOCUMENTS 7/1/2011**

| Revisions | Date |
|---|---|
| | |

REGISTERED PROFESSIONAL ENGINEER 83188 OREGON SEPT 29, 2005 GARY R. JOHNSON
EXPIRES: 06/30/2011


Anderson Engineering of Minnesota, LLC
13605 1st AVENUE NORTH, SUITE 100, PLYMOUTH, MN 55441
TEL (763) 412-4000 FAX (763) 412-4090
www.ae-mn.com


NATIONAL CEMETERY ADMINISTRATION

Drawing Title: BORING LOGS

Project Title: REPLACE ADMINISTRATION AND MAINTENANCE BUILDING AND SITE IMPROVEMENTS

Date: 7-1-2011

Project No. 906CM3009

Approved: Director, Office of Construction Management

Building Number

Checked: GRJ

Drawn: AMT/PSH

DRAWING NO. B-2.3

Approved: Director, Project Management Service

Location: EAGLE POINT NATIONAL CEMETERY, 2763 RILEY ROAD, EAGLE POINT, OR 97524

Dwg. 12 OF 181