Activity ID	Activity Name	Original Duration	Start	Finish
CMHP		1338	12-May-11 A	25-Apr-16
CLIN #1: PRE CONSTRUCTION		0	05-Nov-10 A	05-Nov-10 A
	SUMMARY MILESTONES	0	05-Nov-10 A	05-Nov-10 A
CLIN #2: EWP1 - SURCHARGE		717	05-Nov-10 A	27-Feb-13
	ADMINISTRATIVE	352	05-Nov-10 A	08-Feb-12 A
	PROCUREMENT	230	07-Jun-11 A	27-Feb-13
	PREPARATORY	463	12-May-11 A	07-Nov-12
	MODIFICATIONS & PLACEHOLDERS	342	01-Jun-11 A	20-Nov-12
	SITE DEVELOPMENT	559	12-May-11 A	13-Dec-12
	CLOSEOUT / COMMISSIONING	0	27-Feb-13	27-Feb-13
	No CATEGORY OF WORK	236	07-Nov-11 A	31-Oct-12
CLIN #3: ELEVATORS		1182	05-Nov-10 A	22-Jun-15
	ADMINISTRATIVE	422	05-Nov-10 A	06-Mar-12 A
	PROCUREMENT	640	13-Feb-12 A	02-Jan-15
	ELEVATORS	673	31-Oct-12	22-Jun-15
	No CATEGORY OF WORK	108	01-Aug-12 A	31-Oct-12
CLIN #4: PAN AM		7122	05-Nov-10 A	26-Feb-14
	ADMINISTRATIVE	846	05-Nov-10 A	26-Feb-14
	PROCUREMENT	194	05-Oct-11 A	05-Mar-13
	COORDINATION	73	23-Jan-12 A	23-May-12 A
	PREPARATORY	27	01-Sep-12 A	06-Nov-12
	MODIFICATIONS & PLACEHOLDERS	5	27-Feb-12 A	06-Nov-12
	DEMO ABATEMENT SHORING	6697	15-Mar-12 A	07-Dec-12
	PILES & FOUNDATIONS	24	04-Feb-13	07-Mar-13
	STRUCTURE	79	07-May-12 A	21-Sep-12 A
	ENCLOSURE	315	13-Mar-12 A	21-Aug-13
	ROOFING	6649	27-Jun-12 A	23-Jan-13

Actual Work | Critical Remaining ... | Remaining Work

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	Start	Finish
	RISERS	176	17-May-12 A	26-Feb-13
	PRE-FINISH	6690	31-May-12 A	19-Aug-13
	MEP	6754	03-Apr-12 A	09-Aug-13
	FINISHES	449	14-Jun-12 A	26-Feb-14
	EARLY SITE WORK	367	17-Sep-12 A	18-Feb-14
	LATE SITE WORK	152	21-Oct-12 A	29-Aug-13
	CLOSEOUT / COMMISSIONING	180	15-Apr-12 A	23-Dec-13
	MOCKUPS	20	23-May-12 A	23-Jul-12 A
	No CATEGORY OF WORK	188	13-Jan-12 A	06-Nov-12
	CLIN #5: PILES & GARAGES	1138	05-Nov-10 A	20-Apr-15
	ADMINISTRATIVE	520	05-Nov-10 A	22-Nov-12
	PROCUREMENT	263	16-Dec-11 A	11-Jun-13
	COORDINATION	30	21-May-12 A	29-Nov-12
	SITE DEVELOPMENT	55	27-Jun-14	16-Sep-14
	PILES & FOUNDATIONS	367	13-Mar-12 A	02-Dec-13
	STRUCTURE	167	08-Nov-13	02-Jul-14
	ENCLOSURE	160	28-Feb-14	15-Oct-14
	PRE-FINISH	138	28-Feb-14	15-Sep-14
	ELEVATORS	76	28-Oct-14	16-Feb-15
	FINISHES	193	28-Mar-14	31-Dec-14
	CLOSEOUT / COMMISSIONING	138	03-Oct-14	20-Apr-15
	No CATEGORY OF WORK	173	01-Feb-12 A	31-Oct-12
	CLIN #6: STRUCT STL & CIP CONC	995	05-Nov-10 A	26-Sep-14
	ADMINISTRATIVE	520	05-Nov-10 A	14-Nov-12
	PROCUREMENT	402	08-Nov-11 A	27-Dec-13
	MODIFICATIONS & PLACEHOLDERS	140	12-Mar-12 A	31-Oct-12
	SITE DEVELOPMENT	763	01-Jun-12 A	26-Sep-14



Actual Work
Critical Remaining ...
Remaining Work

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	Start	Finish
	PROJECT SUPPORT	397	22-May-12 A	20-Dec-13
	PILES & FOUNDATIONS	465	06-Jun-12 A	07-May-14
	STRUCTURE	503	15-Jun-12 A	18-Jun-14
	ENCLOSURE	290	14-Jun-12 A	31-Dec-13
	PRE-FINISH	457	15-Apr-12 A	01-May-14
	MEP	80	14-May-12 A	30-Nov-12
	EARLY SITE WORK	138	23-Jul-12 A	11-Jun-13
	LATE SITE WORK	10	29-May-13	11-Jun-13
	No CATEGORY OF WORK	174	01-Feb-12 A	01-Nov-12
	CLIN #7: EXTERIOR ENCLOSURE	1188	05-Nov-10 A	30-Jun-15
	ADMINISTRATIVE	568	05-Nov-10 A	24-Jan-13
	PROCUREMENT	215	14-Dec-12	10-Oct-13
	PROJECT SUPPORT	534	28-May-13	30-Jun-15
	STRUCTURE	248	27-May-13	07-May-14
	ENCLOSURE	427	04-Sep-13	06-May-15
	PRE-FINISH	20	14-Aug-13	11-Sep-13
	MOCKUPS	50	01-Nov-12	14-Jan-13
	No CATEGORY OF WORK	79	01-Jul-12 A	26-Nov-12
	CLIN #8: CEP MECH/ELEC	1281	05-Nov-10 A	10-Nov-15
	ADMINISTRATIVE	418	05-Nov-10 A	03-Apr-12 A
	PROCUREMENT	260	04-Apr-12 A	20-Jun-13
	COORDINATION	50	10-May-12 A	21-Jan-13
	PILES & FOUNDATIONS	1	21-May-12 A	01-Nov-12
	STRUCTURE	379	05-Nov-12	30-Apr-14
	PRE-FINISH	464	17-May-13	13-Mar-15
	FINISHES	390	01-May-14	10-Nov-15
	CLOSEOUT / COMMISSIONING	150	10-Apr-15	10-Nov-15



Actual Work
Critical Remaining ...
Remaining Work

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	Start	Finish
	No CATEGORY OF WORK	108	01-Jul-12 A	31-Oct-12
	CLIN #9: MAIN HOSPITAL	1397	05-Nov-10 A	25-Apr-16
	SUMMARY MILESTONES	0	19-Feb-15	19-Feb-15
	ADMINISTRATIVE	604	05-Nov-10 A	15-Mar-13
	PROCUREMENT	335	04-Feb-13	27-May-14
	COORDINATION	200	22-Jan-13	31-Oct-13
	SITE DEVELOPMENT	631	03-May-13	26-Oct-15
	PROJECT SUPPORT	5	16-Nov-12	26-Nov-12
	PILES & FOUNDATIONS	217	25-Jun-13	23-Apr-14
	PRE-FINISH	478	03-Oct-13	18-Aug-15
	FINISHES	506	01-May-14	25-Apr-16
	CLOSEOUT / COMMISSIONING	427	22-Jul-14	23-Mar-16
	CLIN #10: DIXIE/RESEARCH	1332	05-Nov-10 A	25-Jan-16
	ADMINISTRATIVE	750	05-Nov-10 A	12-Feb-13
	PROCUREMENT	194	06-Dec-12	10-Sep-13
	COORDINATION	254	16-Jan-13	14-Jan-14
	DEMO ABATEMENT SHORING	370	07-Feb-13	09-Jul-14
	PILES & FOUNDATIONS	110	26-Sep-13	26-Feb-14
	STRUCTURE	481	07-Dec-12	27-Oct-14
	ENCLOSURE	280	12-Dec-13	19-Jan-15
	PRE-FINISH	176	22-Jul-14	30-Mar-15
	FINISHES	303	13-Oct-14	21-Dec-15
	CLOSEOUT / COMMISSIONING	265	20-Jan-15	25-Jan-16
	No CLIN & WKPK	755	28-Jul-12 A	18-Aug-15
	ADMINISTRATIVE	1	28-Jul-12 A	30-Nov-12
	PROJECT SUPPORT	275	21-Jul-14	18-Aug-15



Actual Work
Critical Remaining ...
Remaining Work

TASK filter: All Activities

© Oracle Corporation